

Present status of Chinese Spallation Neutron Source project

Jia Xuejun

Chinese Spallation Neutron Source

Oct.31 2016


IWSMT-13



Outline

- **Project Overview**
- **Progress of Accelerator**
- **Progress of Experimental System**
- **Summary**

Project Overview




The facility comprises:

- an 80-MeV H- **linac**
 - a 1.6-GeV proton rapid cycling synchrotron (**RCS**)
 - beam transport lines
 - a solid tungsten **target station**
 - 3 initial **instruments** for the pulsed spallation neutron applications.
- The accelerator is designed to deliver a beam power of 100 kW with the upgrade capability to 500 kW by raising the linac output energy and increasing the beam intensity.

- Feb. 2001** idea of CSNS discussed
- June 2005** proposal approved in principle by the central government (CD0)
- Jan. 2006** prototyping R&D started
- April 2010** site preparation start
- Feb. 2011** feasibility study report approved (CD-1)
- May 2011** preliminary design report approved (CD-2)
- Sept. 2011** construction started (CD-3), component fabrication started
- Oct. 2014** Frontend and LRBT started installation in Linac tunnel
- Mar. 2016** preliminary design adjustment report approved
- Sept. 2017** first beam on target
- Mar. 2018** project complete/operation start (6.5 years from start)

- **Change of the site**

中国散裂中子源装置地A点拍摄 (09. 5. 9)



May 2009



May 2010

- **Change of the site**

2011. 5. 10中国散裂中子源装置地A点拍摄



May 2011

2012. 5中国散裂中子源装置地拍摄（土建正式开始）



May 2012

- **Change of the site**

中国散裂中子源工程进展照片 (2013.5)



May 2013

中国散裂中子源工程进展照片 (2014.5)



May 2014

- **Change of the site**

中国散裂中子源工程进度照片 (2015.5)



May 2015

中国散裂中子源工程进度照片 (2016.5)



May 2016, The main civil construction is finished.

中国散裂中子源工程进展照片 (2016.10)

October, 2016







Birds View of CSNS in October, 2016

Main Progress

- ✓ Main Civil Construction: finished, all the buildings have been put into use.
- ✓ Conventional facilities : almost completed, in service for commissioning.
- ✓ Accelerator Installation: almost completed.
- ➔ Accelerator Commissioning:
 - Linac accelerator DTL-1 beam commissioning succeeded.
 - RCS ring commissioning will start in the end of this year.
- ➔ Target Station and Instruments:
 - Target Station installation finished about 80%.
 - The beamline bases and scattering chambers of 3 Instruments had finished. Installation of GPPD started.



Main Civil Construction is finished. The remaining work will be done in this year.

LINAC service building



RCS service building



Target and experiment hall



South of Target and experiment hall





North of Target and experiment hall


Progress of Accelerator



- **Linac Accelerator Installation: major parts of the linac has been installed.**



- **RCS Installation:** all magnets of RCS ring have been positioned in the tunnel.
- **RCS Commissioning:** will start in the end of this year.





RCS Ring Injection Area Installation



RCS RF-cavity Installation



RCS Collimator Installation



RCS Extraction Area Installation

Mass production



All drift tubes have been installed



Mass production of RCS kicker power supplies



Installed collimators in RCS tunnel

Beam commissioning


In Jan. 18, 2016, 18mA/21.67MeV/50us/1Hz beam was obtained, which exceeds the design goal of beam current of 15mA. the beam reached the end of the first DTL tank with peak current of 18mA at 21.67 MeV, with transmission rate of 100%.



Progress of Experimental System


Target Station

- High neutron production: 1.6GeV proton beam, W(Ta) target , heavy water cooling...
- Optimization for 100 kW, but keeping upgrade capacity to 500 kW



Building and civil construction

- Building for the target station and neutron instruments has finished.
- Concrete foundation of three dayone instruments has been poured.
Movable shielding blocks are being made.







Target system

- Fabrication of target and its trolley finished, all tests were completed in the factory in July, 2016.
- The rails and movable shielding block installed. Installation of target system will be finished in December, 2016.




Moderators and MR plug

- Helium vessel is totally ready for MR plug.
- Three moderators and all other components of MR plug just finished in the end of October, 2016. Tests and assemble will be done soon.
- In-site installation and test-run are expected to start in December, 2016.




Shielding, cooling system

- Steel shielding blocks and shutters have been installed.
- Helium refrigerator finished installation and commissioning, with 2300 W@20 K achieved in August, 2016.
- Most of water cooling equipment installed.



Instruments

- 20 beam lines
- 3 initial instruments in Phase I: General purpose PND(**GPPD**), Multipurpose reflectometer(**MR**), Small angle diffractometer(**SANS**).



(PND: Powder Neutron Diffractometer; RG/DG: Reversal/Direct Geometry)

Moderator:




— — — D+P, LH2
(20K)

— — — C, LH2
(20K)

— · · — D, Water
(300K)

Neutron instrument

- Beamline concrete base & scattering chambers has been poured. Most components have been fabricated.
- Software of instrument control is ready for integration.
- Data management in the whole process is framed, most of online and offline data analysis softwares are developed.



Regional cooperation for more instruments

Hongkong Univ.'s consider to build two spectrometers: material sciences and life sciences at CSNS

Inst. of Chemical Physics of CAS considers to build spectrometer in CSNS for in situ characterization of Catalyst

South China Univ. of Sciences and Technology signed MoU with CSNS, and build a spectrometer

Dongguan Institute of Technology is interested in building spectrometers in CSNS



China Neutron Scattering Society

- **China Neutron Scattering Society was established March 2013, as a branch of China Physical Society:**
 - Inst. of Physics, CAS;
 - Chinese Inst. of Atomic Energy;
 - IHEP, CAS;
 - > 20 Universities.....
- **The mission of China Neutron Scattering Society:**
 - Promote neutron scattering sciences and application, as well as the neutron instrumentation R&D
 - Training users and students
 - Road map of neutron scattering sciences and facilities in China
 - International cooperation and exchanges
 -

Users and collaboration

➤ Conference and workshop

- The 4th National Conference on Neutron Scattering will be held at Southern University of Science & Technology, Shenzhen, in Nov. 4-6, 2016.
- The 2st ISIS training course will be held at CSNS in Nov.7-9, 2016.
- The workshops on the three day one instrument were held at CSNS to discuss the scientific field and the potential experiments that will be carried out when the instruments finish the commissioning.

➤ More than 10 young staff visit ISIS to learn how to design, install, commission, and operate a spallation neutron source.



Summary

- **Main civil construction finished. All the buildings have been put into use.**
- **Conventional facilities almost completed and was in service for commissioning.**
- **Accelerator installation almost completed and commissioning began. Target station installation finished about 85% and instruments installation began.**
- **We optimize the installation procedure to keep the date of the first neutron beam (Sept. 2017).**
- **Great efforts to promote the user community and to prepare the day-one experiments.**

Thank you very much !