#### Status of J-PARC MLF MUSE


(MUon Science Establishment)


J-PARC MLF Muon Section/KEK IMSS

K Shimomura

#### **Contents**

- MUSE layout
- D-Line
- U-Line → Ultra slow muon beamline
- S-Line
- H-Line
- 2<sup>nd</sup> target station





S-Line
Surface μ<sup>+</sup>(30 MeV/c) S1 area is ready to extract μ<sup>+</sup> beam.
Hopefully first muon beam is coming soon!

U-Line Ultra Slow μ<sup>+</sup> (0.05-60keV)

First Ultra Slow muon beam commissioning will be performed soon.



H-Line

Surface μ<sup>+</sup> For Mu-HF, g-2/EDM
e up to 120 MeV/c For DeeMe
μ up to 120 MeV/c For μCF
Muon Microscopy
Electromagnetic coils in H-Line
tunnel were installed.



#### **D-Line**

Surface  $\mu^+$ (30 MeV/c) Decay  $\mu^+/\mu^-$ (5-120 MeV/c)

Trouble in power supply of septum magnet was occurred.

#### Rotating Graphite Target

Rotating Target was successfully installed on 16<sup>th</sup> September of 2014.

Now in operation without any trouble!


■ Vacuum pressure 10<sup>-5</sup> Pa

□ Control system Confirmed



# Muon Beam Line, where either Surface Muon or Decay Muon can be extracted!

@D-Line



#### D1 Spectrometer

KALLIOPE


KEK Advanced Linear and Logic board Integrated Optical detector for Position and Electrons

magnet inner bore: Ф410 Integrated Or washing and character of 254→10 sets/round Solid angle total: (0.523+0.646) × 10 × 2=23.4%

LF up to 4kG GAP 135mm

Kojima et al.

Can be inserted up to Φ254



200 M of coincidence e+ events/h

for 15 x 15 mm<sup>2</sup> with a 20 mm collimator.


Solid Angle 23.4 %/7% ~ 3.3 times compared with D $\Omega$ 1


			_		
諸元	DΩ-1 J-PARC	New D1 J-PARC	ARGUS RIKEN-RAL	CHRONUS RIKEN-RAL	<u>-</u>
Field (kG)	1.5	4	4	4	¥
Solid Angle Channels	8%/128 <sub>pair</sub> PMT	23%/640pai r MPPC	<mark>25%</mark> /192 PMT	<mark>26%</mark> /606 MAPMT	(
Data Acquisition	20-40M/h for15x15mm	100- 200M/h for15y15mm	40M/h for 25x25mm	86M/h for unknown size	

データ収集レートが5~6倍 1測定30分→5分 新たな問題 どう解析するか?

→自動解析?前人未到の領域

S1実験エリアに同じデザインの <mark>分光器</mark>を設置済み。2015年新年 のビームコミッショニング待ち





#### New Dilution Refrigerator for µSR at D1


For investigation of magnetic ground state, superconducting state or nove quantum phenomena,  $\mu SR$  experiment below 1K is quite important.


We have installed new dilution refrigerator at MUSE D1. Operation has been started from 2014B.


**Features** 

Automatic cooling system  $\rightarrow$ Cooling can be done within 1.5days without manpower. Top loading  $\rightarrow$  Sample can be quickly changed.

Pulsetube refrigerator is used  $\rightarrow$  No liquid helium is required.









Dilution refrigerator installed on the top of D1 spectrometer

Example of the  $\mu$ SR measurement in the new dilution refrigerator.





#### **U-Line**

#### Dedicated to Ultra Slow Muon

#### more than 10 times intense than D-Line


First goal of U-Line:

Surface muon source that produce Ultra Slow muon (E= 0.05 eV – 30 keV) with high intensity and high luminosity.

#### **U-Line**


5.0 x 10<sup>8</sup> /s surface muons, 20 times more intense than D-line which is the strongest at present!

Dedicated beam line to produce Ultra Slow muon (E=0.05-30 keV) with high intensity and high luminosity.







#### Introduction: generation of USM



#### **Extraction of USM**




#### Beam detector: MCP (micro channel



Single Anode



**MCP** 




Single Anode

Method: Destructive (Put into beamline to use)


Delay-line Anode

Count number of

#### Measurements: USM observation




#### Measurements: USM observation




#### Beam commissioning: Technique

#### Component scanning




# 2D scan Relation between components

EB1-ED (2016/04/22 04:32:24) [MCP@F4A]



EQ8-EQ9 (2016/04/25 11:16:58) [MCP@F4A]




21

Optimization of components

Varying current/voltage of components


collect USM by MCP

#### Rate of USM day by day




Date (2016)	USM/s
2/21	0.001
2/23	0.6
3/06	1.4
3/28	$6.8 \pm 0.1$
4/21	$36.7 \pm 0.7$


## Transport USM @ µSR




#### Transport USM @ µSR spectrometer




### S-line construction plan



#### S-line





#### S-Line: Phase 1

The beamline construction to extract muon beam at one of four experimental areas, **S1**, was completed in Nov. 2014.

The beam commissioning has just started in Oct.

**S1** 

SQ13-1§eptum

Kicker1

SB2 DC sep.

**FCV** 

**SQ7-9** 


Exp. Hall No. 1

SQ4-6 SB1


SQ10-12

M2 tunnel

**SQ1-3** 




#### Evaluation of the momentum distribution by measuring TOF (Y. Nakatsugav




A waveform (accumulated for 100~200pulses) is analyzed by Gaussian fitting to determine the arrival time, Te+ andTµ+.

- -Beamline length (Target <-> S1)
- $TOF\mu^+ = L/c + (T\mu^+ Te^+)$
- $P\mu^+ = \beta \gamma M_{\mu}$
- The peak height is potted against the estimated facement and edge is clearly





In the case that only a subtle peak corresponding to e+ is seen, an averaged Te+



# μ+-e+ decay histogram obtained at S1


single hit histogram of ch0001 on 0-cond.






## H-Line

Planning to complete H1Area For DeeMe & Mu-HF exs. In 2015!





Kawamura et al.

# Schedule for Power Upgrade MW (RCS)was successfully achieved Last December, 2014!




# 2<sup>nd</sup> Target Station







# Ultra high intensity muon beam Stroboscope Muon beam from 2<sup>nd</sup> Neutron target

- Muon intensity ~100 times larger than U line.
- Stroboscopic µSR and muon imaging will become possible.







**Neutron** 

Muon beam

Master plan 2017

#### **Summary**

- Rotating Graphite Target is in operation!
- D-Line, User's Runs have been going on!
  - Upgade's budget funded!
- U-Line Construction (Completed!)
  - → Broken thermal shield was fixed!
  - → Ultra slow muon beamline (Completed!)
- S-Line (S1 Completed!)
  - → Muon Beam at S1 is now available.
- H-Line → Budget request for the MEXT!
- 2<sup>nd</sup> target station → now in design.