

PROTON POWER UPGRADE (PPU) PROJECT

Monthly Progress Report



June 2021

Report Due Date: **July 31, 2021**
Project Director: **John Galambos**

PROTON POWER UPGRADE (PPU) PROJECT

Monthly Progress Report

June 2021

Approved by: _____
Mark Champion, PPU Project Management Group Leader

Table of Contents

| | |
|---|----|
| Overall Assessment | 4 |
| P.1 Project Management..... | 8 |
| P.2 Superconducting Linac (SCL) Systems | 9 |
| P.3 Radio Frequency (RF) Systems..... | 11 |
| P.4 Ring Systems..... | 13 |
| P.5 First Target Station (FTS) Systems..... | 15 |
| P.6 Conventional Facilities | 20 |
| P.7 R&D..... | 21 |
| P.8 Pre-Ops..... | 22 |
| P.10 Long Lead Procurements (LLP) | 23 |
| P.10.2 SCL Systems..... | 23 |
| P.10.3 RF Systems..... | 23 |
| P.10.6 Conventional Facilities..... | 23 |
| Appendices..... | 25 |

Overall Assessment

Proton Power Upgrade Project highlights for the month of June 2021 are as follows:

- *The project continues to proceed as planned with good earned-value performance metrics. However, it is becoming increasingly apparent that vendor schedules are being impacted by supply chain disruptions caused by the COVID-19 pandemic. The project team is working closely with the vendors to accommodate and/or mitigate these delays where feasible.*
- *The following reviews were conducted in June:*
 - *Ring personnel protection system final design review, June 10th*
- *Final design completeness is at approximately 98% (versus 92% at CD-2/3 review).*

Annual DOE Milestones

Seventeen milestones were selected by the project and DOE to monitor FY21 progress. The status of the milestones is summarized in the following table and presented in the associated technical sections. One milestone was successfully completed in June.

| System | Milestone Name | Planned Finish | Actual Date | Current Forecast | Owner |
|-------------|--|----------------|-------------|------------------|---------------|
| P.2 | Super Conducting Linac (SCL) Systems | | | | |
| P2319MS05 | Completion of Cryomodule Shipping Tests (Jlab) | 20-Jun-21 | 23-Feb-21 | | Matt Howell |
| P228MS197 | Award Contract for Inner Extension, Outer Extension, and Waveguide Cover | 01-Aug-21 | 27-Apr-21 | | Matt Howell |
| P.3 | Radio Frequency (RF) Systems | | | | |
| P362P90 | Award of Remaining High Voltage Converter Modulator (HVCM) Transformers Complete | 12-Apr-21 | 18-Dec-20 | | John Moss |
| P333MS002 | Receipt of 3MW Klystron Test Article | 03-Aug-21 | | 16-Sep-21 | John Moss |
| P342MS50 | Fabrication of Low Level Radio Frequency (LLRF) Platform Complete | 15-Sep-21 | | 29-Oct-21 | John Moss |
| P.4 | Ring Systems | | | | |
| P422P175MS | Award Contract for Fabrication of Chicane 2/3 (and Spare), Injection Dump Septum Magnets and Spare Coil Sets | 04-May-21 | 28-Apr-21 | | Nick Evans |
| P462D384 | Preliminary Design Review of Beam Power Limiting System (BPLS) Complete | 04-May-21 | 04-Mar-21 | | Nick Evans |
| P432DFDC | Final Design of Injection Dump Imaging System Complete | 29-Jun-21 | 18-May-21 | | Nick Evans |
| P462D454 | Final Design of PPS Interface Complete | 06-Sep-21 | 29-Jun-21 | | Nick Evans |
| P432P979 | Fabrication of Injection Dump Window Full Assembly for Installation Complete | 30-Sep-21 | | 20-Aug-21 | Nick Evans |
| P.5 | First Target Station (FTS) Systems | | | | |
| P5921MS006 | Award Contract for 2MW Target | 29-Nov-20 | 30-Oct-20 | | Bernie Riemer |
| P5921MS140 | Fabrication of PPU Front Body Development Test Article Complete | 01-Mar-21 | 26-Feb-21 | | Bernie Riemer |
| P5942MS145 | Fabrication of PPU Test Target 1 Shroud Complete | 12-Jul-21 | | 23-Aug-21 | Bernie Riemer |
| P542MS230 | Award Contract for Ortho/Para Converter Vessel Assembly | 18-Jul-21 | | 30-Aug-21 | Bernie Riemer |
| P582MS10 | Fabrication of Second Carbon Delay Bed Vessel and Cartridge Complete | 30-Sep-21 | 03-May-21 | | Bernie Riemer |
| P.10 | Long Lead Procurements (LLPs) | | | | |
| P222MS06 | Receipt of Last Five Production Cavities at Jlab | 13-May-21 | 25-Feb-21 | | Matt Howell |
| P621PM01 | Conventional Facilities (CF) Construction of Klystron Gallery Complete | 13-May-21 | 06-Apr-21 | | Mark Connell |


Legend: Green - On/Ahead of Schedule, Yellow - Moderately Late (<3 months), Red - Very Late (>3 months) or Critical Path (>1 month)

Project Cost Overview

Level 2 Cost Summary


| WBS Description | Prior Costs | Prior FY21 Costs | June Costs | Total FY21 Costs | Total Costs to Date | Commits (with OH) |
|----------------------------------|-------------------|-------------------|------------------|-------------------|---------------------|-------------------|
| P.1 Project Management | 5,883,425 | 2,554,017 | 392,429 | 2,946,446 | 8,829,871 | 742,534 |
| P.2 SCL Systems | 5,924,975 | 2,519,223 | 378,703 | 2,897,926 | 8,822,902 | 9,248,431 |
| P.3 RF Systems | 12,347,958 | 7,183,942 | 480,201 | 7,664,144 | 20,012,101 | 11,082,760 |
| P.4 Ring Systems | 6,980,063 | 2,712,651 | 369,642 | 3,082,293 | 10,062,356 | 2,952,423 |
| P.5 First Target Station Systems | 10,224,569 | 6,806,296 | 1,764,270 | 8,570,566 | 18,795,136 | 5,681,074 |
| P.6 Conventional Facilities | 2,522,645 | 323,059 | 33,222 | 356,281 | 2,878,926 | 44,617 |
| P.7 R&D (OPC) | 2,265,525 | 62,492 | - | 62,492 | 2,328,017 | 1,070 |
| P.8 Pre-Ops (OPC) | 56,292 | 19,911 | 396 | 20,308 | 76,599 | - |
| P.9 Pre-CD1 Activities (OPC) | 7,249,768 | - | - | - | 7,249,768 | - |
| P.10 Long Lead Procurements | 22,751,625 | 16,801,967 | 375,460 | 17,177,427 | 39,929,053 | 9,254,238 |
| Total PPU | 76,206,845 | 38,983,559 | 3,794,325 | 42,777,884 | 118,984,729 | 39,007,148 |

Detailed Financial Plan



Earned Value Performance Charts

PPU
Total Project
Cost/Schedule Performance Chart
(Cumulative Data)



As shown in the following Contract Performance Report, the project performance indices are SPI = .97 and CPI = 1.01.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (WBS Level 2) | | | | | | | | | | | | | | | |
|--|----------------|--------------|--------------|--------------|------------|--------------------|----------------|----------------|---------------|-------------|------------|---------------------------|----------------|----------------|-------------|
| June (\$k) ITEM | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | | | AT COMPLETE | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | | BAC | EAC | VAC |
| SV | | | | CV | SV | | | | SPI | CV | CPI | | | | |
| P.01 - PPU Project Management | 382 | 398 | 392 | 16 | 5 | 9,213 | 9,213 | 8,830 | 0 | 1.00 | 384 | 1.04 | 22,169 | 21,786 | 383 |
| P.02 - SCL Systems | 368 | 112 | 379 | (256) | (267) | 9,609 | 8,986 | 8,823 | (623) | 0.94 | 163 | 1.02 | 23,887 | 23,719 | 168 |
| P.03 - RF Systems | 664 | 720 | 480 | 56 | 240 | 19,844 | 20,317 | 20,012 | 472 | 1.02 | 304 | 1.02 | 44,061 | 44,030 | 31 |
| P.04 - Ring Systems | 552 | 233 | 370 | (319) | (136) | 10,511 | 9,440 | 10,062 | (1,072) | 0.90 | (623) | 0.94 | 20,551 | 21,346 | (795) |
| P.05 - First Target Station Systems | 611 | 2,337 | 1,763 | 1,725 | 574 | 18,195 | 18,800 | 18,794 | 605 | 1.03 | 7 | 1.00 | 34,544 | 34,655 | (111) |
| P.06 - Conventional Facilities | 51 | 22 | 33 | (28) | (11) | 2,809 | 2,794 | 2,879 | (15) | 0.99 | (85) | 0.97 | 10,900 | 10,985 | (86) |
| P.07 - R&D | 54 | 0 | 0 | (54) | 0 | 2,321 | 2,315 | 2,328 | (6) | 1.00 | (13) | 0.99 | 2,476 | 2,489 | (13) |
| P.08 - Pre-Ops | 5 | 5 | 0 | 0 | 4 | 92 | 92 | 77 | 0 | 1.00 | 15 | 1.19 | 1,137 | 1,122 | 15 |
| P.09 - Pre-CD-1 Activities | 0 | 0 | 0 | 0 | 0 | 7,250 | 7,250 | 7,250 | 0 | 1.00 | 0 | 1.00 | 7,250 | 7,250 | 0 |
| P.10 - Long Lead Procurements | 92 | 460 | 375 | 367 | 84 | 43,099 | 40,567 | 39,929 | (2,531) | 0.94 | 638 | 1.02 | 49,785 | 49,503 | 282 |
| TOTAL | 2,779 | 4,286 | 3,793 | 1,507 | 493 | 122,944 | 119,774 | 118,983 | -3,170 | 0.97 | 791 | 1.01 | 216,761 | 216,886 | -125 |
| Cumulative Thresholds: | | | | | | | | | | | | Management Reserve | 5,338 | 5,338 | |
| <ul style="list-style-type: none"> Red: CPI/SPI <0.85 or >+1.20 AND >\$100k Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND >\$100k | | | | | | | | | | | | Contingency | 49,469 | 49,343 | |
| | | | | | | | | | | | | TPC | 271,567 | 271,567 | |

Project Change Requests

The project continues appropriate configuration management to incorporate PCRs to ensure the project maintains an accurate baseline against which project performance can be accurately measured. The impact of PCRs implemented this month was a net increase to the baseline of \$60K.

The impacts by L2 are shown in the following table.


| \$k | May 2021 Baseline | June 2021 Baseline |
|-------------------------------------|----------------------|-----------------------|
| P.01 Project Management | 22,169 | 22,169 |
| P.02 SCL Systems | 24,082 | 23,887 |
| P.03 RF Systems | 43,696 | 44,061 |
| P.04 Ring Systems | 20,662 | 20,551 |
| P.05 First Target Station Systems | 34,544 | 34,544 |
| P.06 Conventional Facilities | 10,900 | 10,900 |
| P.07 R&D | 2,476 | 2,476 |
| P.08 Pre-Ops | 1,137 | 1,137 |
| P.09 Pre CD-1 Activities | 7,250 | 7,250 |
| P.10 Long Lead Procurements | 49,785 | 49,785 |
| Revised Baseline | 216,701 | 216,761 |
| Management Reserve | 5,105 | 5,338 |
| Contingency | 49,762 | 49,469 |
| PPU - Total with Contingency | 271,567 | 271,567 |

P.1 Project Management

Preparations are underway for the Director’s Review that will be conducted the first week of August.

- The committee membership is complete and confirmed
- The agenda is complete and synchronized with the September Independent Project Review (IPR) draft agenda
- The charge questions are the same as those for the September IPR
- Dry run presentations are scheduled
- May cost and schedule data will be used for the Director’s review and IPR

Earned Value Performance Charts



As shown in the following Contract Performance Report, the Project Management performance indices are SPI = 1.00 and CPI = 1.04.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | | |
|---|----------------|------------|------------|-----------|----------|----|--------------------|--------------|--------------|----------|-------------|------------|-------------|---------------|---------------|------------|
| June (\$k) ITEM | CURRENT PERIOD | | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | | |
| | BCWS | BCWP | ACWP | VARIANCE | | CV | BCWS | BCWP | ACWP | SV | VARIANCE | | CPI | BAC | EAC | VAC |
| | | | SV | CV | | | | | | | SPI | CV | | | | |
| P.01 - PPU Project Management | 382 | 398 | 392 | 16 | 5 | | 9,213 | 9,213 | 8,830 | 0 | 1.00 | 384 | 1.04 | 22,169 | 21,786 | 383 |
| P.01.01 - Project Management | 62 | 78 | 61 | 16 | 18 | | 2,051 | 2,051 | 2,025 | 0 | 1.00 | 26 | 1.01 | 4,572 | 4,546 | 26 |
| P.01.02 - Project Support | 276 | 276 | 277 | 0 | (2) | | 6,037 | 6,037 | 5,661 | 0 | 1.00 | 376 | 1.07 | 14,778 | 14,402 | 376 |
| P.01.03 - ESH&Q | 44 | 44 | 54 | 0 | (10) | | 1,125 | 1,125 | 1,144 | 0 | 1.00 | (18) | 0.98 | 2,820 | 2,838 | (18) |

Cumulative Thresholds: * Red: CPI/SPI < 0.85 or >= 1.20 AND > \$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND > \$100k

P.2 Superconducting Linac (SCL) Systems

Seventeen cavities have been qualified and fourteen cavities have been installed in helium vessels. Eight cavities have been qualified for the first and second cryomodules. Testing and evaluation continues to determine the cause of field emission in the tanked cavity process.

A ninth cavity has been qualified and will be tested in the horizontal testing apparatus (HTA). The cavity was received at SNS, adapter flanges have been welded, and beam line assembly has begun. The HTA has been delivered to the radio frequency test facility to begin assembly effort.

The ¼” lines are complete for cavity string 1 with two cavities having brazed joints. The tuners are installed and the string is ready for fundamental power coupler bellows welding. Cavities and couplers are ready for cavity string 2 assembly.

Procurements are in process for the eighth cryomodule. A quote for the eighth set of end cans was received and approved.

Plasma processing for SNS cryomodule 11 was completed in April and the cryomodule has been installed in the tunnel.


Fourteen couplers have been delivered to Jefferson Lab. An additional four couplers are scheduled for delivery in July.

Milestone Table

| P.2 SCL Systems | Planned Finish | Actual Finish | Current Forecast | Owner |
|--|----------------|---------------|------------------|-------------|
| Completion of Cryomodule Shipping Tests (JLab) | 20-Jun-21 | 23-Feb-21 | | Matt Howell |
| Award Contract for Inner Extension, Outer Extension, and Waveguide Cover | 01-Aug-21 | 27-Apr-21 | | Matt Howell |

Earned Value Performance Charts

PPU
P.02 Super Conducting Linac (SCL) Systems
Cost/Schedule Performance Chart
(Cumulative Data)



As shown in the following Contract Performance Report, the Superconducting Linac Systems performance indices are SPI = .94 and CPI = 1.02.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|--|----------------|------------|------------|--------------|--------------|--------------------|--------------|--------------|--------------|-------------|------------|-------------|---------------|---------------|------------|
| June (\$k) ITEM | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | BAC | EAC | VAC | |
| | | | | SV | CV | | | | SV | SPI | CV | CPI | | | |
| P.02 - SCL Systems | 368 | 112 | 379 | (256) | (267) | 9,609 | 8,986 | 8,823 | (623) | 0.94 | 163 | 1.02 | 23,887 | 23,719 | 168 |
| P.02.01 - Management and System Integration | 29 | 29 | 18 | 0 | 10 | 927 | 927 | 857 | 0 | 1.00 | 70 | 1.08 | 1,122 | 1,052 | 70 |
| P.02.02 - Cavities | (12) | (91) | 20 | (78) | (110) | 1,711 | 1,179 | 1,313 | (533) | 0.69 | (134) | 0.90 | 2,474 | 2,615 | (141) |
| P.02.03 - Cryomodule Integration (Partner Laboratory Scope) | 330 | 148 | 320 | (183) | (172) | 5,519 | 5,389 | 5,253 | (130) | 0.98 | 136 | 1.03 | 14,186 | 14,050 | 136 |
| P.02.04 - Cryogenics | 3 | 3 | 0 | 0 | 3 | 70 | 70 | 35 | 0 | 1.00 | 36 | 2.03 | 826 | 791 | 36 |
| P.02.05 - Utility Systems | 6 | 10 | 4 | 5 | 6 | 116 | 122 | 89 | 6 | 1.05 | 33 | 1.37 | 1,022 | 977 | 46 |
| P.02.06 - System Integration | 7 | 7 | 0 | 0 | 7 | 303 | 410 | 339 | 107 | 1.35 | 70 | 1.21 | 2,229 | 2,159 | 70 |
| P.02.07 - SCL Controls | 6 | 6 | 17 | 0 | (11) | 963 | 890 | 937 | (73) | 0.92 | (47) | 0.95 | 2,027 | 2,075 | (47) |

Cumulative Thresholds: * Red: CPI/SPI < 0.85 or >= 1.20 AND > \$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND > \$100k

| |
|---|
| Title: P.02.02.05.05 / ORNL - Testing - Coupler Acquisition (SPI = .80) |
| Cause: RF Conditioning of couplers has slowed due to the availability of the RF test stand and the recovery of hardware from JLab due to slow string assembly. |
| Impact: There is no impact on the cryomodule string assembly at Jlab. Jlab currently has 10 conditioned RF couplers. RF coupler testing continues with delivery of couplers ahead of the Jlab string assembly schedule. Plans are to deliver 4 couplers to Jlab in July. |
| Recoverable: Yes. |
| Corrective Action: None. |

| |
|---|
| Title: P.02.06.05.04 / ORNL - Installation - Plasma Process MB Cryomodule in Tunnel (SPI = 2.08) |
| Cause: All planned plasma processing on medium beta cryomodules was completed ahead of schedule due to the early availability of cryomodules in the linac maintenance program. |
| Impact: None. |
| Recoverable: Yes. |
| Corrective Action: None. |

P.3 Radio Frequency (RF) Systems

CPI submitted the production plan for the balance of the 700kW klystrons. The High-Power RF (HPRF) team returned comments which CPI will incorporate and resubmit in July.

The Utilities team continued to support technical equipment installation activities including placement of equipment racks and their associated overhead cable tray.

The Low-Level RF (LLRF) team completed testing and acceptance of all Frequency Conversion and Arc Detector chassis. All of the μ TCA crates, shelf managers, and filler cards for the LLRF platform have been received and work continues on the in-situ calibration routines for the High-power Protection Module (HPM-II).


Milestone Table

| P.3 RF Systems | Planned Finish | Actual Finish | Current Forecast | Owner |
|---|----------------|---------------|------------------|-----------|
| Award of Remaining HVCM Transformers Complete | 12-Apr-21 | 18-Dec-20 | | John Moss |
| Receipt of 3MW Klystron Test Article | 03-Aug-21 | | 16-Sep-21* | John Moss |
| Fabrication of LLRF Platform Complete | 15-Sep-21 | | 29-Oct-21** | John Moss |

**3MW klystron schedule delays are being caused by bottle-necking at the CPI cold test facility, a dynamic fabrication load at the factory, and a leak found in the vacuum oven at the start of the klystron processing. CPI has installed parallel cold testing lines to alleviate the bottleneck and repaired the vacuum leak. The PPU RF team is actively working with CPI to recover the lost time and will make a factory visit at the end of July during the 3MW factory acceptance testing.*

***The LLRF platform is late due to the significant increase in lead time for the electronic components needed for the printed circuit boards. The lead times have increased from approximately 16 weeks to 52. These longer lead times are being experienced across the industry and are attributed to lagging COVID-induced delays.*

Earned Value Performance Charts



As shown in the following Contract Performance Report, Radio Frequency Systems performance indices are SPI = 1.02 and CPI = 1.02.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | | |
|--|----------------|------|------|----------|-----|--------------------|--------|--------|----------|------|------|------|-------------|--------|-------|--|
| June (\$K) ITEM | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | | | AT COMPLETE | | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | | BAC | EAC | VAC | |
| | | | SV | CV | | | | SV | SPI | CV | CPI | | | | | |
| P.03 - RF Systems | 664 | 720 | 480 | 56 | 240 | 19,844 | 20,317 | 20,012 | 472 | 1.02 | 304 | 1.02 | 44,061 | 44,030 | 31 | |
| P.03.01 - Management and System Integration | 10 | 10 | 11 | 0 | (1) | 375 | 375 | 369 | 0 | 1.00 | 5 | 1.01 | 534 | 529 | 5 | |
| P.03.02 - SCL HPRF | 1 | 0 | 3 | (1) | (3) | 4,919 | 4,919 | 4,892 | (0) | 1.00 | 27 | 1.01 | 12,965 | 13,072 | (107) | |
| P.03.03 - NCL HPRF | 175 | 0 | 1 | (175) | (1) | 1,297 | 1,097 | 1,084 | (200) | 0.85 | 14 | 1.01 | 4,985 | 5,000 | (15) | |
| P.03.04 - LLRF | 323 | 86 | 70 | (237) | 16 | 4,027 | 4,661 | 4,560 | 635 | 1.16 | 101 | 1.02 | 5,947 | 5,873 | 74 | |
| P.03.05 - Existing Linac Modulators | 39 | 134 | 32 | 96 | 102 | 3,155 | 3,185 | 3,235 | 30 | 1.01 | (50) | 0.98 | 4,869 | 4,957 | (87) | |
| P.03.06 - New Linac Modulators | 39 | 92 | 46 | 53 | 46 | 2,686 | 2,634 | 2,492 | (52) | 0.98 | 142 | 1.06 | 5,322 | 5,225 | 97 | |
| P.03.07 - Utilities | 39 | 347 | 302 | 308 | 44 | 2,351 | 2,430 | 2,444 | 79 | 1.03 | (14) | 0.99 | 7,728 | 7,742 | (14) | |
| P.03.08 - RF Controls | 22 | 12 | 13 | (10) | (1) | 577 | 565 | 513 | (12) | 0.98 | 52 | 1.10 | 982 | 930 | 51 | |
| P.03.09 - RF/SCL Global Controls | 16 | 39 | 2 | 23 | 37 | 458 | 450 | 423 | (8) | 0.98 | 27 | 1.06 | 729 | 702 | 26 | |

Cumulative Thresholds: * Red: CPI/SPI <0.85 or >=1.20 AND >\$100k * Yellow: CPI/SPI between 0.85-0.99 or 1.15-1.20 AND >\$100k

Title: P.03.04.02.03 / ORNL - Procure/Fab - LLRF System (SPI = 1.56)

Cause: This positive schedule variance is due to early receipt of all Frequency Conversion Chassis (FrCC) components (\$88K), as well as early partial receipts of both LLRF Platform components (\$144K). These positive variances are somewhat offset by later than planned receipt of some picoammeter components (-\$10K).

Impact: No negative impact is expected due to early full and early partial shipments being received. The early receipt of LLRF platform components does not mitigate schedule pressure because portions of all components are needed to allow for testing.

Recoverable: Yes.


Corrective Action: None, this positive variance will go away as the scheduled receipt dates of these items occurs. The largest part, LLRF platform components, will be in August 2021 and the remaining FrCCs will be in July.

| |
|---|
| Title: P.03.04.03.03 / ORNL - Procure/Fab - LLRF System (SPI = 8.96) |
| Cause: This positive schedule variance is due to early receipt of all arc detectors (~\$373K). |
| Impact: No impact due to early receipt of arc detectors since installation waits on racks to be installed. |
| Recoverable: Yes. |
| Corrective Action: None, this positive variance will go away as the scheduled receipt dates of these items occurs. The arc detectors are scheduled for receipt in August 2021. |

P.4 Ring Systems

Fermilab has placed the first purchase order of the magnet fabrication scope. A contract to build the chicane winding fixture was awarded to WPA Works LLC on June 21st. Several bids were received for the injection dump quadrupole, and a meeting has been scheduled for the evaluation team to discuss the proposals and select a vendor for this magnet.

The ring injection dump vacuum windows (Figure 1) were sent to Stony Brook for coating with the luminescent material that will provide light for the measurement of the beam position on the dump window. These windows will be coated and returned to Keller Technology for final fabrication of the window assembly in July. The fiducial masks used during the coating of the windows will be shipped to ORNL for use in a mock-up of the ring injection dump line used for optical system tests.



A contract was placed for the remaining fast current transformer (FCT) for the Beam Power Limit System (BPLS). A test article is currently installed in the Ring-Target Beam Transport (RTBT) line. The second device will be installed in the spring of 2022.


A final design review was held for the RTBT personnel protection system (PPS) interface. This scope includes upgraded and expanded PPS racks in the RTBT service building to modernize hardware, and accommodate new PPS connections required by the RTBT stub and BPLS. Equipment related to this work was ordered shortly after and will be installed in the next outage beginning in October 2021.

Milestone Table

| P.4 Ring Systems | Planned Finish | Actual Finish | Current Forecast | Owner |
|--|----------------|---------------|------------------|------------|
| Award Contract for Fabrication of Chicane 2/3 (and Spare), Injection Dump Septum Magnets and Spare Coil Sets | 04-May-21 | 28-Apr-21 | | Nick Evans |
| Preliminary Design Review of Beam Power Limiting System (BPLS) Complete | 04-May-21 | 04-Mar-21 | | Nick Evans |
| Final Design of Injection Dump Imaging System Complete | 29-Jun-21 | 18-May-21 | | Nick Evans |
| Final Design of PPS Interface Complete | 06-Sep-21 | 22-Jun-21 | | Nick Evans |
| Fabrication of Injection Dump Window Full Assembly for Installation Complete | 30-Sep-21 | | 20-Aug-21 | Nick Evans |

Earned Value Performance Charts

PPU
P.04 Ring Systems
Cost/Schedule Performance Chart
(Cumulative Data)



As shown in the following Contract Performance Report, Ring Systems performance indices are SPI = .90 and CPI = .94.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|--|----------------|------------|------------|--------------|--------------|---------------|--------------------|---------------|----------------|-------------|--------------|-------------|---------------|---------------|--------------|
| June (\$k) ITEM | CURRENT PERIOD | | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | BAC | EAC | VAC | |
| | | | | SV | CV | | | | SV | SPI | CV | | | | CPI |
| P.04 - Ring Systems | 552 | 233 | 370 | (319) | (136) | 10,511 | 9,440 | 10,062 | (1,072) | 0.90 | (623) | 0.94 | 20,551 | 21,346 | (795) |
| P.04.01 - Management and System Integration | 10 | 10 | 13 | 0 | (4) | 566 | 566 | 597 | 0 | 1.00 | (31) | 0.95 | 1,176 | 1,206 | (31) |
| P.04.02 - Injection Region | 169 | 112 | 114 | (57) | (2) | 3,296 | 3,193 | 3,351 | (104) | 0.97 | (158) | 0.95 | 7,816 | 8,125 | (309) |
| P.04.03 - Injection Dump | 122 | 38 | 33 | (84) | 6 | 1,104 | 939 | 935 | (165) | 0.85 | 4 | 1.00 | 1,421 | 1,431 | (11) |
| P.04.04 - Extraction Region | 2 | 2 | 10 | (0) | (8) | 1,254 | 1,247 | 1,299 | (7) | 0.99 | (52) | 0.96 | 2,217 | 2,269 | (52) |
| P.04.05 - Utilities | 3 | 3 | 2 | 0 | 2 | 449 | 448 | 423 | (1) | 1.00 | 25 | 1.06 | 1,767 | 1,742 | 25 |
| P.04.06 - Ring Control Systems | 245 | 67 | 198 | (178) | (131) | 3,757 | 2,962 | 3,380 | (795) | 0.79 | (418) | 0.88 | 5,883 | 6,308 | (425) |
| P.04.07 - RTBT Stub | 0 | 0 | 0 | 0 | 0 | 35 | 35 | 35 | 0 | 1.00 | 0 | 1.00 | 165 | 165 | 0 |
| P.04.08 - Accelerator Physics | 2 | 2 | 1 | 0 | 1 | 49 | 49 | 42 | 0 | 1.00 | 7 | 1.16 | 107 | 100 | 7 |

Cumulative Thresholds: * Red: CPI/SPI <0.85 or >=1.20 AND >\$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND >\$100k

Title: P.04.06.02.02 / ORNL - Design - Beam Power Limit System (SPI = .78, CPI = .85)

Cause: The Beam Power Limit System (BPLS) scope was not identified as part of the original project scope. When the need for this system was realized, the cost and schedule was developed quickly. It became apparent that in some cases the necessary level of schedule detail and some required elements were not included in the plan at that time. Additionally, in order to address comments and recommendations from the BPLS Preliminary Design Review, the plan for the digital portion of the design was reworked, delaying planned activities.

Impact: To meet the installation schedule, work proceeded on in-scope tasks that are not currently detailed in the baseline schedule (e.g., design review documents baselined at a summary level). These are incurring cost with no earned value. In addition, the PDR-related design changes are understood and have been communicated to the review committee with positive feedback. While the re-design activity has caused a schedule delay, the new design is simplified so the meeting the original scheduled installation dates is still possible.

Recoverable: Possibly.

Corrective Action: The addition of schedule detail and the corresponding estimates to ensure a robust schedule is in process. A to-go forecast will be finalized in July and a PCR will be processed so the baseline is at a sufficient level of detail to effectively manage the BPLS scope.

P.5 First Target Station (FTS) Systems

A report was issued for tests conducted on the mercury system Overflow Tank (OFT) level sensor – a new type provided by KROHNE. The sensor is radiation hard and compatible with mercury. Tests were conducted in a mercury test apparatus at the Target Test Facility (TTF) with satisfactory results obtained for operation and data readout. A spare OFT level sensor was ordered.

Hardware for mockup testing for installation and operation of the OFT is on track for scheduled completion (Figure 2). ORNL shops are producing the hardware and all major machining steps are complete. Tests are scheduled to commence in early August.




Figure 2: Left: Mockup shield blocks for the OFT. Right: mockup mercury pump tank, shield platform and OFT (dark cylinder).

The long-lead gas compressors for target gas recirculation were received from the German vendor KNF (Figure 3). This model had been extensively tested in the TTF and provided reliable service. Four compressors were received. The project provides two recirculation trains – one for target bubblers and one for the nose injector. Each train has an active and a backup compressor. Compressors are constructed from sufficiently radiation resistant materials. The vendor recommends periodic replacement of diaphragms because of fatigue – hence, the need for secondary units.



Figure 3: KNF diaphragm gas compressors for target gas recirculation.

The Mercury Off-gas Treatment Systems (MOTS) delay bed (vessel, shielding, piping) installation began in the June outage (Figure 4) and is scheduled to complete mid-July. Authorization to operate is expected in the current run cycle.



Figure 4: PPU MOTS Delay bed in the Gold Amalgamation Room in early stage of installation.

The MOTS Cold Trap shield housing fabrication was readied for lead pouring (Figure 5-L). The copper-oxide reactor shielding is in a similar state (Figure 5-R).



Figure 5: Left: MOTS cold trap shield housing. Right: CuO shield housing.


Milestone Table

| P.5 First Target Station Systems | Planned Finish | Actual Finish | Current Forecast | Owner |
|--|----------------|---------------|------------------|---------------|
| Award Contract for 2MW Target | 29-Nov-20 | 30-Oct-20 | | Bernie Riemer |
| Fabrication of PPU Front Body Development Test Article Complete | 01-Mar-21 | 26-Feb-21 | | Bernie Riemer |
| Fabrication of PPU Test Target 1 Shroud Complete | 12-Jul-21 | | 23-Aug-21* | Bernie Riemer |
| Award Contract for Ortho/Para Converter Vessel Assembly | 18-Jul-21 | | 30-Aug-21** | Bernie Riemer |
| Fabrication of Second Carbon Delay Bed Vessel and Cartridge Complete | 30-Sep-21 | 03-May-21 | | Bernie Riemer |

**Weld defects in the final electron beam weld of PPU Test TT#1 water-cooled shroud were found by ORNL inspectors. After repair and reinspection, delivery of TT#1 is now anticipated at the end of August or beginning of September.*

***The solicitation for the Ortho/Para Converter Vessel Assembly missed being issued in May. Issues with procurement package documents were resolved and the solicitation was issued in early June. Eight companies have been approached.*

Earned Value Performance Chart



As shown in the following Contract Performance Report, First Target Station Systems performance indices are SPI = 1.03 and CPI =1.00.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|--|----------------|--------------|--------------|--------------|------------|--------------------|---------------|---------------|------------|-------------|-------------|-------------|---------------|---------------|--------------|
| June (\$k) ITEM | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | AT COMPLETE | | | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | BAC | EAC | VAC | |
| | | | SV | CV | | | | | SV | SPI | CV | CPI | | | |
| P.05 - First Target Station Systems | 611 | 2,337 | 1,763 | 1,725 | 574 | 18,195 | 18,800 | 18,794 | 605 | 1.03 | 7 | 1.00 | 34,544 | 34,655 | (111) |
| P.05.01 - Management and System Integration | 39 | 39 | 36 | 0 | 3 | 1,122 | 1,122 | 1,120 | 0 | 1.00 | 2 | 1.00 | 2,798 | 2,796 | 2 |
| P.05.02 - Neutronics | 0 | 0 | 0 | 0 | 0 | 473 | 473 | 474 | 0 | 1.00 | (1) | 1.00 | 473 | 474 | (1) |
| P.05.03 - Mercury Process Systems | 24 | 6 | 54 | (18) | (48) | 1,852 | 1,726 | 2,007 | (126) | 0.93 | (281) | 0.86 | 2,496 | 2,777 | (281) |
| P.05.04 - Moderator Cryogenic Systems | 10 | 11 | 1 | 0 | 10 | 1,459 | 1,347 | 1,412 | (112) | 0.92 | (65) | 0.95 | 2,513 | 2,583 | (70) |
| P.05.05 - Vessel and Shielding Systems | 0 | 0 | 0 | 0 | 0 | 446 | 446 | 446 | 0 | 1.00 | 0 | 1.00 | 446 | 446 | 0 |
| P.05.06 - Target Utility Systems | 97 | 164 | 166 | 67 | (2) | 2,106 | 1,851 | 1,475 | (256) | 0.88 | 376 | 1.26 | 3,819 | 3,445 | 374 |
| P.05.07 - Instrument Systems | 0 | 0 | 0 | 0 | 0 | 40 | 40 | 40 | 0 | 1.00 | 0 | 1.00 | 40 | 40 | 0 |
| P.05.08 - MOTS | 271 | 81 | 49 | (190) | 32 | 966 | 884 | 817 | (82) | 0.92 | 67 | 1.08 | 2,065 | 1,998 | 67 |
| P.05.09 - 2 MW Target | 154 | 2,018 | 1,368 | 1,864 | 650 | 6,818 | 8,477 | 8,412 | 1,659 | 1.24 | 66 | 1.01 | 15,103 | 15,038 | 64 |
| P.05.10 - Safety, Controls and Operations | 16 | 18 | 88 | 2 | (70) | 1,300 | 842 | 1,138 | (458) | 0.65 | (295) | 0.74 | 3,180 | 3,583 | (403) |
| P.05.11 - Gas Injection Development | 0 | 0 | 1 | 0 | (1) | 1,613 | 1,591 | 1,454 | (22) | 0.99 | 137 | 1.09 | 1,613 | 1,476 | 137 |

Cumulative Thresholds: * Red: CPI/SPI <0.85 or >=1.20 AND >\$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND >\$100k

Variance Explanations

| |
|---|
| Title: P.05.06.04.02 / ORNL - Design - Upgrades for Gas Injection (CPI = 1.30) |
| Cause: Subcontractor and internal staff design effort continued to progress in June, but a positive cost variance persists as resource ramp up was slower than expected. |
| Impact: None. The variance will likely resolve itself over time. |
| Recoverable: Yes. |
| Corrective Action: A purchase requisition was processed in June for additional subcontractor work in July. This is expected to alleviate the cost variance over time. The control account manager will continue to closely monitor the cost of design. |


| |
|---|
| Title: P.05.09.02.03.03 / ORNL - Procure/Fab - Target Module Assembly (SPI = 1.91) |
| Cause: The completion of water cooled shroud front sleeves was completed early by the vendor. |
| Impact: None. The completion of the milestone occurred early and will resolve itself. |
| Recoverable: Yes. |
| Corrective Action: Regular communication will be kept with the vendor to track completion of milestones. |

| |
|--|
| Title: P.05.10.03.02 / ORNL - Design - Controls Integration (SPI = .44; CPI = .53) |
| Cause: Target Controls design work is behind schedule due to late completion of requirements (P&ID, PCD) from other target subsystems. In particular, there is a resource shortage to provide mechanical information which needs to be resolved for parts of the Controls Design. The cost has increased due to design changes which increased the number of I/O points to be controlled. |
| Impact: Delays in starting design work could lead to delays in implementation and installation. |
| Recoverable: |
| Corrective Action: Two additional engineers will begin working part-time on Target Controls scope in mid-August to accelerate progress versus the schedule. A PCR will be needed due to the increased cost for additional scope. |

P.6 Conventional Facilities

The focus of Conventional Facilities team has been preparation for the DOE status review.

Earned Value Performance Chart



As shown in the following Contract Performance Report, Conventional Facilities performance indices are SPI = .99 and CPI = .97.


| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|--|----------------|------|------|----------|------|-------|--------------------|-------|------|------|------|------|-------------|--------|-------|
| June (\$k) | CURRENT PERIOD | | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | |
| | BCWS | BCWP | ACWP | VARIANCE | | SV | SPI | CV | CPI | BAC | EAC | VAC | | | |
| ITEM | | | | | | | | | | | | | | | |
| P.06 - Conventional Facilities | 51 | 22 | 33 | (28) | (11) | 2,809 | 2,794 | 2,879 | (15) | 0.99 | (85) | 0.97 | 10,900 | 10,985 | (86) |
| P.06.01 - Management and System Integration | 6 | 6 | 4 | | 2 | 179 | 179 | 165 | 0 | 1.00 | 14 | 1.08 | 309 | 295 | 14 |
| P.06.02 - Building Modifications | 44 | 16 | 29 | (28) | (13) | 2,630 | 2,615 | 2,714 | (15) | 0.99 | (99) | 0.96 | 10,591 | 10,691 | (100) |

Cumulative Thresholds: * Red: CPI/SPI < 0.85 or >= 1.20 AND > \$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND > \$100k

P.7 R&D

No update.

Earned Value Performance Chart



As shown in the following Contract Performance Report, R&D performance indices are SPI = 1.00 and CPI = .99.


| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|---|----------------|------|------|----------|-----|-------|--------------------|-------|----------|------|------|------|-------------|-------|------|
| June (\$K) ITEM | CURRENT PERIOD | | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | |
| | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | BAC | EAC | VAC | |
| SV | CV | SV | SPI | CV | CPI | | | | | | | | | | |
| P.07 - R&D | 54 | 0 | 0 | (54) | 0 | 2,321 | 2,315 | 2,328 | (6) | 1.00 | (13) | 0.99 | 2,476 | 2,489 | (13) |
| P.07.01 - Gas Injection Development | 0 | 0 | 0 | 0 | 0 | 1,992 | 1,992 | 1,992 | 0 | 1.00 | 0 | 1.00 | 1,992 | 1,992 | 0 |
| P.07.02 - Foil Development | 54 | 0 | 0 | (54) | 0 | 330 | 324 | 336 | (6) | 0.98 | (13) | 0.96 | 484 | 497 | (13) |

Cumulative Thresholds: * Red: CPI/SPI < 0.85 or >= 1.20 AND > \$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND > \$100k

P.8 Pre-Ops

The Pre-Ops team participated in final design review for the Ring-Target Beam Transport personnel protection system final upgrade. The team also began preparing for the upcoming Directors Review.

Earned Value Performance Chart



As shown in the following Contract Performance Report, Pre-Ops performance indices are SPI = 1.00 and CPI = 1.19.

| CONTRACT PERFORMANCE REPORT FORMAT 1 - WORK BREAKDOWN STRUCTURE PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
|---|----------------|------|------|-------------------|---|--------------------|------|------|---------------------------|------|----|-------------|-------|-------|-----|
| June (\$k) ITEM | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | | |
| | BCWS | BCWP | ACWP | VARIANCE SV CV | | BCWS | BCWP | ACWP | VARIANCE SV SPI CV CPI | | | BAC | EAC | VAC | |
| P.08 - Pre-Ops | 5 | 5 | 0 | 0 | 4 | 92 | 92 | 77 | 0 | 1.00 | 15 | 1.19 | 1,137 | 1,122 | 15 |
| P.08.01 - Commissioning | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | | 0 | | 933 | 934 | (0) |
| P.08.03 - Regulatory Compliance | 5 | 5 | 0 | 0 | 4 | 92 | 92 | 77 | 0 | 1.00 | 15 | 1.19 | 204 | 189 | 15 |

Cumulative Thresholds: * Red: CPI/SPI <0.85 or >=1.20 AND >\$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND >\$100k

P.10 Long Lead Procurements (LLP)

P.10.2 SCL Systems

- Supply end can #1 was returned to the vendor for rework. Supply end cans #2 passed the pressure and leak test and is awaiting further alignment tests. Supply end can #3 is at JLab and is awaiting leak check and inspection.
- Return end can #1 has been pressure tested and leak checked. Return end can #2 is ready for pressure and leak test.
- Vacuum vessel #1 has been received at JLab. Vacuum vessel #2 awaiting a third party dimensional inspection and is due to ship at the end of June. Vacuum vessel #3 is undergoing final post weld machining. Vacuum vessels #4 is awaiting first post weld machining. Vacuum vessels #5, #6, and #7 are progressing.

P.10.3 RF Systems

- The repaired first article circulator arrived at SNS and the HPRF team completed low power measurements. The return loss and insertion loss were -42 dB and -0.05 dB respectively. Both measurements exceeded specification. High power testing is scheduled to start in early July.
- L3Harris continued fabrication of the HPRF transmitters. They completed the weldments of all five control consoles and have started populating the consoles with chassis, feedthroughs, and the associated wiring. L3 completed the fit-up of the first transmitter cooling cart (TRCC) and started assembling the transmitter programming logic controllers.
- The HVCM Team traveled to Alpha-Omega to support the fabrication and testing of the first article alternate-topology high-voltage converter modulators (AT-HVCM) switch plate. The testing was successful.


P.10.6 Conventional Facilities

- All field work complete.
- As-builts, operation and maintenance manuals, and warranty submittals are in progress.
- Multiple change orders were negotiated, accepted and are awaiting subcontract modification.
- The technical installation subcontractor has control of the Klystron Gallery area.
- Preparations for the DOE status review have begun.

Milestone Table

| P.10 LLPs | Planned Finish | Actual Finish | Current Forecast | Owner |
|--|----------------|---------------|------------------|--------------|
| Receipt of Last Five Production Cavities at JLab | 13-May-21 | 25-Feb-21 | | Matt Howell |
| CF Construction of Klystron Gallery Complete | 13-May-21 | 06-Apr-21 | | Mark Connell |

Earned Value Performance Chart



As shown in the following Contract Performance Report, Long Lead Procurements performance indices are SPI = .94 and CPI = 1.02.

| CONTRACT PERFORMANCE REPORT | | | | | | | | | | | | | | | |
|--|----------------|------|------|------|----------|--------------------|--------|--------|---------|----------|-------|-------------|--------|--------|-------|
| FORMAT 1 - WORK BREAKDOWN STRUCTURE | | | | | | | | | | | | | | | |
| PERFORMANCE DATA (Control Account) | | | | | | | | | | | | | | | |
| June (\$k) | CURRENT PERIOD | | | | | CUMULATIVE TO DATE | | | | | | AT COMPLETE | | | |
| | ITEM | BCWS | BCWP | ACWP | VARIANCE | | BCWS | BCWP | ACWP | VARIANCE | | | BAC | EAC | VAC |
| | | | | SV | CV | | | | SV | SPI | CV | CPI | | | |
| P.10 - Long Lead Procurements | 92 | 460 | 375 | 367 | 84 | 43,099 | 40,567 | 39,929 | (2,531) | 0.94 | 638 | 1.02 | 49,785 | 49,503 | 282 |
| P.10.02 - SCL Systems | 17 | 147 | 111 | 129 | 35 | 19,754 | 18,441 | 18,092 | (1,313) | 0.93 | 349 | 1.02 | 19,848 | 19,500 | 349 |
| P.10.03 - RF Systems | 21 | 151 | 165 | 129 | (15) | 15,196 | 13,978 | 13,537 | (1,218) | 0.92 | 441 | 1.03 | 21,748 | 21,277 | 471 |
| P.10.06 - Conventional Facilities | 53 | 162 | 99 | 109 | 63 | 8,148 | 8,148 | 8,300 | (0) | 1.00 | (152) | 0.98 | 8,189 | 8,727 | (538) |

Cumulative Thresholds: * Red: CPI/SPI <0.85 or >=1.20 AND >\$100k * Yellow: CPI/SPI between 0.85-0.90 or 1.15-1.20 AND >\$100k


Appendices

PPU – Cost Report (thru June 2021)

| WBS Description | Prior Costs | June Costs | Total Costs to Date | Commits (with OH) | Costs plus Commits |
|---|--------------------|------------------|---------------------|-------------------|--------------------|
| P Proton Power Upgrade | 115,190,404 | 3,794,325 | 118,984,729 | 39,007,148 | 157,991,876 |
| P.1 Project Management | 8,437,441 | 392,429 | 8,829,871 | 742,534 | 9,572,404 |
| P.2 Super-Conducting Linac Systems | 8,444,199 | 378,703 | 8,822,902 | 9,248,431 | 18,071,333 |
| P.02.01 Management & Systems Integration | 838,892 | 18,224 | 857,115 | | 857,115 |
| P.02.02 Cavities | 1,294,953 | 19,689 | 1,314,642 | 659,849 | 1,974,491 |
| P.02.03 Cryomodule Integration (JLab Scope) | 4,933,502 | 319,789 | 5,253,291 | 8,290,294 | 13,543,585 |
| P.02.04 Cryogenics | 34,619 | - | 34,619 | | 34,619 |
| P.02.05 Utility Systems | 84,791 | 4,151 | 88,942 | 298,289 | 387,231 |
| P.02.06 System Integration | 337,495 | - | 337,495 | | 337,495 |
| P.02.07 SCL Controls | 919,946 | 16,851 | 936,797 | | 936,797 |
| P.3 RF Systems | 19,531,900 | 480,201 | 20,012,101 | 11,082,760 | 31,094,862 |
| P.03.01 Management and System Integration | 358,361 | 11,124 | 369,485 | | 369,485 |
| P.03.02 SCL HPRF | 4,889,151 | 2,976 | 4,892,128 | 6,528,565 | 11,420,693 |
| P.03.03 NCL HPRF | 1,082,800 | 858 | 1,083,659 | 625,219 | 1,708,878 |
| P.03.04 LLRF | 4,490,182 | 69,769 | 4,559,951 | 620,962 | 5,180,912 |
| P.03.05 Existing Linac Modulators | 3,203,725 | 31,754 | 3,235,479 | 48,471 | 3,283,951 |
| P.03.06 New Linac Modulators | 2,445,434 | 46,238 | 2,491,672 | 1,692,028 | 4,183,700 |
| P.03.07 Utilities | 2,141,650 | 302,137 | 2,443,787 | 1,458,513 | 3,902,299 |
| P.03.08 RF Controls | 500,187 | 12,943 | 513,130 | 49,812 | 562,942 |
| P.03.09 Global Controls | 420,409 | 2,403 | 422,812 | 59,190 | 482,001 |
| P.4 Ring Systems | 9,692,714 | 369,642 | 10,062,356 | 2,952,423 | 13,014,779 |
| P.04.01 Management and System Integration | 583,679 | 13,175 | 596,853 | | 596,853 |
| P.04.02 Injection region | 3,237,015 | 113,990 | 3,351,005 | 2,226,458 | 5,577,463 |
| P.04.03 Injection Dump | 902,917 | 32,581 | 935,498 | 209,945 | 1,145,443 |
| P.04.04 Extraction region | 1,289,361 | 9,546 | 1,298,907 | 20,082 | 1,318,989 |
| P.04.05 Utilities | 421,106 | 1,655 | 422,761 | 21,545 | 444,306 |
| P.04.06 Ring Control Systems | 3,181,760 | 197,973 | 3,379,733 | 474,393 | 3,854,127 |
| P.04.07 RTBT Stub | 35,481 | - | 35,481 | | 35,481 |
| P.04.08 Accelerator Physics | 41,395 | 722 | 42,117 | | 42,117 |
| P.5 First Target Station Systems | 17,030,865 | 1,764,270 | 18,795,136 | 5,681,074 | 24,476,209 |
| P.05.01 Management and System Integration | 1,083,844 | 36,098 | 1,119,943 | | 1,119,943 |
| P.05.02 Neutronics | 482,984 | - | 482,984 | | 482,984 |
| P.05.03 Mercury Process Systems | 2,011,213 | 53,747 | 2,064,960 | 10,125 | 2,075,085 |
| P.05.04 Moderator Cryogenic Systems | 1,410,495 | 1,080 | 1,411,575 | 7,310 | 1,418,885 |
| P.05.05 Vessel and Shielding Systems | 436,756 | - | 436,756 | | 436,756 |
| P.05.06 Target Utility Systems | 1,308,593 | 165,990 | 1,474,583 | 431,258 | 1,905,841 |
| P.05.07 Instrument Systems | 40,315 | - | 40,315 | | 40,315 |
| P.05.08 MOTS | 768,298 | 48,690 | 816,987 | 299,056 | 1,116,043 |
| P.05.09 2 MW Target | 6,985,317 | 1,369,699 | 8,355,016 | 4,921,141 | 13,276,156 |
| P.05.10 Safety, Controls and Operations | 1,049,958 | 87,797 | 1,137,755 | 77 | 1,137,832 |
| P.05.11 Gas Injection Development | 1,453,092 | 1,169 | 1,454,261 | 12,107 | 1,466,369 |
| P.6 Conventional Facilities | 2,845,704 | 33,222 | 2,878,926 | 44,617 | 2,923,543 |
| P.06.01 Management and System Integration | 160,923 | 4,137 | 165,060 | 419 | 165,479 |
| P.06.02 Building Modifications | 2,684,781 | 29,085 | 2,713,866 | 44,198 | 2,758,064 |
| P.7 R&D (OPC) | 2,328,017 | - | 2,328,017 | 1,070 | 2,329,087 |
| P.07.01 Gas Injection Development | 1,991,752 | - | 1,991,752 | | 1,991,752 |

| WBS Description | Prior Costs | June Costs | Total Costs to Date | Commits (with OH) | Costs plus Commits |
|------------------------------|-------------|------------|---------------------|-------------------|--------------------|
| P.07.02 Foil Development | 336,265 | - | 336,265 | 1,070 | 337,335 |
| P.8 Pre-Ops (OPC) | 76,203 | 396 | 76,599 | - | 76,599 |
| P.08.03 Commissioning | 76,203 | 396 | 76,599 | - | 76,599 |
| P.9 Pre-CD1 Activities (OPC) | 7,249,768 | - | 7,249,768 | - | 7,249,768 |
| P.09.01 Pre-CD-1 Activities | 7,249,768 | - | 7,249,768 | - | 7,249,768 |
| P.10 Long Lead Procurements | 39,553,592 | 375,460 | 39,929,053 | 9,254,238 | 49,183,291 |
| P.10.02 SCL Systems | 17,980,508 | 111,436 | 18,091,944 | 1,768,788 | 19,860,732 |
| P.10.03 RF Systems | 13,371,937 | 165,059 | 13,536,996 | 7,459,237 | 20,996,233 |
| P.10.06 CF Systems | 8,201,148 | 98,965 | 8,300,113 | 26,213 | 8,326,326 |

PPU – Funding Profile



Note: This profile includes FY2021 actual funding, which is \$10M higher than documented in the Project Execution Plan. The outyears have been reduced accordingly to maintain a total project cost of \$271.6M.

PPU – Critical Decision Schedule

| Level 1 Milestones | Schedule |
|--|--------------|
| CD-0, Approve Mission Need | Jan 2009 (A) |
| CD-1, Approve Alternative Selection and Cost Range | Apr 2018 (A) |
| CD-3A, Approve Long Lead Procurement | Oct 2018 (A) |
| CD-3B, Approve Long Lead Procurement | Sep 2019 (A) |
| CD-2, Approve Performance Baseline and Long Lead Procurement | Oct 2021 (A) |
| CD-3, Approve Start of Construction | Oct 2021 (A) |
| CD-4, Approve Project Completion (Level 0 Milestone) | Q4 FY2028 |