CONTRACT PERFORMANCE REPORT							FORM APPROVED		
FORMAT 5 - Explanations and Problem Analysis							OMB No. 0704-0188		
1. CONTRACTOR	2. CONTRACT		3. PROGRAM				4. REPORT PERIOD		
a. NAME	a. NAME		a. NAME				a. FROM (YYYYMMDD)		
UT-Battelle	SNS Proton Power Upgrade (PPU)		Proton Power Upgrade				01-May-21		
b. LOCATION (Address and ZIP Code)	b. NUMBER		b. PHASE				b. TO (YYYYMMDD)		
Oak Ridge National Laboratory			CD-3				31-May-21		
5. EVALUATION									
P.05.09.01.01 / ORNL - Management and System Integration - 2 MW Target									
	Budget	Progress	Actuals	SV	SV %	CV	CV %	SPI	СРІ
Current:	39	39	27	0	0%	12	31%	1.00	1.44
Cumulative:	305	305	180	0	0%	125	41%	1.00	1.70
	BAC	EAC	VAC in \$	VAC in %	TCPI to BAC	TCPI to EAC			
At Complete:	1,538	1,413	125	8%	0.91	1.00			
Impact: No Impact. Regular communication is being kept with target vendor and all fabrication requests are being issued in a timely manner. Corrective Action: The CAM will review estimated hours and anticipated travel/oversight as Covid travel restrictions ease going forward.									
Prepared by: Wayne Steffey	Date: 6/13/2021								
Reviewed by (CAM):	Date:	_		Approved by	/ (PM):		Date:		