CONTRACT PERFORMANCE REPORT							FOR	M APPROVI	
FORMAT 5 - Explanations and Problem Analysis							OMB No. 0704-0188		
I. CONTRACTOR	2. CONTRACT		3. PROGRAM				4. REPORT PERIOD		
a. NAME	a. NAME		a. NAME				a. FROM (YYYYMMDD)		
JT-Battelle	SNS Proton Power Upgrade (PPU)		Proton Power Upgrade				01-May-21		
b. LOCATION (Address and ZIP Code)	b. NUMBER		b. PHASE				b. TO (YYYYMMDD)		
Oak Ridge National Laboratory			CD-3					31-May-21	
5. EVALUATION									
P.10.03.02.05.03 / ORNL - Procure/	Fab - Circulators (S	CL)							
	Budget	Progress	Actuals	SV	SV %	CV	CV %	SPI	CPI
Current:	280	0	0	-280	-100%	0	-	0.00	0.00
Cumulative:	531	116	74	-415	-78%	42	36%	0.22	1.57
	BAC	EAC	VAC in \$	VAC in %	TCPI to BAC	TCPI to EAC			
At Complete:	689	647	42	6%	0.93	1.00			
The delivery and subsequent testing of the cooling water was applied. The circulator testing. Upon successful completion of the	e new SCL circulator fir and control unit have b	een repaired by Mic	rowave Techniques	(MT) and were	delivered to SNS	S in June 2021 a	nd are currentl		
The delivery and subsequent testing of th cooling water was applied. The circulator testing. Upon successful completion of th	e new SCL circulator fir and control unit have b	een repaired by Mic	rowave Techniques	(MT) and were	delivered to SNS	S in June 2021 a	nd are currentl		
The delivery and subsequent testing of th cooling water was applied. The circulator testing. Upon successful completion of th	e new SCL circulator fir and control unit have be thigh power tests, MT een delayed pending th	peen repaired by Mic will start fabrication e results of the FA sit	rowave Techniques of the production u	(MT) and were nits which are	delivered to SN: also contributing	5 in June 2021 a g to the schedule	nd are currentl e variance.	y awaiting hig	gh powe
cooling water was applied. The circulator testing. Upon successful completion of th Impact:  Fabrication of the production units has be	e new SCL circulator fir and control unit have be thigh power tests, MT een delayed pending th	peen repaired by Mic will start fabrication e results of the FA sit	rowave Techniques of the production u	(MT) and were nits which are	delivered to SN: also contributing	5 in June 2021 a g to the schedule	nd are currentl e variance.	y awaiting hig	th power
The delivery and subsequent testing of the cooling water was applied. The circulator testing. Upon successful completion of the Impact:  Fabrication of the production units has been delayed. The variance will go away to	e new SCL circulator fir and control unit have be e high power tests, MT een delayed pending th upon delivery and site t	peen repaired by Mic will start fabrication e results of the FA sit esting of all circulato	rowave Techniques of the production u te testing. Site testin	(MT) and were nits which are g and acceptar	delivered to SN: also contributing nce of the first ar	5 in June 2021 a g to the schedule ticle as well as f	nd are currentl e variance.	y awaiting hig	gh powei
The delivery and subsequent testing of the cooling water was applied. The circulator testing. Upon successful completion of the Impact:  Fabrication of the production units has be been delayed. The variance will go away to Corrective Action:	e new SCL circulator fir and control unit have be e high power tests, MT een delayed pending th upon delivery and site t	peen repaired by Mic will start fabrication e results of the FA sit esting of all circulato	rowave Techniques of the production u te testing. Site testin	(MT) and were nits which are g and acceptar	delivered to SN: also contributing nce of the first ar	5 in June 2021 a g to the schedule ticle as well as f	nd are currentl e variance.	y awaiting hig	gh powei