

PPU Risk Register - Active Risks

		Pre - Mitigation											Mitigation Approach						Post - Mitigation												
Enabled	ID	Type	Risk Status	WBS L2	L3 Owner	Name	Risk Description	Risk Trigger	Risk Expiration	RBS	Impact Type	Probability	Schedule	Cost	Technical	Score	Probability	Schedule Impact (d)	Cost Impact	Enabled	Description	Duration	Cost	Probability	Schedule	Cost	Technical	Score	Residual Probability	Residual Schedule Impact (d)	Residual Cost Impact
Yes	T-P-1-004	Threat	Open	P.01	P.01	Difficulty in finding/retaining staff (does not apply to Davis-Bacon or UT-B craft)	If the project cannot get the resources required to execute the plan, schedule delays are inevitable and cost increases are likely.	1/1/2018	10/1/2025	Management	PPU Project	High	Medium	High	Very Low	16	70%	120	\$ 1,000,000	Yes	Monitor staffing plans vs actual staffing; start the recruiting of professional staff at least 4 months before needed hire data; start the recruiting of technician staff at least 1 month in advance. Utilize contractors and ORNL staff from other directorates when necessary. Establishment of BOA for staff augmentation.	0d	\$0	Medium	Medium	High	Very Low	12	50%	120	\$1,000,000.00
Yes	T-P-1-006	Threat	Open	P.01	P.01	Safety incident occurs on project	A safety incident, involving personnel or equipment injury/damage occurs on the project during installation that causes the project to be delayed and/or requires replacement of equipment.	1/19/2019	10/1/2025	Management	PPU Project	Medium	Medium	Medium	Very Low	9	50%	81	\$ 500,000	Yes	ESH oversight during all installation activities; JHA process implemented; daily 'tool box' meetings and constant reinforcement of safety principles and basics.	0d	\$0	Low	Medium	Medium	Very Low	6	20%	81	\$ 500,000.00
Yes	T-P-1-007	Threat	Open	P.01	P.01	SNS operating schedule changes delays project by 6 months	If the SNS changes the outage plan and PPU installation is delayed because either the outage moves up in time and the equipment is not here to be installed or because the outage is scheduled later in time and the work in that outage and all subsequent follow-on work is delayed by the amount that the outage has shifted.	1/1/2019	10/1/2025	Management	PPU Project	Medium	High	High	Very Low	12	50%	121	\$ 1,000,000	Yes	Ensure a member of the PPU team is on the NscD scheduling committee to represent the PPU needs. Communicate PPU requirements well and often throughout the directorate. Ensure PPU priorities are NscD priorities.	0d	\$0	Medium	High	High	Very Low	12	40%	121	\$1,000,000.00
Yes	T-P-1-015	Threat	Open	P.01	P.01	Actual funding profile received by project does not match profile used for planning	If the funding profile actually received is "stretched out," then the project could take longer to finish and cost more.	8/1/2018	10/1/2025	Management	SNS Operations	Low	High	High	Very Low	8	25%	160	\$ 2,000,000	Yes	Maintain good communication with BES to make sure PPU funding needs are clearly understood. Promptly respond to requests for information from BES and congress regarding project funding needs. Ensure field work proposals and project data sheets are completed promptly and reflect project funding needs.	0d	\$0	Low	High	High	Very Low	8	25%	160	\$ 2,000,000
Yes	T-P-1-016	Threat	Open	P.01	P.01	Operations tasks required for PPU not complete when required	The PPU Assumptions Document articulates all the assumptions made when estimating the total cost of the PPU Project. All the scope identified in these assumptions are required for PPU to successfully demonstrate the required KPPs. If funding is not available, the project may need to absorb these tasks.	10/1/2017	10/1/2025	Management	SNS Operations	Medium	High	High	Medium	12	50%	121	\$ 2,000,000	Yes	Maintain good communication with RAD and NTD to minimize risk.	0d	\$0	Medium	Medium	Medium	Very Low	9	40%	120	\$ 500,000
Yes	T-P-1-018	Threat	Open	P.01	P.01	Critical SNS component failure delays PPU by at least 12 months or delays KPP demonstration	Critical component required for PPU (e.g. klystrons, servo-manipulator crane, IRP, injection dump) fails prior to PPU completion. These items require multi-year procurement cycles, have a replacement cost in excess of \$2M and, with the exception of the IRP, are not in current SNS plans for replacement prior or during PPU.	10/1/2018	10/1/2025	External	PPU Project	Low	Very High	High	Very Low	10	20%	240	\$ 2,000,000	Yes	Maintain good communication between PPU, SNS Operations, and NscD management team. Conduct periodic Vulnerability Workshops to assess vulnerabilities within the SNS neutron production systems. (recent workshop conducted March 11, 2021). PPU personnel participate in these workshops. Include identified mitigations in the SNS operations plans, including annual budget allocations.	0d	\$0	Low	Very High	High	Very Low	10	20%	240	\$ 2,000,000
Yes	T-P-1-020	Threat	Open	P.01	P.01	Equipment experiences infant mortality resulting in not meeting KPP	If the equipment experiences infant mortality resulting in not meeting a KPP, then a schedule delay could push CD4	6/1/2023	10/1/2025	Technical	PPU Project	Low	Very High	Very High	High	10	20%	161	\$ 2,000,000	Yes	Develop and maintain critical spares list for PPU and include in the project baseline.	0d	\$0	Low	High	High	High	8	20%	121	\$1,000,000.00
Yes	T-P-1-021	Threat	Open	P.01	P.01	Outage dependant task causes or reveals damage to a system	If an outage dependant task causes or reveals damage to a system, then repairs would need to be made during the outage which would result in a potential delay/increased cost.	2/18/2019	10/1/2025	Technical	PPU Project	Very Low	Low	Medium	Medium	3	10%	21	\$ 250,000	Yes	Safety and technical training; SNS supervision of external labor; Monitoring of system condition in advance of outage.	0d	\$0	Very Low	Low	Low	Low	3	10%	21	\$ 100,000.00
Yes	T-P-1-022	Threat	Open	P.01	P.01	Emergent operational event requires matrixed staff	If there is an emergent operational event operations has priority and matrix staff will be utilized which will result in a project delay.	2/18/2019	10/1/2025	External	PPU Project	High	Medium	Very Low	Very Low	12	80%	81	\$ 50,000	Yes	Succession planning results in broadening of work force during the project	0d	\$0	Medium	Low	Very Low	Very Low	6	60%	21	\$ 50,000.00
Yes	T-P-1-024	Threat	Open	P.05	P.05.01	IRP is not capable of PPU beam	The IRP is not part of PPU project scope. It has been agreed that the next generation IRP, that is planned for installation just prior to PPU, will be ready for PPU beam: 2 MW at 1.3 GeV. The risk is that some issue arise that makes this IRP not capable of PPU beam.	12/31/2022	12/31/2023	Management	SNS Operations	Very Low	Very High	Very Low	High	5	15%	200	\$ -	Yes	Monitor progress in the Neutron Technologies Division on the design and fabrication of the next IRP so that problems can be discovered and mitigated early.	0d	\$0	Very Low	Very High	Very Low	High	5	15%	200	\$ -
Yes	T-P-1-028	Threat	Open	P.01	P.01	Standing Army Cost for Schedule Contingency	If the project extends past early CD-4 for 22 months, then additional standing army staff would be required and result in a cost increase (10% of \$1M/mo).	1/24/2025	7/31/2028	Management	PPU Project	Low	Very Low	Very High	Very Low	10	25%	0	\$ 2,200,000	Yes	PPU management will monitor progress and will seek to minimize early-finish delays.	0d	\$0	Low	Very Low	Very High	Very Low	10	25%	0	\$ 2,200,000
Yes	T-P-1-029	Threat	Open	P.01	P.01	Craft Resource Availability During Installations	If there is a shortage of craft personnel (research mechanics, electricians, riggers, etc.) during outages when PPU equipment needs to be installed, then it will result in project delays.	5/20/2021	3/31/2024	Management	PPU Project	Medium	Medium	Low	Very Low	9	50%	90	\$ 100,000	Yes	Plan ahead to ensure needed personnel are available when needed. Engage with NscD Chief Operating Officer if needed to bring in additional craft from ORNL Facilities & Operations. Utilize subcontract craft personnel when feasible (GEM Tech or similar).	0d	\$0	Low	Medium	Low	Very Low	6	35%	90	\$ 100,000.00
No	T-P-1-030	Threat	Open	P.01	P.01	COVID-19 Impacts Project Cost or Schedule	The COVID-19 pandemic may cause cost increases and schedule delays due to increased commodity costs, supply chain problems, vendor pandemic protocols, worker productivity, and availability of PPU staff.	3/1/2020	2/12/2025	External	PPU Project	High	Very High	Very High	Low	20	65%	240	\$ 16,000,000	Yes	Frequent vendor communication, use of alternate vendors if needed, vendor oversight by local experts, vaccinations, masking, social distancing, and work-from-home.	0d	\$0	High	Very High	Very High	Low	20	65%	240	\$ 16,000,000
Yes	T-P-2-013	Threat	Open	P.02	P.02.03	Cryomodule Shipment	If the Cryomodules shipment produces unintended performance degradation in the CMs, then repairs are required prior to test cave testing	6/1/2021	1/31/2023	External	PPU Project	Low	Low	Low	Very Low	3	25%	60	\$ 200,000	Yes	Conduct shipping tests on Cryomodule shipping fixture to measure g-loading and adjust fixture or re-route truck along different roads to minimize impact to Cryomodule.	20d	\$30,000	Very Low	Low	Low	Very Low	3	5%	60	\$ 200,000.00
Yes	T-P-2-014	Threat	Open	P.02	P.02.03	First 2 Cryomodule Delivery Is Late	If the first two Cryomodules are delayed from the partner laboratory and not ready to be installed during scheduled outage, then installation is delayed	6/1/2021	5/15/2022	Management	PPU Project	Medium	High	Medium	Very Low	12	45%	125	\$ 300,000	Yes	Negotiate with SNS operations to adjust maintenance outage schedule to accommodate actual CM delivery dates	0d	\$0	Very Low	Low	Very Low	Very Low	3	10%	60	\$ 25,000.00
Yes	T-P-2-016	Threat	Open	P.02	P.02.03	Final 2 Cryomodule Delivery Is Late	If the final two Cryomodules are delayed from the partner laboratory and not ready to be installed during scheduled outage, then installation is delayed	2/9/2022	1/31/2023	External	PPU Project	Low	Medium	Medium	Very Low	6	25%	120	\$ 300,000	Yes	Negotiate with SNS operations to adjust maintenance outage schedule to accommodate actual CM delivery dates	0d	\$0	Very Low	Low	Very Low	Very Low	2	10%	60	\$ 25,000.00
Yes	T-P-2-017	Threat	Open	P.02	P.02.03	Second delivery of 3 Cryomodules is Late	If the three Cryomodules are delayed from the partner laboratory and not ready to be installed during scheduled outage, then installation is delayed	11/3/2021	10/1/2022	External	PPU Project	Low	Medium	Medium	Very Low	6	25%	120	\$ 300,000	Yes	Negotiate with SNS operations to adjust maintenance outage schedule to accommodate actual CM delivery dates	0d	\$0	Very Low	Low	Very Low	Very Low	2	10%	60	\$ 25,000.00
Yes	T-P-2-020	Threat	Open	P.02	P.02.03	Partner Laboratory Priorities	If the partner laboratory faces resource constraints due to shifting project priorities, then CM delivery is delayed	4/1/2019	1/31/2023	External	PPU Project	Low	Medium	Low	Very Low	6	25%	90	\$ 150,000	Yes	Add SNS personnel or contract labor at partner laboratory to meet production schedule, as needed (60 days, \$307K)	0d	\$0	Very Low	Medium	Low	Very Low	3	10%	90	\$ 150,000.00
Yes	T-P-2-022	Threat	Open	P.02	P.02.04	Cryogenic Sequence Development	If the controls sequence development exceeds allotted schedule maintenance outage, then pumpdown of the LINAC will not occur and delay restart of beam	8/2/2022	12/1/2022	Technical	PPU Project	Medium	Very Low	Low	Very Low	6	40%	5	\$ 50,000	Yes	Conduct work in advance, to the extent possible, so that the work can be efficiently executed during the outage.	0d	\$0	Medium	Very Low	Low	Very Low	6	40%	5	\$ 50,000.00
Yes	T-P-2-026	Threat	Open	P.02	P.02.06	Cryomodule Performance	If the average operating gradient achieved is lower than expected and the design energy margin in PPU cavities is not adequate, then beam output energy is affected	5/5/2022	3/31/2023	Technical	PPU Project	Very Low	Very Low	Low	Very High	2	10%	15	\$ 125,000	Yes	Plasma process and/or rework selected PPU cavities	40d	\$153,000	Very Low	Very Low	Low	Very Low	3	10%	15	\$ 125,000.00
Yes	T-P-2-028	Threat	Open	P.02	P.02.06	Installation of Cryomodules	If the installation of CMs exceeds allotted schedule maintenance outage, then beam operation is delayed	12/20/2021	12/1/2022	Management	PPU Project	Medium	Very Low	Very Low	Very Low	3	50%	8	\$ 40,000	Yes	Add overtime and add multiple shifts for installation tasks, as needed. (60 days, \$307K)	0d	\$0	Low	Very Low	Very Low	Very Low	2	25%	8	\$ 25,000.00
Yes	T-P-2-040	Threat	Open	P.02	P.02.03	Cryostat component (spaceframe) is dimensionally out of tolerance	If a cryostat component (spaceframe) comes in dimensionally out of tolerance, then it will need to be reworked resulting in increased cost and delays in schedule.	6/1/2021	3/1/2022	Technical	PPU Project	Low	Low	Very Low	Very Low	3	25%	60	\$ 25,000	Yes	Maintain good communication between PPU and cryomodule component vendors so that nonconformances can be discovered and mitigated early. Perform inspections promptly upon receipt of materials. Perform vendor visits as needed to ensure quality.	0d	\$0	Low	Low	Very Low	Very Low	4	25%	60	\$ 25,000
Yes	T-P-2-041	Threat	Open	P.02	P.02.06	CM is damaged during movement or testing	If the CM is damaged during movement or testing, then rework is required resulting in increased cost and schedule delay.	6/1/2021	4/1/2024	Technical	PPU Project	Very Low	Very Low	Low	Very Low	2	15%	10	\$ 100,000	Yes	Carefully plan and document the procedures for moving and testing of cryomodules. Ensure personnel are qualified to perform these activities. Ensure adequate front-line supervision. An eighth cryomodule was added as a spare to the plan to mitigate potential performance issues with CMs 1-7.	0d	\$0	Very Low	Very Low	Low	Very Low	2	15%	10	\$ 100,000
Yes	T-P-2-043	Threat	Open	P.02	P.02.06	Cryomodule vacuum loss during testing or commissioning	If there is a CM loss of vacuum event during testing or commissioning, then the CM will need to be rebuilt resulting in increased cost and schedule delay.	6/1/2021	4/1/2024	Technical	PPU Project	Very Low	High	High	Medium	4	10%	121	\$ 750,000	Yes	Install high beta spare CM in PPU CM slot and run at a limited gradient if needed (20d, \$100K)	0d	\$0	Very Low	High	High	Very Low	4	10%	121	\$ 750,000.00
Yes	T-P-3-008	Threat	Open	P.03	P.03.04	Replacement LLRF control system is late	There is a risk that the design of the replacement LLRF control system is late or does not meet the requirements	8/1/2020	12/31/2021	External	PPU Project	Medium	Low	Medium	Medium	9	60%	20	\$ 375,000	Yes	Early start for prototype development based on VME FMC carrier card and test in SCL23d. Install existing spare SNS LLRF systems as a stop-gap until new system is available.	0d	\$0	Low	Low	Low	Low	4	30%	21	\$ 125,000.00
Yes	T-P-3-012	Threat	Open	P.03	P.03.08	Controls Software Requirements	If controls software requirements are incomplete or significantly changed after design and development are scheduled to begin, then development and testing of controls software may extend past the scheduled completion date.	11/1/2020	7/31/2021	Technical	PPU Project	High	Medium	Low	Low	12	80%	120	\$ 50,000	Yes	Carefully monitor development of requirements to push completion prior to software development. Perform requirements reviews for complex areas.	0d	\$0	High	Very Low	Very Low	Very Low	4	80%	20	\$ 50,000.00
Yes	T-P-3-020	Threat	Open	P.03	P.03.02	Transmitter vendor delivery slips due to workload/competition	If the transmitter vendor delivery slips due to subcontractor performance, workload, or competition	8/1/2020	8/30/2022	External	PPU Project	Medium	Medium	Very Low	Very Low	9	40%	120	\$ 50,000	Yes	Maintain good communication between PPU and LHarris so that schedule challenges can be discovered early and mitigated. Perform periodic vendor visits to assess progress.	0d	\$0	Medium	Medium	Very Low	Very Low	9	40%	120	\$ 50,000
Yes	T-P-3-025	Threat	Open	P.03	P.03.04	Delivery of boards delayed due to unavailable ceramic capacitors or other integrated circuits.	If vendor Vadatech delivery of boards is delayed due to unavailable ceramic components, then it will result in schedule delay	11/1/2020	10/1/2021	External	PPU Project	Medium	Low	Very Low	Very Low	6	50%	80	\$ 50,000	Yes	Maintain good communication between PPU and Vadatech so that schedule challenges can be discovered early and mitigated if possible.	0d	\$0	Medium	Low	Very Low	Very Low	6	50%	80	\$ 50,000
Yes	T-P-3-030	Threat	Open	P.03	P.03.07	Installation does not match 3D model	If the installation does not match the 3D model because the vendor does not have the skill, then it will result in rework which will increase cost and schedule delays.	8/25/2020	9/1/2022	Technical	PPU Project	Low	Medium	Low	Very Low	6	20%	100	\$ 150,000	Yes	Ensure adequate Quality Controls Oversight	120d	\$150,000	Low	Very Low	Very Low	Very Low	2	20%	20	\$ 50,000.00

PPU Risk Register - Active Risks

Enabled	ID	Type	Risk Status	WBS L2	L3 Owner	Name	Risk Description	Risk Trigger	Risk Expiration	RBS	Impact Type	Pre - Mitigation				Mitigation Approach				Post - Mitigation													
												Probability	Schedule	Cost	Technical	Score	Probability	Schedule Impact (d)	Cost Impact	Enabled	Description	Duration	Cost	Probability	Schedule	Cost	Technical	Score	Residual Probability	Residual Schedule Impact (d)	Residual Cost Impact		
Yes	T-P-3-031	Threat	Open	P.03	P.03.07	Availability of Davis-Bacon craft personnel is compromised	If the availability of Davis-Bacon craft personnel (electricians, pipefitters) is compromised, then we could have increased cost, delays in schedule, possibly rework	1/1/2021	10/1/2021	External	PPU Project	Low	Low	Medium	Very Low	6	40%	80	\$	500,000	Yes	Work with the PPU installation coordinator, who also manages the GEM Technologies contract, to ensure needed craft resources are available when needed. Consider premium payments and/or overtime to compete with other local projects, e.g., UFF	0d	\$0	Low	Low	Medium	Very Low	6	40%	80	\$	350,000
Yes	T-P-3-033	Threat	Open	P.03	P.03.02	Onsite klystron testing reveals that it does not meet specs	If onsite klystron testing reveals that it does not meet specs, then it would result in increased cost and schedule delay.	8/1/2020	12/31/2022	Technical	PPU Project	Very Low	Very High	Very Low	Medium	5	20%	250	\$	50,000	Yes	P.03.02 - use in house spares. P.03.03 - Accept	0d	\$0	Very Low	Medium	Very Low	Very Low	3	20%	120	\$	50,000.00
Yes	T-P-3-034	Threat	Open	P.03	P.03.05	Prototype results require redesign of subsystem(s) for upgrades of the existing linac modulators	If it is discovered that the system does not meet the requirements then a second design iteration will be required which will result in a schedule delay and increased cost.	2/1/2021	7/15/2021	Technical	PPU Project	Low	Medium	Low	Medium	6	25%	120	\$	100,000	Yes	Perform testing as early as possible to allow time for an additional design iteration if necessary.	0d	\$0	Low	Medium	Low	Medium	6	25%	120	\$	100,000.00
Yes	T-P-3-035	Threat	Open	P.03	P.03.02	Circulator Performance	If the circulator does not pass the operations site acceptance test, the project would experience a schedule delay and a cost increase.	2/26/2021	6/30/2021	Technical	PPU Project	Medium	Low	High	Very Low	12	60%	60	\$	700,000	Yes	Purchase a stand-alone directional coupler that will solve the problem caused by the integrated unit.	60d	\$30,000	Very Low	Low	High	Very Low	4	10%	60	\$	700,000.00
Yes	T-P-4-005	Threat	Open	P.04	P.04.02	Ring Vacuum Vessel Fabrication Complications	Difficulty in getting well-built vacuum vessels fabricated on time based on recent experience with similarly complicated vessels.	3/1/2020	3/31/2022	Management	PPU Project	High	Low	Low	High	8	80%	80	\$	200,000	Yes	Stringent management of the fabrication of the vessels including a fabrication plan, fabrication schedule, fabrication milestones, scheduled meetings, and vendor visits.	20d	\$40,000	Low	Very Low	Very Low	Very Low	2	25%	20	\$	50,000.00
Yes	T-P-4-010	Threat	Open	P.04	P.04.02	Equipment is damaged during removal/installation of new magnets	If operational equipment (Magnets or Vacuum Equipment) is damaged during removal/installation of new magnets, then it will need to be repaired or replaced resulting in increased cost and schedule delay.	12/15/2022	6/30/2023	Technical	PPU Project	Very Low	Low	Low	High	7	20%	60	\$	150,000	Yes	Carefully plan and document the removal/installation work in advance of the long PPU outage. Use mockups where appropriate to validate plans. Access the injection area during maintenance periods to validate understanding of existing systems.	0d	\$0	Very Low	Low	Low	High	3	10%	60	\$	150,000
Yes	T-P-4-013	Threat	Open	P.04	P.04.02	Fermilab has competing projects or resource issues	If Fermilab has competing projects, issues with resources or issues with vendors, then there could be a delay in the delivery of the magnets	2/1/2019	6/30/2022	External	PPU Project	High	High	Medium	High	16	75%	121	\$	250,000	Yes	Maintain good communication between PPU and Fermilab so that schedule challenges can be discovered early and mitigated. Engage project management and Fermilab management as needed to ensure this work receives adequate priority. Perform periodic visits to Fermilab to assess progress.	0d	\$0	High	High	Medium	High	16	75%	121	\$	250,000
Yes	T-P-4-023	Threat	Open	P.04	P.04.06	Beam Power Limit System Redesign	If recommendations from PDR or FDR result in BPLS design changes, a redesign is	3/1/2021	10/31/2022	Technical	PPU Project	Low	High	High	Very Low	8	35%	160	\$	1,000,000	Yes	Implement administrative controls on the first cryomodule run, as needed. (0 day	0d	\$0	Low	Low	Medium	Very Low	6	35%	60	\$	500,000.00
Yes	T-P-5-005	Threat	Open	P.05	P.05.09	Late delivery of target module	The PPU beam capable target module delivery is late.	12/23/2023	6/30/2023	Management	PPU Project	Medium	Low	Low	High	6	40%	80	\$	200,000	Yes	Continue to maintain good communication with the target vendor, including frequent vendor visits, so that schedule challenges can be discovered early and mitigated to the extent possible.	0d	\$0	Medium	Low	Low	High	6	40%	80	\$	200,000
Yes	T-P-5-016	Threat	Open	P.05	P.05.10	Failed certification for safety or controls during last outage	Several main components in WBS P5 will be installed during the last outage and will require a final approval (controls certification and safety approval) at the end of the project. Any failure in this approval will lead to delays and potentially redesign of some components.	11/1/2023	12/1/2023	Technical	PPU Project	Medium	High	Low	Very Low	12	40%	150	\$	200,000	Yes	Leverage the lessons learned in G3 to develop a reasonable schedule and make sure some time is in the planning to address any potential failure in any certification.	0d	\$0	Very Low	High	Low	Very Low	4	20%	121	\$	50,000.00
Yes	T-P-5-024	Threat	Open	P.05	P.05.10	Analysis reveals additional controls and/or protection system requirements for 2 MW target.	Analysis is needed to determine the required changes to existing target controls and protection systems or if addition systems are needed. If significant new scope needed, especially if indicated by the safety analysis, the cost of providing appropriate controls will increase.	11/1/2021	11/1/2022	Technical	PPU Project	High	Medium	Medium	Low	12	60%	100	\$	500,000	Yes	Ensure analysis is completed well in advance of CD-2 so proper estimates for target control and protection systems can be developed and included in the project baseline.	0d	\$0	Medium	Low	Low	Low	6	40%	60	\$	200,000.00
Yes	T-P-5-027	Threat	Open	P.05	P.05	IRP is not installed prior to the long outage	If operations must replace IRP during the extended outage, resource and physical work conflicts will lead to lengthening of extended outage	12/1/2021	12/15/2022	Technical	PPU Project	Low	Low	Very Low	Very Low	4	35%	60	\$	-	Yes	Continue to maintain good communication within NSCD regarding PPU long outage plans. If the IRP must be installed during the PPU long outage, sequence the work efficiently so that it does not delay planned PPU installation.	0d	\$0	Low	Low	Very Low	Very Low	4	35%	60	\$	-
Yes	T-P-5-028	Threat	Open	P.05	P.05.03	Remote handlers are not available	If remote handlers are not available, progress would slow resulting in a delay of schedule.	12/15/2022	6/30/2023	Technical	PPU Project	Very Low	Medium	Very Low	Low	7	20%	90	\$	50,000	Yes	Work with NSCD divisions to ensure remote handling resource needs are well understood and receive high priority so that PPU can be completed on schedule.	0d	\$0	Very Low	Medium	Very Low	Low	3	20%	90	\$	50,000
Yes	T-P-5-030	Threat	Open	P.05	P.05	CMS is not capable of 2MW operations	If the CMS is not currently capable of 2MW operations and the cause is not understood and operations does not take the steps to make it 2 MW capable, then the project will be delayed until achievable.	6/1/2024	5/31/2025	Technical	PPU Project	High	Very High	Very Low	Very High	20	70%	200	\$	-	Yes	Biannual status reports on the health of the CMS, its outlook for 2MW operations, and activities to improve 2MW readiness are now provided from the CMS System Engineer to the FTS Systems Level 2 Manager. Notable issues or concerns by the L2 lead will be elevated to Project Leadership's attention.	0d	\$0	Low	Very High	Very Low	Very High	10	30%	200	\$	-
Yes	T-P-5-032	Threat	Open	P.05	P.05.09	Late delivery of test targets	The PPU test target module delivery is late.	12/15/2021	1/31/2022	Management	PPU Project	Low	Very Low	Very Low	Low	5	35%	0	\$	-	Yes	Continue to maintain good communication with the target vendor, including frequent vendor visits, so that schedule challenges can be discovered early and mitigated to the extent possible.	0d	\$0	Low	Very Low	Very Low	Low	3	35%	0	\$	-
Yes	T-P-6-002	Threat	Open	P.06	P.06.02	Contractor Claims for RTBT Stub for Weather or Other Impacts	Contractor could submit significant claims associated with RTBT Stub schedule. Since the schedule is so important, penalties and incentives will likely be employed and contractor will be expected to work multiple shifts and likely 7 days/week in some cases. Differing field conditions or ORNL hold-up and many other risks to the construction schedule could result in claims.	9/30/2023	11/1/2023	External	PPU Project	Medium	Low	Medium	Very Low	9	40%	20	\$	500,000	Yes	Carefully craft contract to minimize risks. Reasonable durations based on past experience will be built into the schedule and released if needed during construction to partially mitigate unanticipated impacts.	0d	\$0	Medium	Low	Low	Very Low	6	40%	21	\$	250,000
Yes	T-P-6-011	Threat	Open	P.06	P.06.02	STS design impacts the RTBT stub design	STS design progression could cause design impacts to the RTBT stub	2/1/2019	9/30/2023	Technical	PPU Project	High	Very Low	Low	Very Low	8	60%	10	\$	200,000	Yes	Ensure there is coordination between the STS and PPU design thru routine meetings and discussions.	0d	\$0	Medium	Very Low	Very Low	Very Low	3	40%	10	\$	50,000
Yes	T-P-6-012	Threat	Open	P.06	P.06.02	STS construction field work area overlaps with RTBT stub construction area	If actual work areas, site access, and laydown areas overlap with STS and result in competing priorities between projects, the project could experience schedule delays.	8/1/2021	6/30/2023	External	PPU Project	Medium	Low	Medium	Very Low	9	50%	40	\$	350,000	Yes	Utilize the STS CM to procure and manage RTBT Stub construction in conjunction with STS work if needed. If STS scheduled is delayed, there is no conflict with STS construction and project will be managed by PPU project management.	0d	\$150,000	Low	Very Low	Low	Very Low	4	25%	20	\$	200,000
Yes	T-P-6-013	Threat	Open	P.06	P.06.02	RTBT Stub Construction cannot be completed within the scheduled outage for FTS.	If RTBT Stub construction subcontractor does not complete work within the SNS outage to enable restart, then schedule delays could result.	12/1/2022	6/30/2023	External	PPU Project	Medium	Low	High	Very Low	12	40%	60	\$	750,000	Yes	Procurement approach will ensure the best available construction subcontractor is selected and work will be managed by the subcontractor and PPU project management to be completed to support SNS restart date.	0d	\$300,000	Low	Very Low	Medium	Very Low	6	20%	20	\$	350,000
Yes	T-P-6-014	Threat	Open	P.06	P.06.02	Construction competition for RTBT	Construction competition in the area may cause market area resources to be higher in cost than estimated for the RTBT	2/1/2019	9/30/2023	External	PPU Project	High	Very Low	Medium	Very Low	12	80%	20	\$	500,000	Yes	Communicate early with potential vendors to attract interest and to keep abreast of local market developments. Monitor other conventional facilities projects at ORNL and surrounding DOE facilities, e.g., Y-12. Consider the use of incentives for early completion, which may also serve to attract potential bidders.	0d	\$0	High	Very Low	Medium	Very Low	12	80%	20	\$	500,000

PPU Risk Register - Issues List

PPU Risk Register - Issues List																															
														Pre - Mitigation				Mitigation Approach						Post - Mitigation							
Enabled	ID	Type	Risk Status	WBS L2	WBS L3	Name	Risk Description	Risk Trigger	Risk Expiration	RBS	Impact Type	Probability	Schedule	Cost	Technical	Score	Probability	Schedule Impact (d)	Cost Impact	Enabled	Description	Duration	Cost	Probability	Schedule	Cost	Technical	Score	Residual Probability Impact	Residual Schedule Impact (d)	Residual Cost Impact
No	T-P.2-004	Threat	Open	P.02	P.02.03	Integration of Helium Vessel & Cavity	If the partner laboratory produces defective titanium welds on any production cavity or bead pull reveals field flatness distortion, then rework is required for all failed cavities	4/8/2020	8/1/2021	Technical	PPU Project	Low	Medium	Low	Very Low	6	25%	90	\$ 150,000	Yes	Initial 3 qualification cavities used as test articles for qualifying partner laboratory welding process using SNS welding procedure for additional test titanium helium vessels	60d	\$150,000	Very Low	Very Low	Very Low	Very Low	3	10%	10	\$ 25,000
No	T-P.2-024	Threat	Open	P.02	P.02.05	Cryomodule Vacuum Gas Load	If the actual gas load total for the new CMs exceeds the maximum scenario the IVS has been designed for, then design changes will be required	5/5/2022	6/16/2022	Technical	PPU Project	Very Low	Low	Low	Very Low	7	10%	21	\$ 100,000	Yes	Add additional turbo pump to spare port on foreline manifold at a cost of ~\$100k to achieve nominal operating pressure at the CM IVS. Use temporary pump carts in the tunnel with similar configurations to what is currently being used until permanent hardware becomes available	20d	\$100,000	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.2-025	Threat	Open	P.02	P.02.05	Vacuum Components Delivery is Late	If the IVS or beamline vacuum components are delayed, then cryomodule cool-down is delayed	8/2/2022	8/15/2022	External	PPU Project	Low	Medium	Very Low	Very Low	9	25%	81	\$ -	Yes	RF test stand is not available for coupler processing or CM testing due to operational needs, then there will be a delay in the schedule.	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.2-036	Threat	Open	P.02	P.02.02; P.02	operations conflict	If the RF test stand is not available for coupler processing or CM testing due to equipment failure, then there will be a delay in the schedule.	6/1/2020	7/9/2021	Technical	PPU Project	Very Low	Low	Low	Very Low	7	15%	40.00	\$ 55,000	Yes	Building redundant RF system - Operations	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	5%	10	\$ -
No	T-P.2-044	Threat	Open	P.02	P.02.02; P.02	equipment failure	If the RF test stand is not available for coupler processing or CM testing due to equipment failure, then there will be a delay in the schedule.	6/1/2020	7/9/2021	Technical	PPU Project	Low	Very Low	Very Low	Very Low	7	30%	15	\$ 35,000	Yes	Building redundant RF system - Operations	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	5%	10	\$ -
No	T-P.3-007	Threat	Open	P.03	P.03.03	DTL or CCL RF-Vacuum windows or iris couplers inadequate	There is a risk that that the existing DTL or CCL RF-Vacuum windows or iris couplers cannot operate reliably at the increased RF power levels required for PPU.	5/1/2022	3/18/2024	Technical	PPU Project	Low	High	Low	Medium	8	20%	160	\$ 100,000	Yes	Engineering analysis to see if adequate.	80d	\$25,000	Very Low	Very Low	Very Low	Medium	3	20%	160	\$ 100,000
No	T-P.3-017	Threat	Open	P.03	P.03.09	Deferred AIP-39 completion	Unable to support system installations with current inventory levels. AIP-39 funding is required to expand the MPS to support PPU installations in the Linac.	9/30/2017	1/1/2022	Management	PPU Project	Very Low	Very Low	Very Low	Very Low	3	20%	20	\$ 50,000	Yes	Unable to support system installations with current inventory levels. AIP-39 completion is required to expand the MPS to support PPU installations in the Linac.	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	20%	20	\$ 50,000
No	T-P.3-035	Threat	Open	P.03	P.03.05	Problems during installation / commissioning	If we encounter issues during the scheduled installation period and we risk not completing before the outage ends then there would be a delay in resumption of operations.	12/1/2022	9/30/2023	Technical	PPU Project	Low	Very Low	Very Low	High	7	20%	20	\$ 20,000	Yes	Trial fits and trial assemblies and extensive sub assembly testing prior to installation.	20d	\$15,000	Very Low	Very Low	Very Low	Very Low	3	5%	0	\$ -
No	T-P.4-006	Threat	Open	P.04	P.04.02	Injection Region requires longer than 30 days to cool down for work ALARA	If the radiation levels exceeds safe levels after planned 30 day cool down period, then there will be a delay in schedule.	6/23/2023	6/23/2023	Management	PPU Project	Medium	Very Low	Very Low	High	3	60%	0	\$ -	Yes	Measurements of decay rates will be performed multiple times during normal SNS maintenance shutdowns between now and the start of work in 2023 to identify highest areas of concern and to characterize the decay rate. Detailed work planning will be done to limit worker exposure.	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.4-008	Threat	Open	P.04	P.04.02	Chicane magnet performance does not meet desired objectives	The chicane magnet design is complex and it is possible we might miss an important detail. The magnet performance might be compromised, leading to consequences such as elevated beam loss.	6/1/2018	1/1/2024	Technical	PPU Project	Low	Very Low	Very Low	Medium	7	25%	10	\$ 25,000	Yes	Detailed particle tracking analysis and extensive reviews	60d	\$120,000	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.4-011	Threat	Open	P.04	P.04.02	Damage is discovered on the cabling/vacuum/Beamline during magnet removal	If damage is discovered on the cabling/vacuum/BI when removing the Injection Region magnets, then replacement is needed with an additional cost of time materials.	12/15/2022	6/30/2023	Technical		Medium	Low	Very Low	High	6	50%	75	\$ 40,000	Yes	Spare connectors and cables on hand	0d	\$10,000	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.4-012	Threat	Open	P.04	P.04.02	Mechanical interfaces are not as expected	If the mechanical interfaces (Vacuum interfaces) are not as expected, then the new equipment may not fit as expected and modifications may be required.	12/15/2022	6/30/2023	Technical		Low	Medium	Low	High	6	20%	90	\$ 200,000	Yes	Inspect dimensions of existing flanges prior to final design	10d	\$5,000	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.4-014	Threat	Open	P.04	P.04.02	Crane is unavailable	If crane is not operable or not certified, then that would cause delays and increase in costs	12/15/2022	6/30/2023	Technical		High	Medium	Very Low	High	12	80%	85	\$ 50,000	Yes	Develop plan that does not require crane in the event that it is not available	10d	\$5,000	Very Low	Very Low	Very Low	Very Low	3	5%	0	\$ -
No	T-P.4-016	Threat	Open	P.04	P.04.02	Resources are unavailable for integrated functional testing	If resources are not available for the integrated functional testing, then the schedule could be delayed	12/15/2022	6/30/2023	Technical	PPU Project	Medium	Very Low	Very Low	High	3	40%	15	\$ -	No	Plan ahead and work with NSCD divisions to ensure needed personnel are available when needed.	0d	\$0	Very Low	Very Low	Very Low	High	3	15%	15	\$ -
No	T-P.4-018	Threat	Open	P.04	P.04.06	Availability of key personnel to work on tasks	The scheduled FDR is January 2022. Installation of the components in the tunnel is June 2022. A slip of a schedule because of availability of key experienced personnel will slip schedule, which slips reviews, which slips installation. The next opportunity for installation is the long outage, and likely issues with new installation will cause delays in neutron production for the commissioning of the system.	3/1/2020	1/1/2022	Management	PPU Project	Medium	High	Low	Low	12	50%	160.00	\$ 250,000	Yes	Fill open positions on protection system team	730d	\$300,000	Very Low	Very Low	Very Low	Very Low	3	0%	0	\$ -
No	T-P.4-019	Threat	Open	P.04	P.04.06	Production of beamline component is delayed due to manufacturing issues. May have to remake the component if there is a leak in a braze	It is estimated that the fabrication of the beamline component is 6 months. An additional 6 month delay would guarantee that installation could not occur during the long outage. Installation will require a minimum 3 week window, which would likely occur later.	8/1/2021	12/31/2021	External	PPU Project	Low	Medium	Very Low	High	6	35%	120	\$ 10,000	Yes	Order beamline CT before the FDR. Minimal risk of early procurement of the CT as this is a commercial component.	180d	\$0	Very Low	Very Low	Very Low	Low	3	5%	0	\$ -
No	T-P.4-020	Threat	Open	P.04	P.04.06	Beamline component (the CT) is likely going to be manufactured by a foreign vendor. Procurement delay due to the foreign vendor is likely.	A design that incorporates the vacuum aspect of the design reduces the number of competitive bids. The procurement of a CT with the vacuum installed highly reduces the risk of an in-house design, where there is little-to-no experience in braze welding. A foreign vendor has this capability and routinely sells this as part of their product line	8/1/2021	6/1/2022	External	PPU Project	Medium	Medium	Low	Low	9	50%	20.00	\$ 50,000	Yes	Start the procurement early. Consistent with Risk T-P.4-019	180d	\$0	Very Low	Very Low	Very Low	Very Low	3	5%	0	\$ -
No	T-P.5-020	Threat	Open	P.05	P.05.01; P.05	Failure of Crane or Servo Manipulator Delays Installations	The PPU project involves a significant amount of effort installing modifying equipment in the service bay. Due to radiation and contamination, work in the service bay is performed using a combination of an in-bay crane, a robotic servo-manipulator, and through-the-wall master-slave manipulators. Failure of the crane or servo-manipulator could jeopardize the ability to perform the needed work.	12/1/2022	12/31/2023	Management	SNS Operations	Medium	High	Very Low	Very Low	12	50%	150	\$ -	Yes	Transfer to ops	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	10%	0	\$ -
No	T-P.5-025	Threat	Open	P.05	P.05.03	New vent line shield block not installed during the long outage	If the new vent line shield block is not installed for PPU during the long outage, then it would delay readiness for the ARR.	12/15/2022	6/30/2023	Technical	PPU Project	Low	Medium	Low	High	6	20%	100	\$ 50,000	Yes	Responsibilities for fabrication and delivery of VSLB will be formalized with operations. Installation of the VSLB and removal will be added to PPU in-cell activities	60d	\$50,000	Very Low	Very Low	Very Low	Very Low	3	10%	0	\$ -
No	T-P.6-004	Threat	Open	P.06	P.06.02	Delay awarding RTBT Stub	The RTBT Stub needs to be a best value type contract to manage the construction schedule risks. If the contract is late to be awarded, it could extend accelerator shutdown period. It is likely the low bidder will not be the successful bidder and these types of contracts require a significant time for DRNL and DOE procurement approvals.	1/2/2023	1/2/2023	Management	PPU Project	Very Low	Low	Medium	Very Low	3	20%	40	\$ 500,000	Yes	Final design will be completed July 2019. Outage is in 2022, allowing time for the procurement process	0d	\$0	Very Low	Very Low	Very Low	Very Low	3	10%	20	\$ 50,000
No	T-P.6-006	Threat	Open	P.06	P.06.02	Contractor Damages RTBT Equipment	Contractor damages existing RTBT equipment during stub construction which could require repairs or replacement of RTBT equipment to allow SNS start-up.	7/1/2023	11/1/2023	Management	PPU Project	Low	Medium	Medium	Low	6	20%	80	\$ 500,000	Yes	Ensure requirements for protecting equipment is in contract and excellent coordination with Operations. Operations might consider temporary protection of any critical components.	0d	\$0	Very Low	Very Low	Low	Very Low	3	10%	20	\$ 250,000

PPU Risk Register - Retired/Realized

Pre - Mitigation															Mitigation Approach										Post - Mitigation								
Enabled	ID	Type	Risk Status	WBS L1	WBS L2	Name	Risk Description	Risk Trigger	Risk Estimation	RBS	Impact Type	Probability	Schedule	Cost	Technical	Score	Probability	Schedule Impact	Cost Impact	Enabled	Description	Duration	Cost	Probability	Schedule	Cost	Technical	Score	Residual Probability	Residual Schedule Impact	Residual Cost Impact	Retired/Realized Justification	Retired Date
No	O-P-1-001	Opportunity	Realized	F.01	P - Total Project	PPU is considered U project	If PPU is classified as a line item project, the additional 4% LDRD tax that is applied is not applicable.	10/1/2017	10/1/2019	Management	PPU Project	Very High	Very Low	High	Very Low	4	25%	21	\$ 75,000	No	Work with CRM Management team to locate or build on-site storage. Storage would be used by PPU initially and later by other future projects.	0d	\$0	Very High	Very Low	High	Very Low	4	25%	21	\$ 75,000	Retire - Requirements are now sufficiently defined 10/28/2019	
No	O-P-1-003	Opportunity	Realized	F.01	P - Total Project	On-site ORNL spending becomes available	If the PPU is able to obtain storage space paid for by ORNL, this will result in a cost savings to the project. Delay in distribution of FV funding due to continuing resolution would require work be rescheduled, increasing the cost of the project and its duration.	12/2/2019	9/30/2024	Management	PPU Project	Medium	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000	Yes	Plan the schedule so that no procurements can be made in the first 3 months of any fiscal year.	120d	\$1,000,000	High	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-1-001	Threat	Retired	F.01	P - Total Project	Late arrival of funding delays project	If the rate of inflation exceeds that used in development of the baseline, contingency will be required to offset the increase.	10/1/2017	10/1/2023	Management	PPU Project	Very High	Very Low	Very High	Very Low	4	25%	21	\$ 75,000	Yes	Work with vendors and set up contracts consistent with the baseline schedule. However, if the schedule changes, then the cost impact is minimal if storage is required although moving equipment has its own risk.	0d	\$0	Medium	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-1-002	Threat	Retired	F.01	P - Total Project	Inflation exceeds estimate	If equipment arrives early or the outage schedule changes, the project may be in the position of needing to store equipment off-site or at other locations at the lab.	1/2/2018	10/1/2023	Management	PPU Project	Very Low	Very Low	Very High	Very Low	5	25%	21	\$ 75,000	Yes	Project will incorporate escalation based on a tailored approach.	0d	\$0	Very Low	Very Low	Very Low	Very Low	5	25%	21	\$ 75,000		
No	T-P-1-009	Threat	Retired	F.01	P - Total Project	Storage space for equipment is required	If interim or final approvals required to demonstrate the KPPs are delayed due to unexpected findings by a safety committee or changes in regulations, then the project will be delayed.	10/1/2020	12/1/2022	Management	PPU Project	Medium	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000	Yes	Work with vendors and set up contracts consistent with the baseline schedule. However, if the schedule changes, then the cost impact is minimal if storage is required although moving equipment has its own risk.	0d	\$0	Medium	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-1-012	Threat	Retired	F.01	P - Total Project	Required safety approvals are delayed	If inflation rates are less than those used to develop the estimate, the project will require more funding than is required to accomplish the current baseline, opening up the possibility for increased scope within the TIC.	8/7/2017	1/1/2023	Management	PPU Project	Medium	High	Low	Very Low	11	25%	21	\$ 75,000	Yes	Completing the anti-proton CIA as planned, concurrent with design, will go a long way to ensuring that no tickets will occur later on. Similarly, continued engagement with the ESH experts during procurement and installation should be able to substantially mitigate the risk. Estimates for closing recommendations from the various reviews are included in the schedule.	0d	\$0	Very Low	Very High	Very Low	Very Low	5	25%	21	\$ 75,000		
No	O-P-1-002	Opportunity	Retired	F.01	P - Total Project	Inflation rates are less than those estimated	If material scanning results indicate greater than 5% embedded foreign material in production cavity niobium sheets, then additional material and scanning is required.	1/2/2018	1/1/2022	Management	PPU Project	Medium	Very Low	Low	Very Low	6	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Medium	Very Low	Low	Very Low	6	25%	21	\$ 75,000		
No	T-P-2-007	Threat	Retired	F.02	P.02.02	Material Scanning Results	Given that the current known vendor for cavities are from Europe, if the euro/dollar exchange rate increases, then the project cost for cavities will increase.	6/15/2018	10/1/2018	Management	PPU Project	Very Low	Low	Low	Very Low	4	25%	21	\$ 75,000	No	Given that previously procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Very Low	Low	Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-2-031	Threat	Retired	F.02	P.02.02	Cavity Foreign Procurement Exchange Rate	Given that the current known vendor for material QA is in Europe, if the euro/dollar exchange rate increases, then the project cost for material QA will increase.	1/4/2018	11/23/2020	External	PPU Project	Very Low	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Very Low	Low	Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-2-032	Threat	Retired	F.02	P.02.02	Coupler Foreign Procurement Exchange Rate	Given that the current known vendor for material QA is in Europe, if the euro/dollar exchange rate increases, then the project cost for material QA will increase.	1/4/2018	2/10/2020	External	PPU Project	Very Low	Very Low	Very Low	Very Low	4	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Very Low	Low	Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-2-034	Threat	Retired	F.02	P.02.02	Material QA Foreign Procurement Exchange Rate	Given that the current known vendor for material QA is in Europe, if the euro/dollar exchange rate increases, then the project cost for material QA will increase.	8/2/2019	2/15/2019	External	PPU Project	Very Low	Very Low	Very Low	Very Low	1	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Very Low	Low	Low	Very Low	1	25%	21	\$ 75,000		
No	O-P-2-030	Opportunity	Retired	F.02	P.02.03	Crymolybe Cost in Low	If the current Crymolybe cost estimates are high, then project CM cost will decrease.	4/1/2019	2/9/2022	Management	PPU Project	Very Low	Very Low	Medium	Very Low	4	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	Very Low	Low	Very Low	Very Low	4	25%	21	\$ 75,000		
No	T-P-3-001	Threat	Retired	F.02	P.02.03	CM Cost is High	If the current Crymolybe cost estimates are low, then project Crymolybe cost will increase.	4/1/2019	2/9/2023	Management	PPU Project	High	Very Low	Very Low	Very Low	16	25%	21	\$ 75,000	No	Given that currently procured cavities are from Japan, if the yen/dollar exchange rate increases, then the project cost for cavities will increase.	0d	\$0	High	Very Low	Very High	Very Low	16	25%	21	\$ 75,000		
No	T-P-2-023	Threat	Retired	F.02	P.02.04	4K Cold Box Shield Capacity	If the installed CM shield heat load is above the capacity of the 4k cold box circuit, then shield operating temperature rises.	1/4/2023	1/28/2023	Technical	PPU Project	Very Low	Very Low	Very Low	Low	1	25%	21	\$ 75,000	Yes	Replace T1 wheel inside the Old 4KCB to increase shield capacity and restore current CM shield operating temperature.	20d	\$50,000	Very Low	Very Low	Very Low	Very Low	1	25%	21	\$ 75,000		
No	T-P-2-029	Threat	Retired	F.02	P.02.07	Controls Software Requirements	Control software requirements are incomplete or significantly changed after design and development are scheduled to begin.	11/7/2020	11/1/2021	Technical	PPU Project	High	Medium	Medium	Medium	12	25%	21	\$ 75,000	Yes	Carefully monitor development of requirements to push completion prior to software development. Perform requirements reviews for complex areas.	0d	\$0	High	Very Low	Low	Very Low	12	25%	21	\$ 75,000		
No	O-P-3-003	Opportunity	Retired	F.03	P.03.02	Phy Assembly of Piping & Waveguides to Simplify Assembly	Coordinate effort between P 3.2 Cooling Systems & P 3.2.4 RF waveguides to pre-assembly and install together to minimize installation time, simplify labor coordination, improve worker safety, and save costs of support systems.	10/2/2017	10/1/2018	Management	PPU Project	Very Low	Very Low	Low	Very Low	4	25%	21	\$ 75,000	Yes	Include the coordination in the design plans for these 2 systems.	0d	\$20,000	Very Low	Very Low	Low	Very Low	4	25%	21	\$ 75,000		
No	O-P-3-009	Opportunity	Retired	F.03	P.03.02	Limited Vendors for High Value Components	The limited competition for high value project components and the desire to maintain component compatibility presents a risk to the RF costs. There is an opportunity to reduce the equipment costs.	3/1/2019	10/1/2019	External	PPU Project	High	Very Low	Medium	Very Low	12	25%	21	\$ 75,000	Yes	Competitively bid items where possible.	0d	\$0	High	Very Low	High	Very Low	12	25%	21	\$ 75,000		
No	T-P-3-006	Threat	Retired	F.03	P.03.02	Existing SCL transmitters do not deliver enough power	If the existing SCL transmitters do not deliver enough power, then the overall project objective for power on target is jeopardized.	9/30/2017	9/30/2017	Technical	PPU Project	Very Low	Very Low	Medium	High	4	25%	21	\$ 75,000	No	Initial accelerator physics studies indicate the primary limitation to transporting 18 mA of beam current through the line is associated with insufficient power in DT1L, DT1A and DT1S may have sufficient power under current operating levels to accelerate beam and therefore upgrading to 3.0 MW klystrons may not be required.	0d	\$0	Very Low	Very Low	Medium	High	4	25%	21	\$ 75,000		
No	O-P-3-001	Opportunity	Retired	F.03	P.03.03	Dual 3.0 MW klystron HVCM upgrade not required	If the LDR engineer is unable to be replaced by March 1st, then PPU would have to use partner lab which may delay the design.	9/30/2017	9/30/2017	Technical	PPU Project	Medium	Very Low	High	Very Low	12	25%	21	\$ 75,000	Yes	Perform accelerator physics studies to determine need for upgrade.	120d	\$0	Medium	Low	Very High	Very Low	12	25%	21	\$ 75,000		
No	T-P-3-024	Threat	Retired	F.03	P.03.04	LDRF engineer unable to be replaced by March 1st	If the LDR engineer is unable to be replaced by March 1st, then PPU would have to use partner lab which may delay the design.	2/1/2019	3/30/2019	Management	PPU Project	Medium	High	Low	Very Low	12	25%	21	\$ 75,000	Yes	Subcontract to partner lab. Perform extended duration operational runs of RF0. Meet at PPU levels during maintenance periods. Assess a scaled-down version of the HVCM as an option for powering a single RFQ klystron. Obtain quotes from industry for a dedicated RFQ modulator.	80d	\$50,000	Very Low	Very Low	Very Low	Very Low	12	25%	21	\$ 75,000		
No	T-P-3-018	Threat	Retired	F.03	P.03.05	RFQ Modulator	Based on recent beam studies, the RFQ modulator (RFQ Mod1) will need to be operated at unprecedented DC bus voltage levels which may reduce overall reliability of this system.	2/1/2019	9/30/2023	Technical	PPU Project	High	Very Low	Low	Low	8	25%	21	\$ 75,000	Yes	An active front end, developed at ESI, could be scaled and integrated into the new HVCM system. If successful, it promises cost savings in the elimination of harmonic filters in the transformers and reduction of the substation filters. Reduction of reactive power also can result in lower electricity bills and improved reliability for distribution equipment.	240d	\$1,800,000	Very Low	Very Low	Very Low	Very Low	8	25%	21	\$ 75,000	Upgrade of the RFQ modulator has been absorbed into the project under P.3.3.6.	
No	O-P-3-002	Opportunity	Retired	F.03	P.03.06	Include active front end / Buck converter in design of Alternata Topology Modulator	Protype results indicate modulator requirements cannot be met with the AT HVCM and a 2nd prototype iteration is unsuccessful, then it may be necessary to revisit a modified design of the existing HVCM system to achieve new modulator requirements.	4/1/2018	4/1/2018	Technical	PPU Project	High	Low	Low	Low	8	25%	21	\$ 75,000	Yes	Incorporate active front end into new HVCM systems for PPU.	120d	\$20,000	High	Medium	Medium	Very Low	12	25%	21	\$ 75,000		
No	T-P-3-005	Threat	Retired	F.03	P.03.06	Alternata Topology Modulator does not meet requirements	Protype results indicate modulator requirements cannot be met with the AT HVCM and a 2nd prototype iteration is unsuccessful, then it may be necessary to revisit a modified design of the existing HVCM system to achieve new modulator requirements.	1/1/2018	1/1/2018	Technical	PPU Project	Medium	Very Low	Low	Very Low	6	25%	21	\$ 75,000	Yes	Develop a new baseline design that is based on a modified existing HVCM.	120d	\$288,700	Very Low	Very Low	Very Low	Very Low	6	25%	21	\$ 75,000		
No	O-P-4-001	Opportunity	Realized	F.04	P.04.04	Extracted licker system does not need new magnet	If the existing extractor licker system can be upgraded to higher voltages we may not need to install the two additional kickers.	1/1/2017	1/1/2019	Technical	PPU Project	High	Very Low	High	Very Low	16	25%	21	\$ 75,000	Yes	Build prototype system and operate for a few months to test viability.	0d	\$37,000	High	Very Low	Very High	Very Low	16	25%	21	\$ 75,000		
No	T-P-5-012	Threat	Retired	F.05	P.05.02	Water loop is not converted to heavy water	The baseline project will add a quadrupole magnet to the injection dump beam line to better control the beam distribution in the beam line and at the injection dump. Once the beam optics have been better studied we may determine that these components are not necessary.	12/31/2018	12/31/2023	Management	SNS Operations	Very Low	Very Low	Medium	Very Low	4	25%	21	\$ 75,000	No	FTS neutronic performance assumes that water loop will have been converted to heavy water by the time PPU operations begin. If not, neutronic performance will be less than estimated. The conversion is being covered by SNS operations - it is not part of PPU project scope.	0d	\$0	Very Low	Very Low	Medium	Very Low	4	25%	21	\$ 75,000		
No	O-P-5-002	Opportunity	Retired	F.05	P.05.04	Ortho para converters not needed	If that ortho para converters are not essential, then they can be deleted from project scope.	12/31/2017	1/1/2018	Technical	PPU Project	Medium	Low	High	Medium	12	25%	21	\$ 75,000	Yes	A defense of inclusion in project scope is under preparation. This includes simulations showing effects of sub-100% para SCL, discussion and feedback with neutron scientists on impact of <100% para SCL on their instruments.	0d	\$0	Medium	Low	High	Medium	12	25%	21	\$ 75,000		
No	T-P-5-011	Threat	Retired	F.05	P.05.06	Proposed 2nd Gas Supply Path Unusable	The plan is based on the ability to provide two independent flow of helium for gas mitigation into the target. It is assumed that the G3 project outside of PPU scope will provide for two gas supplies to be delivered via a single spare water line to the service bay. In addition, it is assumed that a separate spare water line in the target cartilage will be suitable for gas supply routing.	10/31/2017	11/1/2017	Technical	PPU Project	Medium	Very Low	Low	Very Low	6	25%	21	\$ 75,000	No	Soil geotechnical properties at the RTB Sub may be inadequate for current soil supported design. This would require installation of load transfer platform to prevent excessive settlement.	0d	\$0	Medium	Very Low	Low	Very Low	6	25%	21	\$ 75,000		
No	T-P-6-007	Threat	Retired	F.06	P.06.02	Geotechnical Issues RTB Sub	Data obtained during accelerator physics studies indicates RF power margin may be insufficient on some KCL RF stations (excepting DT1A-S, where an upgrade is planned). If the RF power margin is insufficient, then it will not be possible to provide a 38 mA beam current without adding scope to PPU. Present thinking is that two additional 3 MW klystrons would be needed for stations DT1A and DT1S.	5/1/2023	9/30/2017	Technical	PPU Project	Medium	Medium	Medium	Very Low	9	25%	21	\$ 75,000	Yes	Design geotechnical borings and testing of soil in area of RTB Sub to have a good design basis.	0d	\$0	Very Low	Very Low	Very Low	Very Low	9	25%	21	\$ 75,000		
No	T-P-3-001	Threat	Retired	F.03	P.03.05	Insufficient RF power margin in normal-conducting line	The injection dump view screen does not yet have a strong conceptual design (as reflected by the high estimate uncertainty) and the current estimate could be low.	12/7/2017	5/1/2018	Technical	PPU Project	Medium	Very Low	Low	Low	6	25%	21	\$ 75,000	No	FTS neutronic performance assumes that water loop will have been converted to heavy water by the time PPU operations begin. If not, neutronic performance will be less than estimated. The conversion is being covered by SNS operations - it is not part of PPU project scope.	0d	\$0	High	Very Low	High	High	16	25%	21	\$ 75,000		
No	T-P-4-002	Threat	Retired	F.04	P.04.03	Injection dump view screen cost	Injection dump view screen does not yet have a strong conceptual design (as reflected by the high estimate uncertainty) and the current estimate could be low.	1/1/2017	1/1/2019	Management	PPU Project	Low	Very Low	Low	Very Low	4	25%	21	\$ 75,000	No	If Stonebrook requires unique equipment for the coating of the IRD vacuum window, then there will be additional cost and scope and possibly schedule delays.	0d	\$0	Low	Very Low	Low	Very Low	4	25%	21	\$ 75,000	Design maturity of imaging system has made significant progress and the cost and schedule have been updated. Ongoing efforts, including planned bench testing, will improve accuracy further. Stonebrook was provided drawings for the window design and replied that no unique equipment would be required. Test article of the flame spray will confirm.	
No	T-P-4-017	Threat	Retired	F.04	P.04.03	IRD vacuum window requires unique equipment for coating	T-P-3-018 characterizes the possibility of inadequate power margin in the warm line. Since requirements for the existing cold line HVCM systems were also based on calculations and have not been scaled from existing operating levels, the possibility of inadequate control margin exists in the cold line HVCM systems as well. Establishing adequate control margin would require higher modulator operating levels than the current baseline design achieves. Therefore PPU scope would have to be modified to include upgrading affected HVCM systems' baseline design to meet the new requirements.	9/30/2019	4/30/2022	Technical	PPU Project	High	Very Low	Very High	Very Low	16	25%	21	\$ 75,000	Yes	Ensure advanced planning with Stonebrook and continual communication.	0d	\$0	Low	Very Low	Very Low	Very Low	16	25%	21	\$ 75,000		
No	T-P-1-002	Threat	Retired	F.03	P.03.05	All HVCM systems in existing line need to be upgraded for higher power delivery	FTS neutronic performance assumes that water loop will have been converted to heavy water by the time PPU operations begin. If not, neutronic performance will be less than estimated. The conversion is being covered by SNS operations - it is not part of PPU project scope.	12/31/2018	12/31/2023	Management	SNS Operations	Very Low	Very Low	Medium	Very Low	4	25%	21	\$ 75,000	No	Current prototype testing includes upgraded components based on design simulations and calculations. If these components and/or subsystems do not achieve the desired results, then a 2nd iteration and associated testing may be required to meet the modulator requirements.	20d	\$40,000	Medium	Very Low	Medium	Very Low	9	25%	21	\$ 75,000	This opportunity was not realized. A new dump line magnet is needed, supports no additional design iteration is required on the AT HVCM.	
No	T-P-3-004	Threat	Retired	F.03	P.03.06</																												

PPU Risk Register - Retired/Realized

Pre - Mitigation																			Mitigation Approach					Post - Mitigation										
Enabled	ID	Type	Risk Status	WBS L2	WBS L3	Name	Risk Description	Risk Trigger	Risk Expiration	RIS	Impact Type	Probability	Schedule	Cost	Technical	Score	Probability	Schedule Impact	Cost Impact	Enabled	Description	Duration	Cost	Probability	Schedule	Cost	Technical	Score	Residual Probability	Residual Schedule Impact	Residual Cost Impact	Justified/Retired	Retired/Realized	
No	T.P.3-013	Threat	Retired	P.03	P.03.05	Loss of expertise at HVCM boost transformer manufacturer	One vendor in the world is currently capable of designing and manufacturing boost transformer windings assemblies for HVCM boost transformers. The engineer who performs the design is beyond retirement age, and to the best of our knowledge, there is no replacement being trained in the design of pulse transformers. Should a design not exist at the time of the individual's departure it will be difficult to find an alternative.	10/1/2017	7/31/2020	External	PPU Project	Medium	Medium	Low	Very Low	9	50%	120	\$ 100,000	Yes	Prototype a suitable boost transformer design for the impacted applications. Perform extensive testing of the prototype to fully qualify the transformer and assure it meets reliability requirements.	80d	\$50,000	Very Low	Very Low	Low	Very Low	20%	20	\$ 20,000.00	Simulation and calculation results presented at the final design review indicate that the 3MW Hysteron design meets or exceeds the specifications.	8/25/2020	8/25/2020	
No	T.P.3-028	Threat	Retired	P.03	P.03.03	3 MW Hysteron don't meet design specs by final design	If the 3MW Hysteron don't meet the design specs by final design, then we would have to introduce additional scope which would increase cost or delay schedule.	7/1/2019	7/1/2020	Technical	PPU Project	Very Low	Medium	Very Low	Medium	20%	20%	120	\$ 50,000.00	No	Any further risk presented by the NCL Hysteron is captured by T.P.3-031, "Onsite Hysteron testing reveals that it does not meet specs."	0d	\$0	Very Low	Low	Very Low	Medium	10%	120	\$ 50,000.00	Simulation and calculation results presented at the final design review indicate that the 3MW Hysteron design meets or exceeds the specifications.	8/25/2020	8/25/2020	
No	T.P.3-011	Threat	Retired	P.03	P.03.03	New NCL Hysteron Technology	If the new normal conducting Hysteron will require up-front development from the vendor as they are new models. The development and testing could have a negative impact on project schedule.	10/1/2019	7/31/2020	Technical	PPU Project	Medium	Low	Very Low	Very Low	6	60%	80	\$ 50,000.00	No	Keep the GEM contract in place, if at all possible, with the AP and instrument upgrade activities, along with those on the main campus. As a minimum, monitor the contract status so that it is extended/renewed prior to its expiration. Use spare helium vessels and bellows from original SNS project for the first 2 PPU CRYMOLINE.	0d	\$0	Medium	Low	Very Low	Very Low	6	60%	20	\$ 50,000.00	Contract in place January 2020	8/26/2020	8/26/2020
No	T.P.1-010	Threat	Retired	P.01	P. Total Project	Time and materials installation contract not in place	If the existing GEM contract is not extended through the time PPU will need it, then a new contract will need to be negotiated and established which will take time.	10/1/2018	1/1/2023	Management	PPU Project	Low	Medium	Medium	Very Low	6	20%	81	\$ 500,000.00	Yes	Contract in place January 2020	0d	\$0	Very Low	Low	Low	Very Low	10	21	200000.00	Per E. Daily, as of 9/25, there are 10 HV assemblies on hand	9/25/2020	9/25/2020	
No	T.P.2-003	Threat	Retired	P.02	P.02.03	Helium Vessel Delivery is Late	If the helium vessel with bellows is delayed, then cavity drying assembly is delayed	4/1/2019	3/25/2020	External	PPU Project	Medium	Low	Low	Very Low	6	45%	60	\$ 150,000.00	Yes	Utilize existing SNS spare harmonic drives, including those currently installed on spare HB Cryomodules and replace when delivered	5d	\$0	Very Low	Very Low	Very Low	Very Low	1	10%	10	\$ 25,000.00	Heat Exchanger Delivered	8/26/2020	8/26/2020
No	T.P.2-015	Threat	Retired	P.02	P.02.03	Tuner Delivery	If the tuner harmonic drive is delayed, then cryomodule production is delayed	9/28/2020	8/23/2021	Management	PPU Project	Medium	High	Medium	Very Low	10	50%	140	\$ 400,000.00	Yes	HB Cryomodules and replace when delivered	0d	\$0	Very Low	Very Low	Very Low	Very Low	1	10%	10	\$ 25,000.00	Per E. Daily, as of 9/25, there are 28 tuner assemblies on hand	9/25/2020	9/25/2020
No	T.P.2-019	Threat	Retired	P.02	P.02.03	Heat Exchanger Delivery is Late	If the cryomodule heat exchanger is delayed, then cryomodule production is delayed	4/1/2019	8/15/2020	Management	PPU Project	Very Low	Medium	Low	Very Low	13%	13%	90	\$ 150,000.00	No	Use spare helium vessels and bellows from original SNS project for the first 2 PPU CRYMOLINE.	0d	\$0	Very Low	Medium	Low	Very Low	13%	90	\$ 150,000.00	Heat Exchanger Delivered	8/26/2020	8/26/2020	
No	T.P.3-093	Threat	Retired	P.05	P.05.08	Misture in MDTs	If the moisture in MDTs is an ongoing problem, then redesign of MDTS (P.05.08) and utilities gas recirculation (P.05.06) will be necessary and will result in increased cost and delays of schedule.	1/7/2020	6/30/2020	Technical	PPU Project	Low	Low	Low	Low	20%	20%	80	\$ 100,000.00	Yes	If the source is determined to be the mercury pump seal, the gas flow can be increased to prevent air intrusion.	0d	\$0	Very Low	Low	Low	Low	10%	80	100,000.00	Delayed cavity delivery has impacted cryomodule fabrication at Iiab. Additional funding may need to be	10/27/2020	10/27/2020	
No	T.P.2-005	Threat	Realized	P.02	P.02.02	Cavity Delivery is Late	If mechanical failures occur during cavity production, then cavity delivery to partner laboratory will be delayed	6/9/2018	1/31/2021	External	PPU Project	Medium	Low	Low	Very Low	6	45%	60	\$ 100,000.00	No	New foil changers will not be needed if the existing changers will work with the new vacuum changers and new magnets.	0d	\$0	Medium	Low	Low	Very Low	4	5%	60	\$ 100,000.00	Allocation to Iiab, pending an ETC analysis	10/22/2020	10/22/2020
No	T.P.2-008	Threat	Retired	P.02	P.02.02	New Cooler Performance	If the cooler used at SNS do not meet performance peak power rating of 700 MW, then repair and resetting is required	8/28/2020	4/25/2021	Technical	PPU Project	Very Low	Low	Low	Very Low	19%	19%	40	\$ 55,000.00	No	May require 4 skew quadrupole magnets in the RTBT	0d	\$0	Very Low	Very Low	Very Low	Very Low	19%	40	\$ 55,000.00	The engineering design has been verified and a beam test has been conducted.	12/3/2020	12/3/2020	
No	T.P.4-004	Threat	Retired	P.04	P.04.04	May not need new extraction septum magnet shims	May not need new extraction septum magnet shims	1/1/2019	9/15/2020	Management	PPU Project	Very Low	Very Low	Medium	Very Low	10%	10%	5	\$ 350,000.00	No	May not need new foil changers	0d	\$0	Very Low	Very Low	Medium	Very Low	10%	5	\$ 350,000.00	New skew quadrupoles are not required.	12/1/2020	12/1/2020	
No	D-P.4-003	Opportunity	Retired	P.04	P.04.04	Magnet simulations and particle tracking simulations may reveal that the existing shims are acceptable.	Magnet simulations and particle tracking simulations may reveal that the existing shims are acceptable.	4/1/2020	1/30/2022	Technical	PPU Project	Medium	Very Low	Low	Very Low	6	50%	20	\$ 50,000.00	No	New foil changers will be needed if the existing changers will work with the new vacuum changers and new magnets.	0d	\$0	Medium	Very Low	Low	Very Low	6	50%	20	\$ 50,000.00	New shims are needed.	12/1/2020	12/1/2020
No	D-P.4-004	Opportunity	Retired	P.04	P.04.04	New foil changers will be needed if the existing changers will work with the new vacuum changers and new magnets.	New foil changers will be needed if the existing changers will work with the new vacuum changers and new magnets.	4/1/2020	1/30/2022	Technical	PPU Project	High	Low	Medium	Very Low	12	65%	21	\$ 375,000.00	No	Having a good understanding of the tunnel environment can only be known once the installation takes place. Having an early installation date before the long outage is planned so that the environment can be measured and countermeasures take place.	0d	\$0	High	Low	Medium	Very Low	12	65%	21	\$ 375,000.00	Significant schedule has a serious impact on demonstrating that the system is ready for startup after the long outage. Experience with beam measurements in the RTBT have demonstrated already that the extraction kickers introduce significant signal integrity issues	12/1/2020	12/1/2020
No	T.P.4-022	Threat	Retired	P.04	P.04.06	Introduction of noise in the system causes degradation of sliding window integrator to not work	Introduction of noise in the system causes degradation of sliding window integrator to not work	11/1/2019	11/1/2020	Technical	PPU Project	Medium	High	Low	High	12	60%	160	\$ 150,000.00	Yes	procure a test CT and install in the tunnel at CDR. CT = 50k, cables = 3k, stands = 5k, new beampipe = 10k, labor = 20k	60d	\$88,000	Very Low	Very Low	Very Low	Very Low	5%	0	\$ -	The approach for the diagnostic switched to the 'window' approach. This risk was for the 'fiber/probe' approach. The window approach is with off-the-shelf components, gives a better signal, and it's robustness has been confirmed via laboratory integrity testing. We still intend to deploy a fiber diagnostic into the CMS before the catalyst installation to directly characterize current corder/or para hydrogen state.	12/2/2020	12/2/2020	
No	T.P.5-018	Threat	Retired	P.05	P.05.04	Lack of capable MCS ortha-para diagnostic vendors	MCS upgrades include in-situ diagnostics to monitor LH2 ortha-para fractions. Technology is not "off the shelf" so capable vendors are not assured. One company did provide a quote so robust but terrible; ESS is also developing a diagnostic.	12/11/2020	4/30/2023	External	PPU Project	High	Low	Medium	Low	12	60%	80	\$ 400,000.00	Yes	As specifications are developed, communication with prospective vendors and ESS will allow early assessment of vendor capabilities. The option to build upon the ESS developed diagnostic will also be pursued.	0d	\$0	Medium	Very Low	Low	Very Low	6	40%	0	\$ 75,000.00	The fiber is custom hardware, but supplier responsiveness has improved.	1/9/2021	1/9/2021
No	T.P.5-023	Threat	Retired	P.05	P.05.09	Limited target vendors lead to higher costs	To date, only four companies have built mercury targets. The low number of suitable companies for target fabrication may lead to higher costs than expected.	10/1/2022	10/1/2022	External	PPU Project	Medium	Medium	Low	Very Low	9	50%	90	\$ 200,000.00	Yes	Target purchases will continue during the development of the PPU target. Additional vendors may be developed and supply chain issues can be addressed early.	0d	\$0	Low	Medium	Low	Very Low	6	40%	90	\$ 200,000.00	The fabrication of the PPU target modules is now under contract. The contract was awarded to the most reliable target vendor who has delivered 23 targets to date. The contract price was lower than expected due to early development and design modifications for fabrication. Since the build is under contract, and the costs were lower than expected, this risk in the risk registry should be retired.	1/19/2021	1/19/2021
No	T.P.3-019	Threat	Retired	P.03	P.03.02	Transmitter vendor delivery slips due to business unit shutting down	If transmitter vendor delivery slips due to the business unit shutting down, then will cause schedule delays and impact system testing.	8/1/2020	10/1/2021	External	PPU Project	Very Low	Very High	Very High	Low	5	20%	161	\$ 2,000,000.00	No	Target purchases will continue during the development of the PPU target. Additional vendors may be developed and supply chain issues can be addressed early.	0d	\$0	Very Low	Very High	Very High	Low	5	20%	161	\$ 2,000,000.00	As of the end of January 2021, the transmitter design effort is complete, all major subcontracts have been placed and all major subcomponents are under fabrication. 13 has met all agreed-upon milestones to date and the project is over 70% complete by cost. The risk of the business unit shutting down is no longer valid and may be retired.	1/27/2021	1/27/2021
No	T.P.4-009	Threat	Retired	P.04	P.04.02	New injection area magnets may cost more due to cost plus contract with partner lab	Lack of control over work at partner lab may cause the cost of the chicane magnets to increase.	1/1/2020	3/1/2021	External	PPU Project	Low	Very Low	Low	Very Low	40%	40%	0	\$ 200,000.00	Yes	Maintain ongoing discussions and partner lab visits to monitor and encourage progress.	120d	\$0	Very Low	Very Low	Low	Very Low	10%	0	\$ 200,000.00	Represents Cost Uncertainty	1/27/2021	1/27/2021	
No	T.P.6-005	Threat	Retired	P.06	P.06.02	RTBT Stub Construction Encounters Activated Soil	Activated soil or activated concrete could be encountered during construction of the RTBT Stub. If it is encountered, delays and cost increases will occur.	7/1/2023	1/9/2023	Management	PPU Project	Medium	Very Low	Low	Very Low	6	40%	10	\$ 50,000.00	Yes	Geotechnical investigation with rad survey within 10 feet of tunnel indicate lower than background radon readings	0d	\$0	Very Low	Very Low	Low	Very Low	10%	10	\$ 50,000.00	UTB has performed geotechnical investigation in the area of the soils to be removed for construction-survey by RCT's measured no activation above background levels. Additionally, UTB has performed concrete core samples inside the RTBT tunnel at the location of the beam generation through wall and main-door location; no activation was measured on the concrete surface or core samples. Based on these two measurements, UTB expects no concrete or soil activation requiring special handling or disposal costs.	1/27/2021	1/27/2021	
No	D-P.5-007	Opportunity	Retired	P.05	P.05.09	Front Body Development	Front Body Development	5/1/2020	3/1/2021	Technical	PPU Project	High	Very Low	Medium	Very Low	12	75%	0	\$ 287,000.00	No	Requirements are in place on the fabrication to ensure that the quality and pedigree of the test article will be sufficient to allow use in a target if possible. The expected completion of the front body test piece allows for use in TTBT	0d	\$0	High	Very Low	Medium	Very Low	12	75%	0	\$ 287,000.00	The front body test article will be used for Test Target 2.	3/16/2021	3/16/2021
No	T.P.2-018	Threat	Realized	P.02	P.02.03	End Can Delivery is Late	If the supply or return end cans are delayed, then cryomodule production is delayed	9/12/2019	7/12/2021	Management	PPU Project	Very Low	Medium	Low	Very Low	15%	15%	90	\$ 150,000.00	No	The end cans are in fact late. The first supply end can was delivered and did not meet specification. It will be returned to the vendor.	0d	\$0	Very Low	Medium	Low	Very Low	15%	90	\$ 150,000.00	The first 30 cavities have been delivered to Iiab. 20 of them have had mechanical and RF inspection and show no signs of damage due to shipping.	4/1/2021	4/1/2021	
No	T.P.2-035	Threat	Retired	P.02	P.02.02	Cavity Damage during Shipment to Partner Lab	If any cavity is damaged in shipment, then additional cavities will need to be purchased.	6/1/2020	3/1/2021	External	PPU Project	Very Low	Low	Low	Very Low	5%	5%	20	\$ 100,000.00	No	The first 30 cavities have been delivered to Iiab. 20 of them have had mechanical and RF inspection and show no signs of damage due to shipping.	0d	\$0	Very Low	Low	Low	Very Low	5%	21	\$ 100,000.00	show no signs of damage due to shipping.	4/1/2021	4/1/2021	
No	T.P.2-021	Threat	Retired	P.02	P.02.01	Vacuum Vessel Delivery is Late	If the vacuum vessel is delayed, then cryomodule production is delayed	2/24/2020	1/20/2021	Management	PPU Project	Very Low	Medium	Low	Very Low	11%	11%	90	\$ 150,000.00	No	The first vacuum vessel was recently delivered. However, the deliveries are behind schedule.	0d	\$0	Very Low	Medium	Low	Very Low	11%	90	\$ 150,000.00	The first vacuum vessel was recently delivered. However, the deliveries are behind schedule.	4/1/2021	4/1/2021	
No	T.P.5-003	Threat	Retired	P.05	P.05.10	Aluminum FBW assumption turns out wrong	P.5 assumes the proton beam window material will be aluminum at the time of PPU. Heretofore they have been made of Inconel. The material affects neutronics heating and damage rate predictions, which in turn feed systems evaluations and possibly required upgrades. Much work may have to be repeated and documented if the aluminum assumption turns out wrong.	1/1/2020	1/1/2022	Technical	PPU Project	Low	Very High	Medium	Low	10	40%	250	\$ 500,000.00	No	The material affects neutronics heating and damage rate predictions, which in turn feed systems evaluations and possibly required upgrades. Much work may have to be repeated and documented if the aluminum assumption turns out wrong.	0d	\$0	Low	Very High	Medium	Low	10	40%	250	\$ 500,000.00	According to Mark Lytle, these concerns have been resolved. TBD is now confident that we will be able to use aluminum FBWs for PPU operation.	4/21/2021	4/21/2021
No	T.P.5-011	Threat	Retired	P.05	P.05.03	Spare mercury pump not modified for gas injection by operators	Spare mercury pump not modified for gas injection by operators	12/31/2022	12/31/2022	Management	SNS Operations	Very Low	Medium	Medium	Low	10%	10%	100	\$ 500,000.00	No	Additional storage space will be provided by ORNL beginning in FY21. If there is a delay to the availability of on-site ORNL funded storage space or the space does not become available, then off-site storage would be needed.	0d	\$0	Very Low	Medium	Medium	Low	10%	100	\$ 500,000.00	The spare mercury pump is presently being retrofitted to be compatible with gas injection.	4/20/2021	4/20/2021	
No	T.P.1-025	Threat	Retired	P.01	P. Total Project	Storage space for equipment is required	Storage space for equipment is required	10/1/2020	10/1/2021	Management	PPU Project	Medium	Very Low	Low	Very Low	6	50%	20	\$ 100,000.00	No	The project has secured adequate storage space for PPU equipment on the SNS site.	0d	\$0	Medium	Very Low	Low	Very Low	6	50%	20	\$ 100,000.00	The project has secured adequate storage space for PPU equipment on the SNS site.	5/4/2021	5/4/2021
No	T.P.6-010	Threat	Realized	P.06	P.06.02	Construction competition for Klystron Gallery	Construction competition in the area may cause market area resources to be higher in cost than estimated	2/1/2019	9/30/2021	External	PPU Project	High	Very Low	Medium	Very Low	12	80%	20	\$ 500,000.00	No	Cost estimate of 5.5M v actual cost of 6.5M on Klystron Gallery	0d	\$0	High	Very Low	Medium	Very Low	12	80%	20	\$ 500,000.00	Cost estimate of 5.5M v actual cost of 6.5M on Klystron Gallery	5/4/2021	5/4/2021
No	T.P.5-034	Threat	Retired	P.05	P.05.09	Target Fabrication Repairs	If there are problems in target fabrication that result in repair or rework of the target module, then the repair and rework will result in increased cost and a delay in schedule.	1/7/2020	10/1/2025	Technical	PPU Project	High	Low	Low	Very Low	8	80%	40	\$ 100,000.00	No	Work with safety group during implementation of G3 to understand what would be the challenges in injecting more gas. The current preliminary design has already been presented to the safety group and was informally recognized as a successful path for large gas injection.	0d	\$0	High	Low	Low	Very Low	8	80%	40	\$ 100,000.00	Combined with T.P.5-005	5/4/2021	5/4/2021
No	T.P.5-031	Threat	Retired	P.05	P.05.09	Critical weld problem occurs late in fabrication of loop	If a critical weld problem occurs late in the fabrication of the target, then a significant delay will occur and possibly affect KPP	6/1/2021	6/1/2022	Technical	PPU Project	Low	Low	Low	Low	30%	30%	80	\$ 100,000.00	Yes	The remote handling operator to replace the existing mercury return jumper with a GLS integrated jumper is a risk. If the alignment is insufficient to allow seating of the tube at carriage installation, the mercury loop will be inoperable.	0d	\$0	Low	Low	Low	Low	30%	80	\$ 100,000.00	Combined with T.P.5-005	5/4/2021	5/4/2021	
No	T.P.5-006	Threat	Retired	P.05	P.05.02	Problems remotely installing hardware in mercury loop	The remote handling operator to replace the existing mercury return jumper with a GLS integrated jumper is a risk. If the alignment is insufficient to allow seating of the tube at carriage installation, the mercury loop will be inoperable.	10/18/2022	10/18/2022	Technical	PPU Project	High	Low	High	High	16	60%																	