

DISCIPLINE	ТҮРЕ									
Procedure	Document									
PUBLISHED ON / R	EVISION / STATUS									
04/02/2025 / 1 / Published										
	Procedure PUBLISHED ON / R									

Second Target Station (STS) Project Design Deliverables by Project Phase Matrix

Owner:

Anderson, David (00952845)

Workflow Role	Name	Date	Status
Approver	Anderson, David (00952845)	03/21/2025	Approved
Approver	Trotter, Steven (00022258)	03/21/2025	Approved
Approver	Allitt, Michael (00973115)	03/26/2025	Approved
Approver	Rosenblad, Peter (00038489)	03/26/2025	Approved
Approver	Coates, Leighton (00942023)	03/26/2025	Approved
Approver	Bloom, Gary (00033833)	03/26/2025	Approved
Approver	Hartman, Steven (00947953)	03/27/2025	Approved
Approver	Hughes, Duke (00711497)	03/27/2025	Approved
Approver	Herwig, Kenneth (00036436)	03/27/2025	Approved
Approver	Murdoch, Graeme (00900443)	04/01/2025	Approved

Change Log

Revision	State	Date	Change Description
1	Published	04/02/2025	
0	Superseded	04/02/2025	
0	Draft	02/16/2022	

Second Target Station (STS) Project Design Deliverables by Project Phase Matrix



March 2025



ORNL IS MANAGED BY UT-BATTELLE LLC FOR THE US DEPARTMENT OF ENERGY

Second Target Station (STS) Project

Design Deliverables by Project Phase Matrix

Author(s)

David C Anderson

Date Published: March 2025

Prepared by
OAK RIDGE NATIONAL LABORATORY
Oak Ridge, TN 37831-6283
managed by
UT-BATTELLE, LLC
for the
US DEPARTMENT OF ENERGY
under contract DE-AC05-00OR22725

		ISSUE DATE:
Design Deliverables by Pro	oject Phase Matrix	March 2025
PREPARED BY	PROJECT	DOCUMENT NUMBER:
David C Anderson	Second Target Station	S01020500-PCD10000

	Signature / Da	te			
	Rev. 00	Date	Rev. 01	Date	
STS Project	Graeme Murdoch		Graeme Murdoch		
Director	/s/ Graeme Murdoch	2/25/22			
STS Project Manager			Duke Hughes		
STS Technical Director			Kenneth Herwig	Revision 1 approvals obtained through EDRM	
STS Systems Engineering and	David Anderson		David Anderson	dguo	
Integration	/s/ David Anderson	2/17/22		thr	
Accelerator	Michael Allitt		Michael Allitt	ned	
Systems	/s/ Michael Allitt	2/18/22		btai	
T 4 C 4	Peter Rosenblad		Peter Rosenblad	o sli	
Target Systems	/s/ Peter Rosenblad	2/17/22		rova	
Instrument	Ken Herwig		Leighton Coates	appı	
Systems	/s/ Kenneth Herwig	2/24/22		n 1	
Conventional	Gary Bloom		Gary Bloom	isio	
Facilities	/s/ Gary Bloom	2/25/22		Rev	
Integrated	Steven Hartman		Steven Hartman		
Control Systems	/s/ Steven Hartman	2/17/22			
EGILO	Steven Trotter		Steven Trotter		
ESH&Q	/s/ Steven Trotter	2/18/22			

Revision	Description
00	Initial Release
01	Moved drawings, technical specifications and Acceptance Criteria Lists from Final Design Review deliverables to begin fab/procure deliverables

ACRONYMS

ACL = Acceptance Criteria Listing

ALD = Associate Laboratory Director

AM = Area Manager

ARR = Accelerator Readiness Review

CA = STS Configuration Authority

CAD = Computer Aided Design

CCM = STS Configuration Control Manager

CD-4 = Critical Decision 4, end of project

CEC = Credited Engineered Control

DAC = Design Analysis Calculation

DWA = Division Work Authority

ESH&Q = Environment, Safety, Health and Quality

GAC = Gravimetric Air Content

IRR = Instrument Readiness Review

L2 = STS Level 2 WBS Manager

LE = Lead Engineer

NM = STS Neutronics Manager

NScD = Neutron Sciences Directorate

MIP = Manufacturing Inspection Plan

PE = (Licensed) Professional Engineer

P&ID = Process and Instrumentation Diagram

QA = STS Quality Assurance Representative

RPC = Review Panel Chair

RSC = Radiation Safety Committee Chair

SEIL = Systems Engineering and Integration Lead

STS = Second Target Station

TN = Tennessee

TTOP = Transition to Operations Plan

1. SCOPE

This document contains a list of deliverables to be produced by the STS Project's design organizations for each phase of the project. This matrix is intended to be comprehensive, but realistically likely has omissions. As omissions are found, they will be added to the matrix and the document will be revised. Furthermore, although the design development process is the same for all, each design organization within the STS project has minor variations in business practices that are required to manage their disparate deliverables. For these reasons, this matrix is not meant to be prescriptive, but instead should be used as a guide to assist the user in understanding the project's expectations with regard to deliverables.

Table 1. Design Deliverables by Project Phase Matrix

											1																							
System / Subsystem Deliverable	Conceptual Design Review	Preliminary Design Review	Final Design Review	Begin Fab / procure	Completed Fab / procure	Begin Installation	Completed installation	Begin System Testing	Completed System Testing	Begin Integrated Systems Testing	Completed Integrated Systems Testing	Radiological Safety Review	ARR or IRR	Commissioning	(CD-4)	Approver	Radiation Safety Committee	Lead Engineer	designer	Configuration Control Manager	L2 WBS manager	Quality Assurance	Neutronics	Radiation Safety Officer	Installation Manager	SEIL	ЕЅН&Q	Independent TN PE	Supplier	Process Systems Lead Engineer	Lead Vacuum Engineer	PPS Manager	drawing checker	peer review
CAD models, sketches and other design expression tools	N	N	U		U		U		U		U			U					х															
related items on risk registry*	N	U	U		U		U		U		U	U				L2																		
Interface Control Documents / Interface Sheets		N	U		U		U		U		U		F	U		ССМ		х		X**						opt	opt							
System Requirements Document		N	U		U		U		U		U		F	U		L2***		х		Х		Х	opt	opt	opt	Х	Х	opt	opt					
Design Description Document		N	U		U		U		U		U		F	U		L2***		х		Х		Х	opt	opt	opt	х	Х	opt	opt					
configuration level determination		N	U													ССМ						Х	opt	opt			Х							
QA Level Determination Form		N	U		U		U		U		U					QA		х		Х	opt		opt	opt		х	Х							
System Safety Classification†		N	U													ESH&Q		х		Х	Х	Х	opt	opt								opt		
Design Analysis Calculations (DACs)‡		N	N		U				U		U		F	U		ССМ		х			opt		opt	opt			opt	opt	opt					Х
Safety Assessment Document‡‡		N	U		U		U		U		U	U	F			ESH&Q					Х											Х		
acquisition strategy*		N	U			U		U		U						ССМ		х			х	Х					Х		opt					
manufacturing / fabrication strategy*		N	U			U		U		U						ССМ		х			х	Х			opt				opt	opt	opt			
installation plan*		N	U			U		U		U						ССМ					х			opt	Х					opt	opt			
System Verification Plan ^{†††}		N	U	U			U		U		U					ССМ		х			opt	Х	opt	opt		х	opt		opt					
Drawings				F	U		U		U		U		F	U		ССМ		Х	Х		opt	х	opt	opt			opt	opt	opt		opt		opt	
Technical Specifications				F												ССМ	opt	Х			Х	Х	opt	opt	opt		Х		opt	opt	opt			opt
P&ID			N		U		U		U		U			U		ССМ		Х			Х	Х							Х	opt	opt			
Acceptance Criteria List				F	U		U									QA		Х		Х							opt							

<u>Legend</u> N = New U

U - Updated, if needed

F = Final

Table 1. Design Deliverables by Project Phase Matrix

System / Subsystem Deliverable	Conceptual Design Review	Preliminary Design Review	Final Design Review	Begin Fab / procure	Completed Fab / procure	Begin Installation	Completed installation	Begin System Testing	Completed System Testing	Begin Integrated Systems Testing	Completed Integrated Systems Testing	Radiological Safety Review	ARR or IRR	Commissioning	(CD-4)	Approver	Radiation Safety Committee	Lead Engineer	designer	Configuration Control Manager	L2 WBS manager	Quality Assurance	Neutronics	Radiation Safety Officer	Installation Manager	SEIL	ЕЅН&Q	Independent TN PE		Process Systems Lead Engineer	Lead Vacuum Engineer	PPS Manager	drawing checker	peer review
Statements of Work				N	F											L2		х		Х		х	opt	opt			opt	c	ppt					
Manufacturing and Inspection Plans (MIP)					F											lead eng		Х			opt	Х						c	ppt					
Manufacturing Verification Reports‡‡					N		U		U		U		F	U		ССМ		х			opt	Х						C	ppt					
Installation verification reports ††							N									supplier						opt			opt									
System Verification Reports									N		U		F			ССМ		Х			opt	Х	opt	opt		Х	opt	c	ppt					
System Operation and Maintenance Manuals									N		U		F	U		ops mgr		opt		opt	opt	Х	opt	opt			Х	c	ppt					
Radiation Safety Committee Recommendation													F			RSC	х																	
Review Committee Report	N	N	N		opt		opt		opt		opt		N		N	RPC																		
Responses to Review Committee Recommendations	N	N	N		N		N		N		N		N	N		LE																		

notes:

Many of these deliverables will be different for Conventional Facilities and must be mapped to this matrix. A written plan from CF addressing this is recommended but not required.

X indicates that this group typically reviews the document

CCM approver is CA if system is a Configuration Managed Structure System or Component

opt = optional, depending on type of system

- * May be a formal report or a section in review power point, per CCM discretion
- ** CCMs for both interfacing systems are required to approve
- *** SEIL approval required for L2 systems
- † this is not a standalone document, but is instead an activity that feeds a section of the proton facility SAD and the Neutron Facility SAD, the Hazard Analysis, and is an input to the quality determination and system requirements document. See the hazard analysis report for identification of credited engineering controls.
- †† Gravimetric Air Content (GAC) (slump tests, pour cards, etc). Inspections should be performed by an independent entity, not the person/company responsible for pouring the concrete, structural steel, etc.
- ††† it is a best practice to either write the system verification plan while writing the associated requirements document, or to at least write requirements with verification in mind, but the verification plan is not a required deliverable until there is something to verify against
- ‡ DACs include structural analysis, fluids analysis, heat transfer analysis, neutronics analysis, seismic analysis, below the hook calculations, etc.
- ‡‡ Required for Credited PPS Engineering Controls (CECs)
- ‡‡‡ Inspection Reports, Test Reports, Shielding Weight Reports, As-Built Drawings, etc.