

## Vessel Systems and Target Station Shielding Path to Final Design Completion



April 22, 2025



ORNL IS MANAGED BY UT-BATTELLE LLC FOR THE US DEPARTMENT OF ENERGY



### **Current Status of Verification Plan Steps – Not Tested or Failed**

| Requirement  | Item ID     | Description   | Preliminary Design Revie | ew Final Design Review Factory Acceptance Tes | Installation Test Integrated System           |
|--|-------------|---|--------------------------|---|---|
| Core Vessel Pressure Relief                        | 7047        | The Core Vessel shall maintain an internal pressure of less than +7.35 PSIG   |                          |   |   |
|  |             |   |                          |   |   |
| 1  |             | Note: A pressure relief system with burst disc shall be designed to ensure that +7.35 PSIG is not exceeded  |                          |   |   |
|  |             | Note: Pressure limit determined by Proton Beam Window per Interface Sheet S01020500~-IST10217   |                          | 7413  |   |
| Vacuum Port  | <u>7049</u> | The Core Vessel shall have a vacuum port that connects to a vacuum system   |                          |   |   |
| 1  |             |   |                          |   |   |
|  |             | "Note: Vacuum nozzle size may be determined in collaboration with other systems to accommodate  |                          |   |   |
|  |             | maintenance ventilation and connection to a Hydrogen~-safe release stack."  | 7416                     | 7416  |   |
| Target Temperature Limit during Facility Fire      | <u>7054</u> | Core Vessel shielding shall keep target temperature below 800C under reasonable fire conditions   |                          | 7419  |   |
| Impact Damage Protection                           | 7055        | The Monolith steel shielding shall protect the Target feet and Moderator Reflector Assembly from physical   |                          |   |   |
| 1  |             | impact damage when the Target System is installed and in operational configuration.   |                          |   |   |
| 1  |             |   |                          |   |   |
| 1  |             | Note: Monolith steel shielding does not protect Moderator Reflector Assembly or target feet that have been  |                          |   |   |
| 1  |             | removed from their home positions within the monolith.  |                          |   |   |
| 1  |             | Note: Monolith steel shielding provides less protection when removable shielding is not in place during   |                          |   |   |
|  |             | maintenance activities.   |                          | 7420  | ļ   |
| Protect Cryogenic Transfer Lines                   | 7056        | Vessel Systems shall not permit the Core Vessel or shielding within the Core Vessel to cause the Moderator  |                          |   |   |
|  |             | Reflector Assembly or cryogenic transfer lines to release Hydrogen under SDC2 seismic conditions  | 7510                     | 7510  | <b>├</b> ──── <b>├</b> ────                   |
| Core Vessel Negative Pressure With Hatches Removed | 7059        | Core Vessel shall have an exhaust port that provides negative pressure when Core Vessel lid hatches are   |                          |   |   |
|  |             | removed.  | 7513                     | 7513  |   |
| Temperature Monitoring                             | 7065        | All vessel systems water cooled components should have thermocouples that monitor component temperature   |                          |   |   |
|  |             |   | 7517                     | 7517  |   |
| Mechanical Load Support                            | 7118        | Vessel Systems shall support the gravitational <sup>~</sup> , imbalance <sup>~</sup> , seismic and segment replacement loads imparted   |                          |   |   |
| 1  |             | by the target assembly per Interface Sheet S01020500~-IST10209 within the deflection limits specified in drawing  | 8                        |   |   |
|  |             | S03000000~-M8U~-8800~-A10001 at the physical locations specified in drawing S03020000~-M8U~-8800~-A10000  | 7000                     | 7000  |   |
|  |             |   | 7606                     | 7606  | <u>├</u> ────                                 |
| Limiting Ring Mechanical Support                   | <u>7120</u> | Vessel Systems shall not allow horizontal motion of the portion of the target shaft that contacts the limiting ring   |                          |   |   |
| 4  |             | in excess of xxxx under a 40 kN seismic side load imparted on the limiting ring by the target shaft.  |                          |   |   |
| 4  |             | Note: Currently missing from Interface Chest C01030E000 ICT103000 will be added during a submitted  | 7609                     | 7609  |   |
| Target Shaft Pottem Support                        | 7127        | Note: Currently missing from Interface Sheet S01020500~-IST10209~, will be added during next revision<br>Vessel Systems shall allow for the full 16~,000 kg mass of the target assembly to rest on the bottom Core Vessel | 7608                     | 7608  | <u>├</u>                                      |
| Target Shaft Bottom Support                        | 7127        |   |                          |   |   |
|  |             | shield block without contacting the Moderator Reflector Assembly per Interface Sheet S01020500~-IST10209  | 7735                     | 7735  |   |
| Hydrogen Transfer Line Nozzle                      | 7136        | Vessel Systems shall provide a nozzle in the side wall of the CV for the hydrogen transfer line per interface shee  |                          |   | <u> </u>                                      |
| Hardbeit Hundrer Elle Hozzie                       | 130         | S03000000~-IST10010.  | 7737                     | 7737  |   |
| MRA Cooling Water Line Tie-Downs                   | 7138        | Vessel Systems will provide mounting features to accommodate Moderator Reflector Assembly water line tie~-  |                          |   | <u>                                      </u> |
|  | , 150       | downs per Interface Sheet \$03000000~-IST10009  | 7739                     | 7739  |   |
|  | 7145        | Vessel Systems shall support the loads imparted by the Target Viewing Periscope assembly while maintaining  |                          |   |   |
| Target Viewing Periscope Support                   |             |   |                          |   |   |



### **Current Status of Verification Plan Steps – Not Tested or Failed**

| Target Water Line Support                        | <u>7159</u> | Vessel Systems will support target water line support assemblies on top of the Core Vessel lid per Interface<br>Sheet S0300000~-IST10004. | 7760              | 7760 |      |  |
|--|-------------|---|-------------------|------|------|--|
| Monolith Insert Interfacing Component Tolerances | 7166        | Vessel Systems shall maintain dimensional tolerances of monolith insert interfacing components (nozzle                                    | //00              |      |      |  |
| Monorith insert internating component rolerances | 7100        | extensions <sup>~</sup> , Core Vessel beltline and Core Vessel internal shielding) per Interface Sheet S01020500 <sup>~</sup> -IST10025   |                   |      |      |  |
|  |             |   | 7821              | 7821 | 7855 |  |
| Monolith Insert Support                          | 7168        | Vessel Systems shall mechanically support the monolith inserts while maintaining the tolerances described in                              |                   |      |      |  |
|  |             | Interface Sheet S01020500~-IST10025   | 7823              | 7823 |      |  |
| Monolith Insert Installation Support             | 7169        | Vessel Systems shall support the Monolith Inserts during the installation process without plastic deformation                             |                   |      |      |  |
|  |             | per Interface Sheet S01020500~-IST10025   | 7824              | 7824 |      |  |
| Monolith Insert Over Pressurization Protection   | 7172        | Vessel Systems shall ensure that the monolith inserts are not subjected to a positive pressure greater than                               |                   |      |      |  |
|  |             | XXXXX per Interface Sheet S01020500~-IST10025   |                   |      |      |  |
|  |             |   |                   |      |      |  |
|  |             | Note: This is not currently captured in the interface sheet~, but I suggested to Pete that he add it.                                     | <mark>7827</mark> | 7827 |      |  |
| Vessel Systems Temperature Monitoring            | <u>7178</u> | Vessel Systems should include devices for monitoring the temperature of all cooled shield blocks as well as the                           |                   |      |      |  |
|  |             | cooled Core Vessel beltline per Interface Sheet S01020500~-IST10128   | <mark>7828</mark> | 7828 | 7829 |  |
| Thermocouple Wiring                              | <u>7179</u> | Vessel Systems shall provide pin~-out IDs for all temperature monitoring device connections to the hermetic                               |                   |      |      |  |
|  |             | feedthroughs per Interface Sheet S01020500~-IST10128  | <mark>7830</mark> | 7830 |      |  |
| Carbon Steel Temperature Limit                   | <u>7182</u> | Vessel Systems nickel plated carbon steel structures should have a maximum operating temperature of 200 C                                 |                   | 7231 |      |  |
| MRA Support                                      | <u>7405</u> | Vessel Systems shall support the loads imparted by the Moderator Reflector Assembly while maintaining the                                 |                   |      |      |  |
|  |             | alignment tolerances specified in Interface Sheet S03000000~-IST10009   | <mark>7743</mark> | 7743 |      |  |
| Position and gaps                                | <u>7407</u> | Vessel Systems shall ensure that all hardware adjacent to the Target and Moderator Reflector Assembly                                     |                   |      |      |  |
|  |             | conforms to the positions and gaps outlined in Interface Sheet S01020500~-IST10205  | 7744              | 7744 | 7745 |  |
| Positional deviations                            | <u>7408</u> | Vessel Systems shall ensure that all hardware adjacent to the Target and Moderator Reflector Assembly does not                            | t                 |      |      |  |
|  |             | deviate beyond the Vessel Systems tolerance allotment per Interface Sheet S01020500~-IST10205   |                   |      |      |  |
|  |             |   |                   |      |      |  |
|  |             | Note: Anticipated deviations include manufacturing~, alignment~, seismic~, thermal and pressure induced.                                  |                   | 7842 |      |  |
| Positional Deviations                            | <u>7686</u> | Vessel Systems shall ensure that all hardware adjacent to the Target Viewing Periscope does not deviate beyond                            | ł                 |      |      |  |
|  |             | the Vessel Systems tolerance allotment per Interface Sheet S01020500~-IST10217  |                   |      |      |  |
|  |             |   |                   |      |      |  |
|  |             | Note: Anticipated deviations include manufacturing~, alignment~, seismic~, thermal and pressure induced.                                  |                   |      |      |  |
|  |             | Note: Currently missing from Interface Sheet S01020500~-IST10217~, will be added during next revision.                                    | 7841              | 7841 |      |  |
| Hydrogen Transfer Line Clearance                 | <u>8048</u> | Vessel Systems shall provide 25mm of clearance between Vessel Systems hardware and the transfer line per                                  |                   |      |      |  |
|  |             | interface sheet S03000000~-IST10010.  | 8062              | 8062 |      |  |
| Hydrogen Transfer Line Support                   | <u>8049</u> | Vessel Systems shall provide features in the top of the core vessel shielding stack to accommodate hydrogen                               |                   |      |      |  |
|  |             | transfer line supports designed and provided by CMS per Interface Sheet \$03000000~-IST10010.   | 8063              | 8063 |      |  |
| Hydrogen Transfer Line Welding Access            | <u>8050</u> | Vessel Systems shall provide appropriate welding access to the hydrogen transfer lines during MRA installation                            |                   |      |      |  |
| 1  |             | via removable hatches in the CV lid and removable shielding above the transfer lines per Interface Sheet                                  |                   |      |      |  |
| l  |             | \$0300000~-IST10010.  | <mark>8064</mark> | 8064 | 8133 |  |



### **Current Status of Verification Plan Steps – Not Tested or Failed**

| Requirement                                   | Item ID     | Description  | Preliminary Design Review | w Final Design Review |
|---|-------------|--|---------------------------|-----------------------|
| Instrumentation Wire Pipe Chase               | <u>7411</u> | Target Station Shielding shall provide a pipe chase through the bulk shielding for instrumentation wiring per                      |                           |                       |
|   |             | Interface Sheet S01020500~-IST10220  | <mark>7679</mark>         | 7679                  |
| Pipe Pan Side Wall Penetrations               | 7410        | Target Station Shielding shall provide penetrations in the pipe pan side wall for instrumentation wiring per                       |                           |                       |
|   |             | Interface Sheet S01020500~-IST10220  | <mark>7678</mark>         | 7678                  |
| Target Water Line Support                     | 7223        | Target Station Shielding shall support target water line support assemblies per Interface Sheet \$03000000~-                       |                           |                       |
|   |             | IST10005   | 7668                      | 7668                  |
| Utility Pipe Clearance                        | 7221        | Target Station Shielding shall allow for utility pipes to pass through the pipe pan covers into the target drive                   |                           |                       |
|   |             | room per Interface Sheet \$03000000~-IST10005  | 7666                      | 7666                  |
| Pipe Pan Pipe Supports                        | 7219        | Target Station Shielding shall provide features within the pipe pan for mounting of pipe supports designed and                     |                           |                       |
|   |             | provided by Process Systems per Interface Sheet S03000000~-IST10005  | 7664                      | 7664                  |
| AIC Support                                   | 7207        | Target Station Shielding shall align and support the baseplate that the Proton Beam Window~, Proton Beam                           |                           |                       |
|   |             | Window Shielding and Proton Beam Tube Assembly remote clamp are mounted to. Gravitational and seismic                              |                           |                       |
|   |             | loads will be supported while maintaining the alignment tolerances specified in Interface Sheet S01020500~-                        |                           |                       |
|   |             | IST10217.  | 7653                      | 7653                  |
| Transfer Line Support Features                | 7204        | Target Station Shielding shall provide features in the pipe pan for mounting of transfer line supports per                         |                           |                       |
|   |             | Interface Sheet S03000000~-IST10011.   | 7652                      | 7652                  |
| <u>Pipe Pan Drain</u>                         | <u>6980</u> | Pipe Pans shall capture water leaks in the Target Drive Room and drain to a connected leak collection system.                      |                           |                       |
|   |             |  |                           |                       |
|   |             |  |                           |                       |
|   |             |  |                           |                       |
|   |             | "PHAR References:"   |                           |                       |
|   |             |  |                           |                       |
|   |             | "CMS1~-4~, CMS2~-5~, LCS1~-1~, LCS2~-1~, LCS3~-1~, LCS3~-2~, LCS3~-3~, LCS4~-1~, VS3~-1"   | 7649                      | 7649                  |
| Impact Damage Protection                      | <u>6978</u> | The Monolith steel shielding shall protect the Target Feet and Moderator Reflector Assembly from physical                          |                           |                       |
|   |             | impact damage when installed and in the operational configuration.   |                           |                       |
|   |             |  |                           |                       |
|   |             | $\mathcal{U}$  |                           |                       |
|   |             | Neter Tenero Clarite Children de construction Andre de construction Antonichi de Transi franchistica de constr                     |                           |                       |
|   |             | Note: Target Station Shielding does not protect Moderator Reflector Assembly or Target feet that have been                         |                           |                       |
|   |             | removed from their home positions within the monolith.   |                           |                       |
|   |             | Nieto Terret station abieldian ana idea lana anda stica urban secondela abieldian is act is alars during                           |                           |                       |
|   |             | Note: Target station shielding provides less protection when removable shielding is not in place during<br>maintenance activities. |                           |                       |
|   |             |  |                           |                       |
|   |             |  |                           |                       |
|   |             | ~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~  |                           |                       |
|   |             | "PHAR References:"   |                           |                       |
|   |             | PRAK References.   |                           |                       |
|   |             | <br> '%%(color:rgb(226, 80, 65);)BG6~-9 (Credited)%!~, BG6~-10~, BG7~-4~, CMS2~-5''  | 7647                      | 7647                  |
| Target Temperature Limit During Facility Fire | 6977        | Monolith shielding shall assist in keeping target temperature below 800C under reasonable fire conditions.                         |                           | , , ,                 |
|   | <u></u>     |  |                           |                       |
|   |             |  |                           |                       |
|   |             |  |                           |                       |
|   |             | "PHAR References:"   |                           |                       |
|   |             |  |                           |                       |
|   |             |  |                           |                       |



# **Interface and Requirements Status**

#### **Interface Sheets:**

- All interface sheets are signed off and released as Rev0 except for VS to Bunker
- Interface sheets have been developed for all Target Systems internal interfaces

#### **Requirements Status:**

- All VS and TSS requirements have been generated and inputted into Code Beamer
- PHAR derived requirements have been fully reviewed with the ESHQ team
- Interface derived requirements have been peer reviewed within the STS project as well as by Drew Winder at SNS
- A fully linked verification plan and associated test cases have been input into Code Beamer



### **Vessel Systems Configuration and Quality Level Determination**

#### Second Target Station Project Configuration and Quality Level Determination

| Risk Type        | Level 1: Serious<br>Consequences                    | Level 2: Important                                  | Level 3: Routine                  |  |  |  |
|------------------|---|---|-----------------------------------|--|--|--|
| Functional       | Significant adverse impact to                       | Important adverse impact                            | Potential for negligible          |  |  |  |
| 1 🛛              | achieving or maintaining key                        | to a major system or                                | impact to any facility            |  |  |  |
| 2 🗆              | facility performance and                            | component, but not                                  | system, component, or             |  |  |  |
| 3 🗆              | reliability goals                                   | blocking STS from key                               | task                              |  |  |  |
| Comments:        |   | performance goals                                   |                                   |  |  |  |
| Financial        | Significant unintended costs                        | Some unintended cost                                | Unintended costs within           |  |  |  |
|                  | above contingency or delay of                       | above contingency, or delay                         | available contingency, or         |  |  |  |
| 1 🛛              | project funding for more than 1                     | in funding for some major                           | delay in funding for non-         |  |  |  |
| 2 🗆              | year  | activities for a year or two                        | critical activities for a short   |  |  |  |
| 3 🗆              |   |   | period of time                    |  |  |  |
| Comments:        |   |   |                                   |  |  |  |
| Schedule         | Significant schedule delays,                        | Moderate schedule delays                            | Minor schedule delays that        |  |  |  |
| 1 🛛              | especially those affecting the<br>STS critical path | that do not impact critical<br>path                 | do not impact other<br>schedules  |  |  |  |
| 2 🗆              | sis chical paul                                     | paul  | schedules                         |  |  |  |
| 3 🗌              |   |   |                                   |  |  |  |
| Comments:        |   | 1   | 1                                 |  |  |  |
| Sponsor / Public | Significant concern about loss                      | Minor concern about                                 | Little or no concern about        |  |  |  |
| Concern or       | of confidence in the project or                     | reduced confidence                                  | reduced confidence                |  |  |  |
| Confidence       | facility by the sponsor or the<br>public            |   |                                   |  |  |  |
| 1 🗆              | public  |   |                                   |  |  |  |
| 2 🖂              |   |   |                                   |  |  |  |
| 3 🗆              |   |   |                                   |  |  |  |
| Comments:        |   |   |                                   |  |  |  |
| Personnel        | Significant unavailability of                       | Personnel are available but                         | Personnel are available           |  |  |  |
| Resources        | trained and qualified                               | need additional training or                         | and only need site or             |  |  |  |
| 1 🗆              | personnel to perform critical                       | qualification to perform                            | facility specific training in     |  |  |  |
| 2 🗆              | activities required for project,                    | needed supportive project                           | order to perform project          |  |  |  |
| 3 🖂              | facility, or activity completion                    | or facility activities                              | or facility activities            |  |  |  |
| Comments:        |   |   |                                   |  |  |  |
| Material         | Significantly limited                               | Limited availability of                             | Needed materials and              |  |  |  |
| Resources        | availability of critically                          | specialized materials or                            | equipment are available           |  |  |  |
| 1 🗆              | required materials or                               | equipment needed, but                               | from multiple suppliers           |  |  |  |
| 2 🗆              | equipment in order to meet                          | alternates are available                            |                                   |  |  |  |
|                  | the project or facility                             | with reduced capabilities                           |                                   |  |  |  |
| 3 🛛              | technical or operational goals                      |   |                                   |  |  |  |
| Comments:        | 1   | 1   | 1                                 |  |  |  |
| Supplier         | Significant lack of capable                         | Limited availability of                             | Multiple capable supplier         |  |  |  |
| Availability     | suppliers of critically required                    | capable suppliers of                                | of needed items or                |  |  |  |
| 1 🗆              | items or services needed for                        | required items or services<br>needed for project or | services required for             |  |  |  |
| 2 🛛              | project or facility completion                      | facility completion                                 | project or facility<br>completion |  |  |  |
| 3 🗌              |   | roomey completion                                   | compretion                        |  |  |  |
| Comments:        |   |   |                                   |  |  |  |



### **TSS Configuration and Quality Level Determination**

#### Second Target Station Project

#### Configuration and Quality Level Determination

| Risk Type             | Level 1: Serious<br>Consequences                                 | Level 2: Important                                       | Level 3: Routine                                       |
|-----------------------|--|--|--|
| Functional            | Significant adverse impact to                                    | Important adverse impact                                 | Potential for negligible                               |
| 1 🗆                   | achieving or maintaining key                                     | to a major system or                                     | impact to any facility                                 |
| 2 🛛                   | facility performance and   | component, but not                                       | system, component, or                                  |
|                       | reliability goals  | blocking STS from key                                    | task   |
| 3 🗆                   |  | performance goals  |  |
| Comments:             |  |  | 1  |
| Financial             | Significant unintended costs                                     | Some unintended cost                                     | Unintended costs within                                |
| 1 🗆                   | above contingency or delay of<br>project funding for more than 1 | above contingency, or delay<br>in funding for some major | available contingency, or<br>delay in funding for non- |
| 2 🗆                   | vear   | activities for a year or two                             | critical activities for a short                        |
| 3 🛛                   | ,  | ,  | period of time   |
| Comments:             | l  |  |  |
| Schedule              | Significant schedule delays,                                     | Moderate schedule delays                                 | Minor schedule delays that                             |
| 1 🗌                   | especially those affecting the                                   | that do not impact critical                              | do not impact other                                    |
| 2 🗆                   | STS critical path  | path   | schedules  |
| 3 🛛                   |  |  |  |
| Comments:             |  |  |  |
| Sponsor / Public      | Significant concern about loss                                   | Minor concern about                                      | Little or no concern abou                              |
| Concern or            | of confidence in the project or                                  | reduced confidence                                       | reduced confidence                                     |
| Confidence            | facility by the sponsor or the                                   |  |  |
| 1 🗆                   | public   |  |  |
| 2 🗆                   |  |  |  |
| 3 🛛                   |  |  |  |
| Comments:             |  |  |  |
| Personnel             | Significant unavailability of                                    | Personnel are available but                              | Personnel are available                                |
| Resources             | trained and qualified  | need additional training or                              | and only need site or                                  |
| 1 🗆                   | personnel to perform critical                                    | qualification to perform                                 | facility specific training in                          |
| 2 🗆                   | activities required for project,                                 | needed supportive project                                | order to perform project                               |
| 3 🛛                   | facility, or activity completion                                 | or facility activities                                   | or facility activities                                 |
| Comments:             |  |  |  |
|                       | or other statistical   | the standard state of the ball to the state              | No. 1. Louis Street                                    |
| Material<br>Resources | Significantly limited<br>availability of critically              | Limited availability of<br>specialized materials or      | Needed materials and<br>equipment are available        |
| 1                     | required materials or  | equipment needed, but                                    | from multiple suppliers                                |
|                       | equipment in order to meet                                       | alternates are available                                 |  |
| 2 🗆                   | the project or facility  | with reduced capabilities                                |  |
| 3 🖂                   | technical or operational goals                                   | -  |  |
| Comments:             | 1  | 1  | 1  |
| Supplier              | Significant lack of capable                                      | Limited availability of                                  | Multiple capable supplier                              |
| Availability          | suppliers of critically required                                 | capable suppliers of                                     | of needed items or                                     |
| 1 🗆                   | items or services needed for                                     | required items or services                               | services required for                                  |
| 2 🗆                   | project or facility completion                                   | needed for project or                                    | project or facility                                    |
| 3 🛛                   |  | facility completion                                      | completion   |
| Comments:             |  | I  | 1  |



# **Relevant Risk Registry Entries**

| Risk ID | P6 ID    | Risk Description  | Status | Risk Type | WBS Level           | Risk Owner | Residual F | Probabilit | Cost Impa  | Schedule Impact  | Scope Impact                     | Risk Ranking |
|---------|----------|---|--------|-----------|---------------------|------------|------------|------------|------------|------------------|----------------------------------|--------------|
| 30      | TS064140 | If a critical target system component (MRA, target, core vessel, etc.) is damaged late in | Active | Threat    | S.03 Target Systems | Rosenblad  | 3          | P ≤ 5%     | (5-20) \$M | (>6) months or   | Negligible impact to performance |              |
|         |          | manufacturing, shipping, installation, then repair or replacement would be required       |        |           |                     |            |            |            |            | impacts critical |                                  | Low - 3      |
|         |          | resulting in additional costs and schedule.   |        |           |                     |            |            |            |            | path             |                                  |              |
| 102     | S01IPLCD | If the facility safety basis process produces requirements out of sync with the design    | Active | Threat    | S.03 Target Systems | Rosenblad  | 3          | 20% ≤ P <  | (0.5-5)    | (>6) months or   | Moderate impact to performance,  |              |
|         |          | development process, then redesign will be required resulting in increased cost and       |        |           |                     |            |            | 60%        | \$M        | impacts critical | but work-around available        | High - 9     |
|         |          | schedule  |        |           |                     |            |            |            |            | path             |                                  |              |
| 122     | TS064135 | If Vessel Systems beltline design is not able to be manufactured as designed, then        | Active | Threat    | S.03 Target Systems | Strong     | 3          | 5% ≤ P <   | (0.5-5)    | (>6) months or   | Negligible impact to performance |              |
|         |          | additional cost and schedule will be required.  |        |           |                     |            |            | 20%        | \$M        | impacts critical |                                  | Medium - 6   |
|         |          |   |        |           |                     |            |            |            |            | path             |                                  |              |
| 124     | TS158435 | If monolith insert designs drive non-standard nozzle extension design (ST15/16), there    | Active | Threat    | S.03 Target Systems | Strong     | 2          | 60% ≤ P    | (0.5-5)    | (0-3) months     | Negligible impact to performance | Lligh 9      |
|         |          | will be increase in cost and delay in design schedule.                                    |        |           |                     |            |            |            | \$M        |                  |                                  | High - 8     |
| 126     | TS158275 | If a target systems component to be accommodated in the CV changes late in CV design,     | Active | Threat    | S.03 Target Systems | Strong     | 2          | 20% ≤ P <  | (0-0.5)    | (3-6) months     | Negligible impact to performance | Medium - 6   |
|         |          | then redesign will be necessary resulting in increased cost and schedule                  |        |           |                     |            |            | 60%        | \$M        |                  |                                  | ivieulum - 6 |

- Risk 30 is impossible to mitigate, and is a risk that will be carried through manufacturing
- Risk 102 is still an active threat that could negatively impact final design and procurement
- Risk 122 has largely been mitigated through the execution of a CV manufacturing study during preliminary design
- Risk 124 has already been realized, and redesign efforts to accommodate dual channel monolith inserts on beamlines 15 and 16 have been completed at a cost to both budget and schedule
- Risk 126 is difficult to mitigate and is still an active threat. A number of changes to Target Systems technical components have required design changes within VS and TSS scope. Future changes to technical components will have a negative impact on schedule during final design and cost implications during procurement




# **Core Vessel Work During FDR**

#### **Design Changes:**

- Redesign east and west beltline quadrants to forged designs
  - Update thermal and mechanical analysis based on new designs
- Add alignment features to the CV skirt to align CV shielding
- Add survey and alignment fiducials
- Implement hydrogen transfer line nozzle

- Updated neutronics heating and DPA analysis
- Update thermal analysis based on new Neutronics heating data
- Update structural analysis based on new heating data
- Evaluate pressure bearing capacity of north and south beltline quadrants and revise top and bottom plenum designs if necessary
- Evaluate thermal and seismic deflections of all key interfacing surfaces






# **Core Vessel Shielding Work During FDR**

#### **Design Changes:**

CAK RIDGE SECOND National Laboratory

- Continue refining design of all three cooled shielding layers
  - Optimize design of Layer 1 to minimize thermal deflection
  - Revise layer 2 design to reduce stress and plenum deflection
  - Implement gun drilled forging design on layer 3 cooled shielding
- Fully implement seismic restraint anchor system
- Modify removable target shield block to reduce temperature
- Revise uncooled shielding as necessary to accommodate water line routing
- Implement temperature monitoring
- Add survey and alignment fiducials

- Perform steady state followed by CFD analysis of all 3 cooled shield layers
- Once designs are validated update Neutronics model with new geometry
- Obtain updated Neutronics heating and DPA data based on new designs
- Run updated thermal and structural analysis based on updated Neutronics data
  - Validate seismic restraint system via structural analysis
- Evaluate thermal and seismic deflections of all key shield surfaces




# **Nozzle Extension Work During FDR**

#### **Design Changes:**

- Considering revision to the standard nozzle extension to eliminate plastic deformation results
- Add survey and alignment fiducials

- Perform structural analysis of fully featured dual channel nozzle extension to evaluate weld stresses
- Run updated standard nozzle extension structural analysis based on redesign
  - Include seismic loading in this analysis
- Perform final calculations on nozzle extension and beltline thermal deflections and the impact on monolith insert alignment





## **Pressure Relief / Vent Work During FDR**

#### **Design Changes:**

- Design pressure relief system including rupture disc and piping system
  - Include piping run to vacuum system
  - Include piping run to negative air draw maintenance system
- Model piping system in Creo, incorporate into CV design

- Complete hand calculations validating CV venting design
- Complete hand calculations validating CV negative air draw




# **Target Station Shielding Work During FDR**

#### **Design Changes:**

- Adjust pipe pan design to accommodate all penetrations
- Extend pipe pan through the East pipe chase and connect to drain
- Adjust pipe pan top shield plates to accommodate all utility penetrations required by Target and TVP subsystems
- Adjust the CV drain line shield clearance to match the latest Process Systems design
- Add survey and alignment fiducials

### Additional Analysis Required:

Complete seismic calculations validating the seismic restraint system





# Thank you for your time!

