



Activity ID	Activity Name	Start	Finish	BL Start	BL Finish	% Complete	Rem Dur	Budgeted Total Cost	CAM	FY2016	FY2017	FY2018	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028	29	
										F	F	F	F	F	F	F	F	F	F	F	F	F	F	F
P1118SS	CY2018 Summer Outage Start (Outage 2)	06-Aug-18 A		06-Aug-18		100%	0	\$0	Mark Champion															
P1118SF	CY2018 Summer Outage Finish (Outage 2)		20-Aug-18 A		20-Aug-18	100%	0	\$0	Mark Champion															
P1119Start	FY19 Start	01-Oct-18 A		01-Oct-18		100%	0	\$0	Mark Champion															
P1119WS	CY2018 Winter Outage Start (FY19A) - 11/21/18	15-Nov-18 A		15-Nov-18		100%	0	\$0	Mark Champion															
P1119WF	CY2019 Winter Outage Finish (FY19A) - 1/9/19		08-Jan-19 A		08-Jan-19	100%	0	\$0	Mark Champion															
P1119SPS	CY2019 Spring Outage Start (FY19B) - 4/8/19	27-Mar-19 A		27-Mar-19		100%	0	\$0	Mark Champion															
P1119SPF	CY2019 Spring Outage Finish (FY19B) - 4/25/19		21-Jun-19 A		21-Jun-19	100%	0	\$0	Mark Champion															
P1120Start	FY20 Start	01-Oct-19 A		01-Oct-19		100%	0	\$0	Mark Champion															
P1120WS	CY2019 Winter Outage Start (FY20A) - 10/2/19	02-Oct-19 A		02-Oct-19		100%	0	\$0	Mark Champion															
P1120WF	CY2019 Winter Outage Finish (FY20A) - 11/5/19		01-Nov-19 A		01-Nov-19	100%	0	\$0	Mark Champion															
P1120SPS	Outage Start (FY20B) - 2/21/20	21-Feb-20 A		21-Feb-20		100%	0	\$0	Mark Champion															
P1120SPF	Outage Finish (FY20B) - 3/27/20		27-Mar-20 A		27-Mar-20	100%	0	\$0	Mark Champion															
P1120SS	Outage Start (FY20C) - 7/17/20	17-Jul-20 A		17-Jul-20		100%	0	\$0	Mark Champion															
P1120SF	Outage Finish (FY20C) - 8/10/20		10-Aug-20 A		10-Aug-20	100%	0	\$0	Mark Champion															
P1121WS	Outage Start (FY21A) - 11/28/20	28-Nov-20 A		28-Nov-20		100%	0	\$0	Mark Champion															
P1121WF	Outage Finish (FY21A) - 2/1/21		01-Feb-21 A		01-Feb-21	100%	0	\$0	Mark Champion															
P1121SPS	Outage Start (FY21B) - 6/1/21	01-Jun-21*		01-Jun-21		0%	0	\$0	Mark Champion															
P1121SPF	Outage Finish (FY21B) - 7/2/21		02-Jul-21*		02-Jul-21	0%	0	\$0	Mark Champion															
P1121SS	Outage Start (FY22A)	22-Oct-21*		22-Oct-21		0%	0	\$0	Mark Champion															
P1121SF	Outage Finish (FY22A)		21-Dec-21*		21-Dec-21	0%	0	\$0	Mark Champion															
P1122WS	Outage Start (FY22B)	21-Mar-22*		21-Mar-22		0%	0	\$0	Mark Champion															
P1122WF	Outage Finish (FY22B)		16-May-22*		16-May-22	0%	0	\$0	Mark Champion															
P1122SS	Outage Start (FY22C)	08-Aug-22*		08-Aug-22		0%	0	\$0	Mark Champion															
P1122SF	Outage Finish (FY22C)		17-Oct-22*		17-Oct-22	0%	0	\$0	Mark Champion															
P1123SS_RDY	Equipment Ready for Installation Extended Outage (Outage FY23B)	14-Dec-22	30-Jan-23	14-Dec-22	30-Jan-23	0%	26	\$0	Mark Champion															
P1123WS	Extended Outage Start (FY23A)	01-Feb-23*		01-Feb-23		0%	0	\$0	Mark Champion															
P1123WF	Extended Outage Finish (FY23A)		02-Oct-23*		02-Oct-23	0%	0	\$0	Mark Champion															
P1124WS	Outage Start (FY24A)	11-Mar-24*		11-Mar-24		0%	0	\$0	Mark Champion															
P1124WF	Outage Finish (FY24A)		20-May-24*		20-May-24	0%	0	\$0	Mark Champion															
P1124End	Project Support Complete		27-Aug-24		27-Aug-24	0%	0	\$0	Mark Champion															
<b>P01.01.01 Management</b>		03-Oct-16 A	11-Feb-25	03-Oct-16	11-Feb-25		908	\$3,232,833																
P111M1	PPU Project Director FY17	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Mark Champion															
P111M161	PPU Project Manager FY17	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Mark Champion															





Activity ID	Activity Name	Start	Finish	BL Start	BL Finish	% Complete	Rem Dur	Budgeted Total Cost	CAM	FY2016	FY2017	FY2018	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028	29		
										F	F	F	F	F	F	F	F	F	F	F	F	F	F	F	F
P112M6	FY18 Directors Reviews (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Mark Champion																
P112M41	FY18 OPA Reviews (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Mark Champion																
P112M11	FY19 Reviews (LOE)	04-Jun-19 A	30-Aug-19 A	04-Jun-19	30-Aug-19	100%	0	\$0	Mark Champion																
P112M16	FY20 Reviews (LOE)	14-Jul-20 A	24-Jul-20 A	14-Jul-20	24-Jul-20	100%	0	\$0	Mark Champion																
P112M21	FY21 Reviews (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Mark Champion																
P112M21B	FY21 Reviews (LOE) - Continued	06-Jul-21*	30-Sep-21	06-Jul-21	30-Sep-21	0%	62	\$34,790	Mark Champion																
P112M26	FY22 Reviews (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$35,787	Mark Champion																
P112M31	FY23 Reviews (LOE)	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$36,701	Mark Champion																
P112M71	FY24 Reviews (LOE)	02-Oct-23	27-Aug-24	02-Oct-23	27-Aug-24	0%	224	\$6,910	Mark Champion																
P112M90	Prepare PPU Draft Closeout Report	21-Oct-24	01-Nov-24	21-Oct-24	01-Nov-24	0%	10	\$10,031	Mark Champion																
P112M95	Prepare for Independent Project Review for PPU CD-4	21-Oct-24	08-Nov-24	21-Oct-24	08-Nov-24	0%	15	\$17,034	Mark Champion																
P112MCD420	Conduct Independent Project Review for PPU CD-4	11-Nov-24	13-Nov-24	11-Nov-24	13-Nov-24	0%	3	\$3,548	Mark Champion																
<b>P01.02 Project Support</b>		03-Oct-16 A	11-Feb-25	03-Oct-16	11-Feb-25		908	\$10,757,675																	
<b>P01.02.01 Project Controls</b>		03-Oct-16 A	11-Feb-25	03-Oct-16	11-Feb-25		908	\$6,340,454																	
P121M41	Installation Planner/Coordinator FY17	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Wayne Steffey																
P121M1	Project Controls FY17	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Wayne Steffey																
P121M105	Project Controls FY18 (Oct through Apr)	02-Oct-17 A	01-May-18 A	02-Oct-17	01-May-18	100%	0	\$0	Wayne Steffey																
P121M100	Installation Planner/Coordinator FY18 (Oct through Apr)	02-Oct-17 A	01-May-18 A	02-Oct-17	01-May-18	100%	0	\$0	Wayne Steffey																
P121M110	Staff presentations, participation at conferences, professional society mtgs, project reviews FY18 (Oct through Apr)	02-Oct-17 A	01-May-18 A	02-Oct-17	01-May-18	100%	0	\$0	Wayne Steffey																
P121M46	Installation Planner/Coordinator FY18 (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Wayne Steffey																
P121M60	Staff presentations, participation at conferences, professional society mtgs, project reviews FY18 (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Wayne Steffey																
P121M6	Project Controls FY18 (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Wayne Steffey																
P121M51	Installation Planner/Coordinator FY19 (LOE)	01-Oct-18 A	29-Mar-19 A	01-Oct-18	29-Mar-19	100%	0	\$0	Wayne Steffey																
P121M11	Project Controls FY19 (LOE)	01-Oct-18 A	29-Mar-19 A	01-Oct-18	29-Mar-19	100%	0	\$0	Wayne Steffey																
P121M93	Risk Workshop FY19 (LOE)	10-Jan-19 A	10-Jan-19 A	10-Jan-19	10-Jan-19	100%	0	\$0	Wayne Steffey																
P121M95	Complete Risk Workshop		10-Jan-19 A		10-Jan-19	100%	0	\$0	Wayne Steffey																
P121M11B	Project Controls FY19 (LOE) - Continued Part 2	01-Apr-19 A	30-Aug-19 A	01-Apr-19	30-Aug-19	100%	0	\$0	Wayne Steffey																
P121M11C	Project Controls FY19 (LOE) - Continued Part 3	03-Sep-19 A	30-Sep-19 A	03-Sep-19	30-Sep-19	100%	0	\$0	Wayne Steffey																
P121M16	Project Controls FY20 (LOE)	01-Oct-19 A	31-Mar-20 A	01-Oct-19	31-Mar-20	100%	0	\$0	Wayne Steffey																
P121M16B	Project Controls FY20 (LOE) - Continued	01-Apr-20 A	30-Sep-20 A	01-Apr-20	30-Sep-20	100%	0	\$0	Wayne Steffey																
P121M120	Project Controls FY20 Software (LOE)	02-Sep-20 A	30-Sep-20 A	02-Sep-20	30-Sep-20	100%	0	\$0	Wayne Steffey																
P121M21	Project Controls FY21 (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Wayne Steffey																
P121M21B	Project Controls FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$1,323,064	Wayne Steffey																





Activity ID	Activity Name	Start	Finish	BL Start	BL Finish	% Complete	Rem Dur	Budgeted Total Cost	CAM	FY2016	FY2017	FY2018	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028	29	
										F	F	F	F	F	F	F	F	F	F	F	F	F	F	F
P127M21B	Technical Advisor FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$72,062	Wayne Steffey															
P127M26	Technical Advisor FY22 (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$81,103	Wayne Steffey															
P127M31	Technical Advisor FY23 (LOE)	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$84,361	Wayne Steffey															
P127M36	Technical Advisor FY24 (LOE)	02-Oct-23	30-Sep-24	02-Oct-23	30-Sep-24	0%	247	\$87,746	Wayne Steffey															
P127M55	Technical Advisor FY25 (LOE)	01-Oct-24	11-Feb-25	01-Oct-24	11-Feb-25	0%	83	\$22,570	Wayne Steffey															
<b>P01.02.08 Installation Coordination</b>		<b>02-Oct-17 A</b>	<b>11-Feb-25</b>	<b>02-Oct-17</b>	<b>11-Feb-25</b>		<b>908</b>	<b>\$2,823,205</b>																
P128M40	Installation Manager FY18 (Oct through Apr)	02-Oct-17 A	01-May-18 A	02-Oct-17	01-May-18	100%	0	\$0	Wayne Steffey															
P128M5	Installation Manager FY18 (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Wayne Steffey															
P128M10	Installation Manager FY19 (LOE)	01-Oct-18 A	29-Mar-19 A	01-Oct-18	29-Mar-19	100%	0	\$0	Wayne Steffey															
P128M10B	Installation Manager FY19 (LOE) - Continued Part 2	01-Apr-19 A	30-Aug-19 A	01-Apr-19	30-Aug-19	100%	0	\$0	Wayne Steffey															
P128M10C	Installation Manager FY19 (LOE) - Continued Part 3	03-Sep-19 A	30-Sep-19 A	03-Sep-19	30-Sep-19	100%	0	\$0	Wayne Steffey															
P128M70	Reconfigure On-site Storage Space (LOE)	16-Sep-19 A	03-Feb-20 A	16-Sep-19	03-Feb-20	100%	0	\$0	Wayne Steffey															
P128M15	Installation Management FY20 (LOE)	01-Oct-19 A	31-Mar-20 A	01-Oct-19	31-Mar-20	100%	0	\$0	Wayne Steffey															
P128M17	Building Information Modeling FY20 (LOE)	27-Jan-20 A	31-Mar-20 A	27-Jan-20	31-Mar-20	100%	0	\$0	Wayne Steffey															
P128M80	Installation Contractor Bond FY20 (LOE)	25-Feb-20 A	25-Feb-20 A	25-Feb-20	25-Feb-20	100%	0	\$0	Wayne Steffey															
P128M15B	Installation Management FY20 (LOE) - Continued	01-Apr-20 A	30-Sep-20 A	01-Apr-20	30-Sep-20	100%	0	\$0	Wayne Steffey															
P128M17B	Building Information Modeling FY20 (LOE) - Continued	01-Apr-20 A	30-Sep-20 A	01-Apr-20	30-Sep-20	100%	0	\$0	Wayne Steffey															
P128M85	Installation Contractor FY20 (LOE)	20-Jul-20 A	30-Sep-20 A	20-Jul-20	30-Sep-20	100%	0	\$0	Wayne Steffey															
P128M20	Installation Management FY21 (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Wayne Steffey															
P128M50	Transportation to and from Storage and SNS FY21 (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Wayne Steffey															
P128M90	Installation Contractor FY21 (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Wayne Steffey															
P128M90B	Installation Contractor FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$474,989	Wayne Steffey															
P128M20B	Installation Management FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$641,469	Wayne Steffey															
P128M25	Installation Management FY22 (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$589,128	Wayne Steffey															
P128M100	Installation Contractor FY22 (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$472,909	Wayne Steffey															
P128M30	Installation Management FY23 (LOE)	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$340,420	Wayne Steffey															
P128M110	Installation Contractor FY23 (LOE)	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$138,585	Wayne Steffey															
P128M35	Installation Management FY24 (LOE)	02-Oct-23	30-Sep-24	02-Oct-23	30-Sep-24	0%	247	\$140,685	Wayne Steffey															
P128M120	Installation Contractor FY24 (LOE)	02-Oct-23	26-Mar-24	02-Oct-23	26-Mar-24	0%	118	\$6,890	Wayne Steffey															
P128M37	Installation Management FY25 (LOE)	01-Oct-24	11-Feb-25	01-Oct-24	11-Feb-25	0%	83	\$18,130	Wayne Steffey															
<b>P01.03 ESH&amp;Q</b>		<b>03-Oct-16 A</b>	<b>11-Feb-25</b>	<b>03-Oct-16</b>	<b>11-Feb-25</b>		<b>908</b>	<b>\$2,035,280</b>																
<b>P01.03.01 ESH</b>		<b>03-Oct-16 A</b>	<b>11-Feb-25</b>	<b>03-Oct-16</b>	<b>11-Feb-25</b>		<b>908</b>	<b>\$1,337,816</b>																
P131M36	Preparation of NEPA documentation and PHAR- FY17	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Sam McKenzie															





Activity ID	Activity Name	Start	Finish	BL Start	BL Finish	% Complete	Rem Dur	Budgeted Total Cost	CAM	FY2016	FY2017	FY2018	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	FY2025	FY2026	FY2027	FY2028	29	
										F	F	F	F	F	F	F	F	F	F	F	F	F	F	F
P131M25	ESH&Q Management Support (LOE) - FY21	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Sam McKenzie															
P131M125B	Update USI Safety Evaluations (LOE) - Continued	02-Nov-20 A	30-Jun-21	02-Nov-20	27-Jan-21	86.08%	22	\$30,736	Sam McKenzie															
P131M21B	ESH FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$107,845	Sam McKenzie															
P131M25B	ESH&Q Management Support (LOE) - FY21 - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$138,089	Sam McKenzie															
P131M27	ESH&Q Management Support (LOE) - FY21 - Travel	01-Sep-21*	30-Sep-21	01-Sep-21	30-Sep-21	0%	21	\$10,500	Sam McKenzie															
P131M26	ESH FY22 (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$121,496	Sam McKenzie															
P131M56	Prepare Update of SNS ASE & FSAD for Proton Facility (PF) and Neutron Facility (NF) (LOE) - FY22	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$134,624	Sam McKenzie															
P131M30	ESH&Q Management Support (LOE) - FY22	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$111,974	Sam McKenzie															
P131M60	Write BPLS USI Evaluation	18-Aug-22	08-Sep-22	09-Sep-22	29-Sep-22	0%	15	\$17,151	Sam McKenzie															
P131M48	Finalize HAR for Pre-Ops	18-Aug-22	15-Sep-22	09-Sep-22	06-Oct-22	0%	20	\$14,122	Sam McKenzie															
P131M31	ESH FY23 (LOE)	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$126,264	Sam McKenzie															
P131M58	Prepare Update of SNS ASE & FSAD for PF and NF (LOE) - FY23	03-Oct-22	12-Oct-22	03-Oct-22	12-Oct-22	0%	8	\$26,606	Sam McKenzie															
P131M32	ESH&Q Management Support (LOE) - FY23	03-Oct-22	29-Sep-23	03-Oct-22	29-Sep-23	0%	245	\$216,933	Sam McKenzie															
P131M66	Finalize FSAD SNS ASE & for PF and NF- FY23 (LOE)	13-Oct-22	10-Nov-22	13-Oct-22	10-Nov-22	0%	21	\$25,197	Sam McKenzie															
P131M70	Proton Facility (PF) and Neutron Facility (NF) - Facility Safety Assessment Document (FSAD) Updates Complete		10-Nov-22		10-Nov-22	0%	0	\$0	Sam McKenzie															
P131M35	ESH FY24 (LOE)	02-Oct-23	30-Sep-24	02-Oct-23	30-Sep-24	0%	247	\$131,215	Sam McKenzie															
P131M37	ESH&Q Management Support (LOE) - FY24	02-Oct-23	30-Sep-24	02-Oct-23	30-Sep-24	0%	247	\$87,567	Sam McKenzie															
P131M39	ESH FY25 (LOE)	01-Oct-24	11-Feb-25	01-Oct-24	11-Feb-25	0%	83	\$22,478	Sam McKenzie															
P131M40	ESH&Q Management Support (LOE) - FY25	01-Oct-24	11-Feb-25	01-Oct-24	11-Feb-25	0%	83	\$15,016	Sam McKenzie															
<b>P01.03.02 QA</b>		03-Oct-16 A	11-Feb-25	03-Oct-16	11-Feb-25		908	\$697,464																
P132M1	QA FY17 (LOE)	03-Oct-16 A	29-Sep-17 A	03-Oct-16	29-Sep-17	100%	0	\$0	Sam McKenzie															
P132M35	QA FY18 (Oct through Apr)	02-Oct-17 A	01-May-18 A	02-Oct-17	01-May-18	100%	0	\$0	Sam McKenzie															
P132M6	QA FY18 (May through Sep)	01-May-18 A	28-Sep-18 A	01-May-18	28-Sep-18	100%	0	\$0	Sam McKenzie															
P132M11	QA FY19 (LOE)	01-Oct-18 A	29-Mar-19 A	01-Oct-18	29-Mar-19	100%	0	\$0	Sam McKenzie															
P132M11B	QA FY19 (LOE) - Continued Part 2	01-Apr-19 A	30-Aug-19 A	01-Apr-19	30-Aug-19	100%	0	\$0	Sam McKenzie															
P132M11C	QA FY19 (LOE) - Continued Part 3	03-Sep-19 A	30-Sep-19 A	03-Sep-19	30-Sep-19	100%	0	\$0	Sam McKenzie															
P132M16	QA FY20 (LOE)	01-Oct-19 A	31-Mar-20 A	01-Oct-19	31-Mar-20	100%	0	\$0	Sam McKenzie															
P132M16B	QA FY20 (LOE) - Continued	01-Apr-20 A	30-Sep-20 A	01-Apr-20	30-Sep-20	100%	0	\$0	Sam McKenzie															
P132M18	QA FY20 - Travel (LOE)	01-Sep-20 A	30-Sep-20 A	01-Sep-20	30-Sep-20	100%	0	\$0	Sam McKenzie															
P132M21	QA FY21 (LOE)	01-Oct-20 A	30-Oct-20 A	01-Oct-20	30-Oct-20	100%	0	\$0	Sam McKenzie															
P132M21B	QA FY21 (LOE) - Continued	02-Nov-20 A	30-Sep-21	02-Nov-20	30-Sep-21	61.26%	86	\$191,993	Sam McKenzie															
P132M23	QA FY21 (LOE) - Travel	01-Sep-21*	30-Sep-21	01-Sep-21	30-Sep-21	0%	21	\$18,375	Sam McKenzie															
P132M26	QA FY22 (LOE)	01-Oct-21	30-Sep-22	01-Oct-21	30-Sep-22	0%	247	\$220,187	Sam McKenzie															

