


Second Target Station (STS) Project Design Deliverables by Project Phase Matrix



Date: February 2022

Second Target Station (STS) Project

Design Deliverables by Project Phase Matrix

Author(s)

David C Anderson

Date Published:
February 2022

Prepared by
OAK RIDGE NATIONAL LABORATORY
Oak Ridge, TN 37831-6283
managed by
UT-BATTELLE, LLC
for the
US DEPARTMENT OF ENERGY
under contract DE-AC05-00OR22725

Design Deliverables by Project Phase Matrix

ISSUE DATE:
2/2022

PREPARED BY David C Anderson	PROJECT Second Target Station	DOCUMENT NUMBER: S01020500-PCD10000

	Signature / Date				
	Rev. 00	Date	Rev. 01	Date	
STS Project Director	Graeme Murdoch				
STS Systems Engineering and Integration	David Anderson				
Accelerator Systems	Michael Allitt				
Target Systems	Peter Rosenblad				
Instrument Systems	Ken Herwig				
Conventional Facilities	Gary Bloom				
Integrated Control Systems	Steven Hartman				
ESH&Q	Steven Trotter				

Revision	Description
00	Initial Release

ACRONYMS

ACL = Acceptance Criteria Listing
ALD = Associate Laboratory Director
AM = Area Manager
ARR = Accelerator Readiness Review
CA = STS Configuration Authority
CAD = Computer Aided Design
CCM = STS Configuration Control Manager
CD-4 = Critical Decision 4, end of project
CEC = Credited Engineering Control
DAC = Design Analysis Calculation
DWA = Division Work Authority
ESH&Q = Environmental, Safety, Health and Quality
GAC = Gravimetric Air Content
IRR = Instrument Readiness Review
L2 = STS Level 2 WBS Manager
LE = Lead Engineer
NM = STS Neutronics Manager
NScD = Neutron Sciences Directorate
MIP = Manufacturing Inspection Plan
PE = (Licensed) Professional Engineer
P&ID = Process and Instrumentation Diagram
QA = STS Quality Assurance Representative
RPC = Review Panel Chair
RSC = Radiation Safety Committee Chair
SEIL = Systems Engineering and Integration Lead
STS = Second Target Station
TN = Tennessee
TTOP = Transition to Operations Plan

1. SCOPE

This document contains a list of deliverables to be produced by the STS Project's design organizations for each phase of the project. This matrix is intended to be comprehensive, but realistically likely has omissions. As omissions are found, they will be added to the matrix and the document will be revised. Furthermore, although the design development process is the same for all, each design organization within the STS project has minor variations in business practices that are required to manage their disparate deliverables. For these reasons, this matrix is not meant to be prescriptive, but instead should be used as a guide to assist the user in understanding the project's expectations with regard to deliverables.

Table 1. Design Deliverables by Project Phase Matrix

System / Subsystem Deliverable	Conceptual Design Review	Preliminary Design Review	Final Design Review	Begin Fab / procure	Completed Fab / procure	Begin Installation	Completed installation	Begin System Testing	Completed System Testing	Begin Integrated Systems Testing	Completed Integrated Systems Testing	Radiological Safety Review	ARR or IRR	Commissioning	(CD-4)	Approver	Radiation Safety Committee	Lead Engineer	designer	Configuration Control Manager	L2 WBS manager	Quality Assurance	Neutronics	Radiation Safety Officer	Installation Manager	SEIL	ESH&Q	Independent TN PE	Supplier	Process Systems Lead Engineer	Lead Vacuum Engineer	PPS Manager	drawing checker	peer review	
CAD models, sketches and other design expression tools	N	N	U		U		U		U		U			U					X																
related items on risk registry*	N	U	U		U		U		U		U	U				L2																			
Interface Control Documents / Interface Sheets		N	U		U		U		U		U		F	U		CCM		X		X**						opt	opt								
System Requirements Document		N	U		U		U		U		U		F	U		L2***		X		X		X	opt	opt	opt	X	X	opt	opt						
Design Description Document		N	U		U		U		U		U		F	U		L2***		X		X		X	opt	opt	opt	X	X	opt	opt						
configuration level determination		N	U													CCM						X	opt	opt			X								
QA Level Determination Form		N	U		U		U		U		U					QA		X		X	opt		opt	opt		X	X								
System Safety Classification†		N	U													ESH&Q		X		X	X	X	opt	opt								opt			
Design Analysis Calculations (DACs)‡		N	N		U				U		U		F	U		CCM		X				opt		opt	opt		opt	opt	opt					X	
Safety Basis Document‡‡		N	U		U		U		U		U	U	F			ESH&Q					X											X			
acquisition strategy*		N	U			U		U		U						CCM		X				X	X				X		opt						
manufacturing / fabrication strategy*		N	U			U		U		U						CCM		X				X	X		opt				opt	opt	opt				
installation plan*		N	U			U		U		U						CCM						X		opt	X					opt	opt				
System Verification Plan†††		N	U	U			U		U		U					CCM		X				opt	X	opt	opt		X	opt		opt					
Drawings†††			N	F	U		U		U		U		F	U		CCM		X	X			opt	X	opt	opt			opt	opt	opt		opt		opt	
Technical Specifications†††			N	F												CCM	opt	X				X	X	opt	opt	opt		X		opt	opt	opt			opt
P&ID			N		U		U		U		U			U		CCM		X				X	X						X	opt	opt				
Acceptance Criteria List			N		U		U									QA		X		X							opt								

Legend N = New U - Updated, if needed F = Final

Table 1. Design Deliverables by Project Phase Matrix

System / Subsystem Deliverable	Conceptual Design Review	Preliminary Design Review	Final Design Review	Begin Fab / procure	Completed Fab / procure	Begin Installation	Completed installation	Begin System Testing	Completed System Testing	Begin Integrated Systems Testing	Completed Integrated Systems Testing	Radiological Safety Review	ARR or IRR	Commissioning	(CD-4)	Approver	Radiation Safety Committee	Lead Engineer	designer	Configuration Control Manager	L2 WBS manager	Quality Assurance	Neutronics	Radiation Safety Officer	Installation Manager	SEIL	ESH&Q	Independent TN PE	Supplier	Process Systems Lead Engineer	Lead Vacuum Engineer	PPS Manager	drawing checker	peer review	
Statements of Work				N												L2		X		X	/	X	opt	opt			opt								
Manufacturing and Inspection Plans (MIP)					N											lead eng		X		/	opt	X						opt							
Manufacturing Verification Reports†††					N		U		U		U		F	U		CCM		X		/	opt	X						opt							
installation verification reports ††							N									supplier						opt			opt			/							
System Verification Reports									N		U		F			CCM		X		/	opt	X	opt	opt		X	opt		opt						
System Operation and Maintenance Manuals									N		U		F	U		ops mgr		opt		opt	opt	X	opt	opt			X		opt						
Radiation Safety Committee Recommendation													F			RSC	X																		
Review Committee Report	N	N	N		opt		opt		opt		opt		N		N	RPC																			
Responses to Review Committee Recommendations	N	N	N		N		N		N		N		N	N		LE				/															

notes:
 Many of these deliverables will be different for Conventional Facilities and must be mapped to this matrix. A written plan from CF addressing this is recommended but not required.
 X indicates that this group typically reviews the document
 CCM approver is CA if system is a Configuration Item
 opt = optional, depending on type of system
 * May be a formal report or a section in review power point, per CCM discretion
 ** CCMs for both interfacing systems are required to approve
 *** SEIL approval required for L2 systems
 † this is not a standalone document, but is instead an activity that feeds a section of the proton facility SAD and the Neutron Facility SAD, the Hazard Analysis, and is an input to the quality determination and system requirements document. See the hazard analysis report for identification of credited engineering controls.
 †† Gravimetric Air Content (GAC) (slump tests, pour cards, etc). Inspections should be performed by an independent entity, not the person/company responsible for pouring the concrete, structural steel, etc.
 ††† drawings should be final and approved, or near final and approved for Final Design Reviews
 †††† it is a best practice to either write the system verification plan while writing the associated requirements document, or to at least write requirements with verification in mind, but the verification plan is not a required deliverable until there is something to verify against
 ‡ DACs includes structural analysis, fluids analysis, heat transfer analysis, neutronics analysis, seismic analysis, below the hook calculations, etc.
 †† Required for Credited PPS Engineering Controls (CECs)
 ††† Inspection Reports, Test Reports, Shielding Weight Reports, As-Built Drawings, etc.

Legend N = New U - Updated, if needed F = Final